MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

Montana State Library
3 0864 1006 8650 3
OCLC 22722994 wt

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1966

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2-20-64	250 Cal. Days	5-8-64	--	--	99
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros.Const. $833,542.17	Gr.,Surf.,PMS,Dr. Sign,17.25'Jr.Gr.Sep.	6-24-64	350 Cal. Days	7-22-64	Winter Shutdown 9-15-65		79
I 90-1 (31) 54 Superior-East	----	N.A.Nelson Const. $480,654.11	757.4' S&C Struct.	6-24-64	11-30-65	7-7-64	----	--	98
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior-East and Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.,PMS.,Dr., Signing & Strs. (1,198.05')	7-27-65	450 Cal. Days	8-17-65	Fair-	12	29
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8-4-65	30 Cal. Days	10-13-65	---	--	13
I 90-1 (36) 48 U-2	----	N.A.Nelson Const. $556,200.94	S & C Structures	6-30-65	7-31-67	8-2-65	Fair	6	25
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros.Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC,PMS.,Dr., Sign,Lighting & S & C UP	5-7-64	450 Cal. Days	6-20-64	Winter Shutdown 11-29-65		83
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5-7-64	250 Cal. Days	7-28-64	Winter Shutdown 10-1-65		50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11-23-64	500 Cal. Days	12-29-64	Winter Shutdown 11-19-65		55
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const.Co. $49,468.55	Fencing	11-23-64	250 Cal. Days	6-1-64	---	--	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros.Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5-26-65	400 Cal. Days	6-26-65	Winter Shutdown 12-10-65		36

MONTHLY CONSTRUCTION REPORT - 1-31-66

Division 21-30 - Missoula (Continued)

I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S.Steel Corp. $42,542.35	Fencing	5-26-65	30 Cal. Days	8-24-65	Fair	4	25
I 90-3 (12) 151 U-1 & F 205 (8) U-1	6.686	Zook Bros.Const $2,892,510.94	Gr.,Surf.,PMS&Signs	9-3-64	500 Cal. Days	9-4-64	Winter Shutdown		62
Drummond E. & W. and Maxville-Drummond									
I 90-3 (12) 151 U-2 Drummond - E.& W.	6.686	Western Neon $57,172.00	Fencing	9-30-64	250 Cal. Days	11-17-64	--	--	19
F 205 (8) U-2 Maxville-Drummond	----	Ralph Huckaba $232,828.67	3-S&C Structs.	8-31-64	10-31-65	9-15-64	--	--	99
F 219 (23) Broadway & Russell St.-Msla	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS.,Signs Signals & Drain	7-27-65	8-31-66	10-15-65	--	--	48
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch,Inc. $561,529.05	G,Surf., and PMS	5-26-65	300 Cal. Days	6-29-65	--	--	60

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	----	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' S&C Bridge	4-28-65	7-31-66	6-8-65	Fair	12	32
S 58 (6) Perma-Hot Springs	1.056	A & B Const.Co. $720,860.41	Gr.,Surf.,RMS.,Dr. and Strs.(778.25')	8-28-63	8-31-65	9-16-63	--	--	99
S 65(7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1-29-64	140 Cal. Days	6-17-64	--	--	95
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br.& Gr.,Surf., & PMS	3-24-65	10-31-66	4-14-65	Poor	5	62
FG 257 (17) Kalispell-W.Glacier	----	Kyser Const.Co. $63,979.00	Lengthen Steel U.P.	5-7-65	5-31-66	6-9-65	Fair	4	90
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros.Const. $1,112,096.50	Gr.,Surf.,PMS.,Dr., Signs,Lights & Brs.	8-4-65	350 Cal. Days	9-9-65	Fair	38	12
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade & Drain	9-30-64	250 Cal. Days	11-4-64	Fair	14	81
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf & PMS	7-1-65	160 Cal. Days	Not Started			
SMP 1599 - 65 Flathead & Lincoln Counties	----	Engebretson Gravel $178,222.00	Cr. & Stockpiling	2-25-65	180 Cal. Days	6-1-65	Completed 1-11-66		

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry Clasoil	4.754	A & B Const. $198,658.66	Grade & Drain	8-25-65	180 Cal. Days	9-24-65	Winter Shutdown 12-14-65		52
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., & Signing	12-29-64	350 Cal. Days	2-8-65	Fair	25	95

MONTHLY CONSTRUCTION REPORT - 1-31-66
DISTRICT TWO - BUTTE
Division 21-30 - Butte (Continued)

I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12-29-64	200 Cal. Days	2-9-65	--	--	54
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F&S Contracting $2,640,783.58	Gr.,Surf.,PMS.,CSB, Dr.,Signing & O.P.	2-26-64	450 Cal. Days	4-9-64	--	--	93
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2-26-64	250 Cal. Days	7-12-65	--	--	90
S 35 (14) Jackson-Dillon	10.215	S.Birch,Inc. $365,669.73	Aggr.Surf.,& PMS	7-1-65	150 Cal. Days	9-22-65	Winter Shutdown 11-23-65		33
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7-1-65	90 Cal. Days	9-16-65	--	--	26
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12-18-63	250 Cal. Days	5-7-64	Winter Shutdown 12-15-65		74
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass - E.&W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6-30-64	450 Cal. Days	7-8-64	--	--	88
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U2 and I 90-5 (7) 233 U-2 Homestake - E. & W. and Pipestone-Hot Springs-W.	12.048	Kober Const.Co. $56,628.50	Fencing	6-30-64	300 Cal. Days	8-7-64	--	--	17
I-IG 90-4 (13) 209 U-1 Ramsey-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr.,Surf.,PMS,Dr. Signing & Strs.	11-30-65	400 Cal. Days	Not Started			
I-IG 90-4 (13) 209 U-2 Ramsey-E. & W.	6.953	Kober Const.Co. $43,388.40	Fencing	11-30-65	30 Cal. Days	Not Started			
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall - E.&W. & Homestake - E.& Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMC., Signs,Dr.& U.P.	11-12-64	450 Cal. Days.	1-4-65	Winter Shutdown 12-9-65		69
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const.Co. $60,846.20	Fencing	11-12-64	250 Cal. Days	1-18-65	--	--	72
I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.		Ralph Huckaba $373,279.14	3 Dual Overpasses	11-12-64	7-31-66	12-9-64	--	--	41
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS,Dr. Signs & 123.0' O.P.	7-8-64	500 Cal Days	7-28-64	Winter Shutdown 12-11-66		88
SMP 3999 - 65 Broadwater,Jefferson Lewis & Clark & Powell Counties	----	Maronick Const.Co. $225,550.00	Crushing & Stockpile	9-28-65	140 Cal. Days	10-15-65	Fair 16		60

MONTHLY CONSTRUCTION REPORT - 1-31-66

Division 22-30 - Bozeman								
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0'O.P., Dual 244.5' U.P.Gr., CSB,PMS,Conc.Pave.& Dr.	5-7-64	450 Cal. Days	6-24-64	Winter Shutdown 11-23-65	70
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5-27-64	250 Cal. Days	7-2-64	-- --	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3	9.455 8.414	Schultz & Lindsay & Peter Kiewit	Gr.,Sur.,PMS,Cem Stab.Base,PCC,Dr.&	6-26-64	450 Cal. Days	9-2-64	Winter Shutdown 12-10-65	34
Manhattan-Belgrade & Belgrade-Bozeman		$2,912,862.84	Signing					
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6-25-64	250 Cal. Days	11-5-64	-- --	70
U 222 (16) & S 243 (5)	2.353	Schultz & Lindsay	Gr.,Surf.,PMS,Dr.	4-28-65	150 Cal.	6-4-65	Completed 1-13-66	
Bozeman-E. & Bozeman-S.		$584,172.27	Signs & Traf.Cont.Dev.		Days			
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7-1-64	220 Cal. Days	8-31-64	-- --	94
ROW F 244 (9) Raynolds Pass - Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1-11-66	90 Cal.D.		Not Started	
F 244 (10) Raynolds Pass - Ennis	7.513	Zook Bros.Const.Co. $957,734.08	Gr.,Surf.,PMS&Dr.	1-11-66	280 Cal.D.		Not Started	
DISTRICT THREE - GREAT FALLS								
Division 31-30 - Great Falls								
S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. & PMS	8-26-64	150 Cal. Days	9-17-64	-- --	93
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1-31-63	450 Cal. Days	2-21-63	Fair 11	96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3-27-63	250 Cal. Days	8-19-63	-- --	54
I 15-4 (22) 210 Lyons Creek-North	----	Sletten Const.Co. $521,470.02	Dual 519.49'St.Br.	7-24-63	11-30-64	8-26-63	-- --	99
I 15-4 (24) 218 U-1 & F 238 (10)	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS,Dr., Signs & Structures	10-30-64	350 Cal. Days	11-16-64	Winter Shutdown 11-11-65	59
Wolf Creek-North								
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10-30-64	250 Cal. Days	3-18-65	Shutdown 5-25-65	28
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting Co. $3,644,743.90	Gr.,Surf.,PMS,Drain Sign & Structures	8-25-65	450 Cal. Days	9-7-65	Fair 64	9

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo1966mont

MONTHLY CONSTRUCTION REPORT - 1-31-66

Division 31-30 - Great Falls (Continued)

I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8-25-65	30 Cal. Days	10-8-65	--	--	25
I 15-4 (29) 227 Craig-North & So.	----	Cop Const.Co. $909,261.58	Structures	8-25-65	7-31-67	11-15-65	Fair	8	3
I 15-4 (31) 214 Lyons Creek North	----	Strandberg & Assoc. $46,700.00	Safety Rest Areas	8-25-65	150 Cal. Days	10-8-65	Winter Shutdown 11-11-65		19
I 15-5 (22) 273 Sun River-Emerson	---- ----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8-26-64	11-30-65	11-30-64	Fair	7	99
I 15-5 (26) 271 U-1 I-IG 15-5 (31) 273 U-1 I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River- Emerson Jct.-Gt.Falls Spur & Sun River-10th Ave.	2.042 2.990 0.573	McLaughlin,Inc.& Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB,Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5',296.0',317.5')	1-22-65	500 Cal. Days	3-15-65	Winter Shutdown 12-3-65		35
I-15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W.,Sun River- Emerson Jct.&Gt.Falls Spur	2.042 2.990 0.573	U.S.Steel Corp. $92,431.41	Fencing	1-22-65	250 Cal. Days	6-2-65	Winter Shutdown 11-14-65		22
I-IG 15-5 (27) 274 Great Falls-West	----	Sletten Const.Co. $399,132.97	Dual & P.'s (123.0' 366.0') Single U.P.(244.5')	10-28-64	7-31-66	3-22-65	--	--	47
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	----	Sletten Const.Co. $234,405.48	264.5' Conc.Interc.	12-18-64	8-31-66	11-3-65	Fair	13	11
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	----	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Br.	2-25-65	10-31-66	6-1-65	--	--	0
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood $268,856.17	Gr.,Surf.,Dr.&Strs.	6-30-65	8-31-66	10-22-65	Poor	--	9
ER 57 (5) (S 193) Valier - Cut Bank	----	Cop Const.Co. $170,847.24	316.0' PC Bridge	4-28-65	7-31-66	8-16-65	--	--	61
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const. Co. $116,278.43	Repair of Slide	10-12-64	200 Cal. Days	11-5-64	--	--	71
F 235 (33) Geyser-East	----	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9-3-65	150 Cal. Days	9-29-65	--	--	38
F 236 (7) Dupuyer-Birch Creek	----	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9-3-65	150 Cal. Days	10-25-65	--	--	5
S 310 (8) Pendroy-Conrad	10.814	Hilde Const.So. $551,250.86	Gr.,Surf.,PMS & Dr.	7-1-65	250 Cal. Days	9-27-65	Winter Shutdown 11-14-65		18
I-IG 315-5 (3) 372 U-2 Great Falls Spur	----	Sletten Const.Co. $186,894.03	Structures	1-22-65	7-31-65	5-10-65	--	--	44

MONTHLY CONSTRUCTION REPORT (Continued)

Divis. 31-30 - Great Falls (Continued)

S-US 421 (3) North of Fairgrounds-Bypass-Great Falls	1.943	S.Birch,Inc. $496,281.84	Gr.,Surf.,PMS.,Dr. and Traffic Control	11-30-65	200 Cal. Days	Not Started		

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const.Co. $9,667.50	Lighting & Sign	7-12-65	90 Cal. Days	8-3-65	-- --	99
ER 53 (3) (F 190) Birch Creek-Browning	----	Kyser Const. & Mahnomen Pildrvg.	70.0' & 306.0' Pre-stressed Conc.Br.	4-28-65	6-30-66	11-1-65	Fair 12	18
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N.&W. & Valier Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7-27-65	250 Cal. Days	8-30-65	Winter Shutdown 11-22-65	65
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4-28-65	90 Cal. Days	6-19-65	-- --	72
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $487,310.25	Gr.,Surf.,PMS & Drain	4-28-65	300 Cal. Days	6-2-65	Winter Shutdown 11-22-65	56
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattlegds.	8-25-65	120 Cal. Days	9-22-62	Winter Shutdown	35
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7-27-65	280 Cal. Days	10-13-65	-- --	5
S 237 (3) Oilmont-East	5.838	S. Birch,Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10-28-64	200 Cal. Days	5-5-65	Winter Shutdown 9-13-65	97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9-28-65	90 Cal. Days	10-13-65	-- --	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affil. $352,125.63	Gr.,Surf.,PMS & Dr.	9-28-65	270 Cal. Days	Started 12-6-65	-- --	0
F 252 (19) U-2 Fort Benton-Havre	----	Sletten Const. $83,568.04	Structure (121.5')	10-18-65	7-31-66	11-11-75	Fair 6	24
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS & Dr.	7-1-65	250 Cal. Days	8-16-65	Winter Shutdown 11-2-65	63
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS & Dr.	7-1-64	250 Cal. Days	8-25-64	-- --	96
S 339 (12) Fort Benton-Chester	1.161	Cop Const.Co. $322,588.10	Gr.,Surf.,Dr. & Str.	10-26-65	10-31-66	Not Started		

Div. 21-30 - Great Falls

SMP 0799-66 Cascade County	----	Ruffier Const. $79,095.00	Crushing & Stockpil.	1-11-66	80 Cal.	Not Started		

MONTHLY CONSTRUCTION REPORT - 1-31-66

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf.,& Dr.	8-25-62	250 Cal. Days	9-30-65	Winter Shutdown 11-24-65		59
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS,Dr. Signs & Brs.(91.5')	7-27-65	300 Cal. Days	8-11-65	Winter Shutdown 11-15-65		21
F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr.,Surf.,PMS & Dr.	8-25-65	280 Cal. Days	Started 12-10-65	--	15	0
F 246 (16) U-2 Circle-Glendive	----	F.L.Flynn & Co. $134,403.85	Structures	9-2-65	7-31-66	10-29-65	--	--	16
S 359 (9) Marsh-Glendive	----	Walter Mackin&Son $52,250.68	Structures	8-25-65	5-31-66	11-10-65	--	--	54
S 406 (3) SE of Fallon-Cabin Cr.	7.156	Harry Norgaard Co. $279,167.18	Gr.,Surf.& Dr.	10-26-65	250 Cal. Days	11-19-65	Winter Shutdown	11-23-65	2

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const.Co. $863,977.41	Gr.,Surf.,PMS,Dr. & Widening Brs.	8-14-64	280 Cal. Days	11-5-64	Winter Shutdown 12-3-65		74
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr.& Drain	7-27-65	250 Cal. Days	9-13-65	Winter Shutdown 12-10-65		32
F 142 (9) U-2 Malta-Saco	----	F.L.Flynn & Co. $140,712.05	Structures	7-27-65	7-31-66	8-25-65	--	--	34
F 148 (8) Saco-East	---- ----	Morgen & Oswood $403,722.58	Structures	9-30-64	6-30-65	10-27-64	--	2	94
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.,PMS& Dr.	12-3-64	300 Cal. Days	4-26-65	Winter Shutdown 11-24-65		66
F 193 (16) & F 251 (11) Culbertson-Plentywood-Scobey	9.160	P.A.Bradbury Co. $695,074.32	Gr.,Surf.,PMS& Dr.	9-1-64	300 Cal. Days	10=14-64	Completed 1-19-66		
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	Gr.,Surf.,PMS&Sign	11-30-65	180 Cal. Days	Not Started			
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const.Co. $252,598.78	Surf. & PMS	7-1-65	120 Cal. Days	9-3-65	Winter Shutdown 12-8-65		47

Division 43-30 - Miles City

F86 (24) Miles City-No.Dak.Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS&Dr.	3-23-65	300 Cal. Days	4-19-65	--	--	94
F 86 (27) Miles City-No.Dak.Line	11.927	Northern Imprvmnt. Company $982,149.31	Gr.,Surf.,PMS&Dr.	10-26-65	300 Cal. Days	Not Started			
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf.& PMS	7-1-65	120 Cal. Days	8-4-65	--	--	55

MONTHLY CONSTRUCTION REPORT 1-31-66

Division 43-30 - Miles City, Continued

SMP 4499 - 65 Custer & Rosebud Counties	----	Zook Bros.Const.Co. $88,768.00	Crush & Stockpile	10-26-65	110 Cal. Days	Not Started		

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompeys Pillar & Blgs.E.	----	Yellowstone Elec. $38,603.07	Traffic Signals	1-11-66	150 Cal.	Not Started		
I 90-8 (22) 444 U-1 W.Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Signs & 214.5' & 304.0' U.P.'s	12-18-64	300 Cal. Days	3-5-65	Winter Shutdown 11-19-65	79
I 90-8 (22) 444 U-2 & I IG 90-8 (23) 447 U-3 W.Billings Interchange	6.588	U.S.Steel Corp. $103,252.82	Fencing	12-18-64	250 Cal. Days	7-6-65	-- --	25
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr.,Surf.,PMS& Dr. and Structures	12-28-64	400 Cal. Days	1-22-65	-- --	72
I 90-8 (26) 451 U-1 Lockwood-Pinehill	4.260	Schultz & Lindsay Co. $1,462,874.38	Gr.,Surf.,PMS,Dr. & Signing	11-30-65	350 Cal. Days	Started 12-15-65	-- --	1
I 90-8 (26) 451 U-2 Lockwood-Pinehill	----	Sletten Const.Co. $308,973.33	Structures	11-30-65	11-30-65	Started Fair 1-12-66	6	2
I 90-8 (26) 451 U-3 Lockwood-Pinehill	4.260	W.P.Roscoe Co. $73,577.26	Fencing	11-30-65	30 Cal. Days	Not Started		
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.,PMS,Dr. & Signs	6-30-65	450 Cal. Days	9-14-65	-- 4	38
I-IG 90-8 (27) 425 U-2 Park City-Laurel	----	W.P.Roscoe Co. $377,861.28	Structures	6-30-65	9-30-65	7-27-65	-- --	45
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const.Co. $67,000.70	Fencing	6-30-65	30 Cal. Days	8-9-65	-- --	31
I-IG 90-8 (28) 432 Park City-Laurel	----	Cop Const.Co. $412,649.46	Structures	8-25-65	5-31-67	9-28-65	-- --	13
I 94-1 (11) O U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons'Co. $2,271,232.38	Gr.,Surf.,PMS,Sign Delineation & Dr.	11-30-65	350 Cal. Days	Not Started		
I 94-1 (11) O U-2 Pinehill-Huntley	----	Sletten Const.Co. $515,009.65	Structures	11-30-65	6-30-67	Started Fair 1-5-66	9	0
I 94-1 (11) O U-3 Pinehill-Huntley	6.141	W.P.Roscoe Co. $35,706.20	Fencing	11-30-65	30 Cal. Days	Not Started		
SMP 0299-66 Big Horn-Treas.&Yell.Co.	----	Empire Sand & Gravel $100,106.50	Crush & Stockpilng	1-11-66	170 Cal.	Not Started		
SMP 0599 Stillwater & Yell. Cos.	----	Empire Sand & Gravel $88,317.50	Crush & Stockpilng	1-11-66	170 Cal.	Not Started		

Division 52-30 - Lewistown

S 48 (5) Roundup--W.& S.Road	7.012	R.J.Studer & Sons $514,313.60	Gr.,Surf.,Sign& Dr.	5-26-65	250 Cal. Days	6-30-65	Winter Shutdown 12-29-65	69

MONTHLY CONSTRUCTION REPORT - 1-31-66

Division 52-30 - Lewistown (Continued)

F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	Gr.,Surf.,PMS & Dr.	7-27-65	300 Cal. Days	8-17-65	Winter Shutdown 12-29-65		41
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const.Co. $705,555.41	Gr.,Surf.,PMS & Dr.	9-28-65	300 Cal. Days	Not Started			
S 261 (3) Big Springs-North	----	Walter Mackin & Son $49,956.88	75.0' S & C Str.	10-26-65	7-31-66	Not Started			
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf.,&Dr.	7-27-65	250 Cal. Days	9-8-65	Winter Shutdown 12-13-65		19
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr.,Surf.,PMC,Dr. & 163.0' Br.	11-24-64	250 Cal. Days	1-12-65	Winter Shutdown 11-24-65		78
SMP 1499-65 Fergus & Phillips Cos.	----	Francis M.Tindall $98,470.00	Crush & Stockpile	10-26-65	100 Cal. Days.	Started 12-17-65	--	--	27
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3-23-65	12-1-65	4-16-65	Poor	2	86

RECEIVED
JAN 17 1966

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

January 31, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, base, bit. plt. mix paving	90 Aug/66	87	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat on portion	87 July/66	70	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles base, bit. surf. treat.	52 Oct/66	45	Rocky Mountain Construction Company $ 542,272.00
FHP 9-1(2)	On State Secondary Route 461 8 miles east of St. Regis	3.8	Grading and special sub-base	99 Dec/65	99	N. D. Robinson and Union Construction $ 320,866.00
FHP 9-1(3)	Paradise - St. Regis Cutoff	3.1	Grading and special sub-base	20 June/66	24	Crick Company $ 364,237.00
FHP 16-1(1)	SH 38, west forest boundary - east Skalkaho	4.5	Gr., base	2 Sept/66	2	Maronick Construction Company, Inc. and Winslow Construction, Inc. $ 363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat. Contract awarded December 9, 1965. No work until spring.			R. J. Studer & Sons $ 191,289.00
ERFO 45(2) 62(2), 66(1) 67(1)	West Side, Going to Sun Highway and various Glacier Park roads		Gr. base, bit. plt. mix. surf. Winter shutdown	70 Sept/66	70	Crick Company $ 833,029.75
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr. base, bit. plt. mix surf.	60 Sept/66	56	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. base, bit. plt. mix, bridges	30 Oct/66	38	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(3) 46(2), 47(2) 62(3)	East Side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr. base, plt. mix	38 Sept/66	44	Crick Company $ 663,045.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	--	--	99
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS,Dr. Sign,17.25'Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Winter Shutdown 9/15/65		79
I 90-1 (31) 54 Superior-East	----	N.A.Nelson Const. $480,654.11	757.4' S&C Struct.	6/24/64	11/30/65	7/7/64	--	--	98
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior-East and Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.,PMS.,Dr., Signing & Strs. $1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	21	19
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	13
I 90-1 (36) 48 U-2 Superior-East	----	N.A.Nelson Const. $556,200.94	S & C Structures	6/30/65	7/31/67	8/2/65	Fair	15	33
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros.Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC,PMS.,Dr., Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Winter Shutdown 11/29/65		83
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S.Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Winter Shutdown 10/1/65		50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Winter Shutdown 11/19/65		55
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const.Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/10/65		40
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S.Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	29
I 90-2 (30) 80 Huson-West	4.702	Jr. W. Tschache $3,928.41	Seeding	2/15/66	5/15/66	Not Started			

MONTHLY CONSTRUCTION REPORT - 2/28/66

Division 11-30 - Missoula (Continued)

I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond E. & W. and Maxville-Drummond	6.686	Zook Bros.Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Winter Shutdown 11/30/65		62
I 90-3 (12) 151 U-2 Drummond - E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	19
F 205 (8) U-2 Maxville-Drummond	----	Ralph Huckaba $232,828.67	3-S&C Structs.	8/31/64	10/31/65	9/15/64	--	--	99
F 219 (23) Broadway & Russell St.-Msla	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS.,Signs Signals & Drain	7/27/65	8/31/66	10/15/65	--	--	48
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G,Surf.,and PMS	5/26/65	300 Cal. Days	6/29/65	--	--	60

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	----	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' S&C Bridge	4/28/65	7/31/66	6/8/65	Fair	8	38
S 58 (6) Perma-Hot Springs	1.056	A & B Const.Co. $720,860.41	Gr.,Surf.,RMS.,Dr. and Strs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	--	--	95
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br.& Gr.,Surf., & PMS	3/24/65	10/31/66	4/14/65	Poor	5	63
FG 257 (17) Kalispell-W.Glacier	----	Kyser Const.Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	Poor	--	95
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros.Const. $1,112,096.50	Gr.,Surf.,PMS.,Dr., Signs,Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	35	28
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade & Drain	9/30/64	250 Cal. Days	11/4/64	Poor	10	84
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf.& PMS	7/1/65	160 Cal. Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A & B Const. $198,658.66	Grade & Drain	8/25/65	180 Cal. Days	9/24/65	Winter Shutdown 12/14/65		52
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., & Signing	12/29/64	350 Cal. Days	2/8/65	Winter Shutdown 2/16/66		95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	54
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F&S Contracting $2,640,783.58	Gr.,Surf.,PMS.,CSB, Dr.,Signing & O.P.	2/26/64	450 Cal. Days	4/9/64	--	--	93
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	--	--	88

MONTHLY CONSTRUCTION REPORT - 2/28/66

Division 21-30 - Butte (Continued)

S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Aggr.Surf.,&PMS	7/1/65	150 Cal. Days	9/22/65	Winter Shutdown 11/23/65	33
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	-- --	26
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Winter Shutdown 12/15/65	74
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass - E.&W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Poor 14	88
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake - E. & W. and Pipestone-Hot Springs-West.	12.048	Kober Const.Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	-- --	17
I-IG 90-4 (13) 209 U-1 Ramsey-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr.,Surf.,PMS,Dr. Signing & Strs.	11/30/65	400 Cal. Days	Not Started		
I-IG 90-4 (13) 209 U-2 Ramsey-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	Not Started		
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall - E.&W. & Homestake - E.& Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMC., Signs,Dr.& U.P.	11/12/64	450 Cal. Days	1/4/65	Winter Shutdown 12/9/65	69
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	-- --	72
I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.	----	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair 7	43
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS,Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Winter Shutdown 12/11/65	88
SMP 3999 - 65 Broadwater,Jefferson Lewis & Clark & Powell Counties	----	Maronick Const.Co. $225,550.00	Crushing & Stockpile	9/28/65	140 Cal. Days	10/15/65	Fair 14	68

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P.Gr., CSB,PMS,Conc.Pave.& Dr.	5/7/64	450 Cal. Days	6/24/64	Winter 19 Shutdown 11/23/65	70
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	-- --	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS,Cem Stab.Base,PCC,Dr.& Signing	6/26/64	450 Cal. Days	9/2/64	Winter Shutdown 12/10/65	34

MONTHLY CONSTRUCTION REPORT - 2/28/66

Division 22-30 - Bozeman (Continued)

I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	--	--	70
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	94
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	Not Started			
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $957,734.08	Gr.,Surf.,PMS & Dr.	1/11/66	280 Cal. Days	Not Started			

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	--	--	93
S 2 (18) Helena-Flesher Pass-Lincoln	8.263	Clair Boulet Const.Co. $26,974.04	Guard Rail & Sign	2/15/66	90 Cal. Days	Not Started			
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1/2/66		96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (22) 210 Lyons Creek-North	----	Sletten Const.Co. $521,470.02	Dual 519.49'St.Br.	7/24/63	11/30/64	8/26/63	--	--	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS,Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/11/65		59
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Winter Shutdown 5/25/65		28
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting Co. $3,644,743.90	Gr.,Surf.,PMS,Dr. Sign & Structures	8/25/65	450 Cal. Days	9/7/65	Fair	23	14
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	25
I 15-4 (29) 227 Craig-North & South	----	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Fair	13	5
I 15-4 (31) 214 Lyons Creek North	----	Strandberg & Assoc. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	10/8/65	Winter Shutdown 11/11/65		19
I 15-5 (22) 273 Sun River-Emerson	----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	--	--	99
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River- Emerson Jct.-Gt.Falls Spur & Sun River-10th Ave.	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB,Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5',296.0',317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 12/3/65		35

MONTHLY CONSTRUCTION REPORT - 2/28/66

Division 31-30 - Great Falls (Continued)

I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W.,Sun River-Emerson Jct. & Gt.Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Winter Shutdown 11/14/65		22
I-IG 15-5 (27) 274 Great Falls-West	----	Sletten Const.Co. $399,132.97	Dual & P.'s (123.0' 366.0') Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Fair	18	51
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	----	Sletten Const.Co. $234,405.48	264.5' Conc. Interc.		12/18/64	11/3/65	Fair	10	19
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	----	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	Fair	7	8
I 15-5 (32) 270 Gt.Falls-West Side	0.877	Interstate Contrs. $83,802.23	Gr.,Surf.,PMS & Dr.	Subj. to BPR Conc.					
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood $268,856.17	Gr.,Surf.,Dr.&Strs.	6/30/65	8/31/66	10/22/65	Poor	--	15
ER 57 (5) (S 193) Valier-Cut Bank	----	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	--	--	61
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
F 235 (33) Geyser-East	----	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	--	--	38
F 236 (7) Dupuyer-Birch Creek	----	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	--	--	5
S 310 (8) Pendroy-Conrad	10.814	Hilde Const.Co. $551,250.86	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Winter Shutdown 11/14/65		18
I-IG 315-5 (3) 372 U-2 Great Falls Spur	----	Sletten Const.Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	--	--	44
S-US 421 (3) North of Fairgrounds-Bypass-Great Falls	1.943	S. Birch,Inc. $496,281.84	Gr.,Surf.,PMS.,Dr. and Traffic Control	11/30/65	200 Cal. Days	Not Started			
SMP 0799-66 Cascade County	----	Ruffier Const. $79,095.00	Crushing & Stockpl.	1/11/66	80 Cal. Days	2/24/66	--	--	0

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const.Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	8/3/65	--	--	99
ER 53 (3) (F 190) Birch Creek-Browning	----	Kyser Const. & Mahnomen Pildvg.	70.0' & 306.0' Pre-stressed Conc.Br.	4/28/65	6/30/66	11/1/65	Good	16	37
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	Winter Shutdown 11/22/65		65
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	72

MONTHLY CONSTRUCTION REPORT - 2/28/66

Division 32-30 - Havre (Continued)

ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/62	Winter Shutdown 11/11/65		35
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $487,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Winter Shutdown 11/22/65		56
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Fair	3	5
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shutdown 9/13/65		97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affil. $352,125.63	Gr.,Surf.,PMS &Dr.	9/28/65	270 Cal. Days	12/6/65	Poor	3	0
F 252 (19) U-2 Fort Benton-Havre	----	Sletten Const. $83,568.04	Structure(121.5')	10/18/65	7/31/66	11/11/65	Fair	4	37
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS &Dr.	7/1/65	250 Cal. Days	8/16/65	Winter Shutdown 11/2/65		63
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS &Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	96
S 339 (12) Fort Benton-Chester	1.161	Cop Const.Co. $322,588.10	Gr.,Surf.,Dr.& Str.	10/26/65	10/31/66	Not Started			

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf.& Dr.	8/25/65	250 Cal. Days	9/30/65	Winter Shutdown 11/24/65		59
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS,Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Winter Shutdown 11/15/65		21
F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr.,Surf.,PMS &Dr.	8/25/65	280 Cal. Days	12/10/65	--	15	0
F 246 (16) U-2 Circle-Glendive	----	F.L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	10/29/65	Fair	4	24
S 359 (9) Marsh-Glendive	----	Walter Mackin & Son $52,250.68	Structures	8/25/65	5/31/66	11/10/65	Poor	3	54
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr.,Surf. & Dr.	10/26/65	250 Cal. Days	11/19/65	Winter Shutdown 11/23/65		2

MONTHLY CONSTRUCTION REPORT - 2/28/66

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const.Co. $863,977.41	Gr.,Surf.,PMS,Dr. & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Winter Shutdown 12/3/65		74
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	9/13/65	Winter Shutdown 12/10/65		32
F 142 (9) U-2 Malta-Saco	----	F.L. Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	Poor	3	34
F 142 (10) & S 335 (8) Malta-Saco & Saco-Cole-South	4.865 9.844	R.J. Sundling & Son Inc. & R.J. Sundling & Wickens Bros. $873,117.75	Gr. & Dr.Surf.&PMS	2/15/66	220 Cal. Days	Not Started			
F 148 (8) Saco-East	----	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	--	--	94
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Winter Shutdown 11/24/65	15	66
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J. Sundling $495,219.49	Gr.,Surf.PMS & Sign	11/30/65	180 Cal. Days	Not Started			
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Winter Shutdown 12/8/65		47

Division 43-30 - Miles City

F 86 (24) Miles City-No.Dak.Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS & Dr.	3/23/65	300 Cal. Days	4/19/65	--	--	94
F 86 (27) Miles City-No.Dak. Line	11.927	Northern Improvement Co. $982,149.31	Gr.,Surf.,PMS & Dr.	10/26/65	300 Cal. Days	Not Started			
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	--	--	55
SMP 4499 - 65 Custer & Rosebud Counties	----	Zook Bros.Const.Co. $88,768.00	Crush & Stockpl.	10/26/65	110 Cal. Days	2/23/66	--	--	0

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompeys Pillar & Blgs.-E.	----	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	Not Started			
I 90-8 (22) 444 U-1 W. Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr.,Surf.,PMS.,Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Winter Shutdown 11/19/65		79
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W.Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	--	--	25
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr.,Surf.PMS & Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	--	--	72

MONTHLY CONSTRUCTION REPORT - 2/28/66

Division 51-30 - Billings (Continued)

I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay Co. $1,462,874.38	Gr.,Surf.,PMS,Dr. & Signing	11/30/65	350 Cal. Days	12/15/65	--	--	1
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	--	--	4
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W. P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	Not Started			
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	--	--	38
I-IG 90-8 (27) 425 U-2 Park City-Laurel	----	W.P.Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Fair	15	58
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const.Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Good	5	42
I-IG 90-8 (28) 432 Park City-Laurel	----	Cop Const.Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Poor	7	16
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	Gr.,Surf.PMS,Sign Delineation & Dr.	11/30/65	350 Cal. Days	Not Started			
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Fair	23	3
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	Not Started			
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const.Co. $529,433.94	Gr.Surf.,PMS,Dr. and Structure	2/15/66	180 Cal. Days	Not Started			
SMP 0299 - 66 Big Horn-Treasure & Yellowstone Counties	----	Empire Sand & Gravel $100,106.50	Crush & Stockpl.	1/11/66	170 Cal. Days	Not Started			
SMP 0599 Stillwater & Yellowstone Counties	----	Empire Sand & Gravel $88,317.50	Crush & Stockpl.	1/11/66	170 Cal. Days	Not Started			

Division 52-30 - Lewistown

S 48 (5) Roundup-W. & S. Road	7.012	R.J. Studer & Sons $514,313.60	Gr.,Surf.Signs and Drain	5/26/65	250 Cal. Days	6/30/65	Winter Shutdown 12/29/65	9	75
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	Gr.,Surf.,PMS &Dr.	7/27/65	300 Cal. Days	8/17/65	Winter Shutdown 12/29/65		41
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const.Co. $705,555.41	Gr.,Surf.PMS &Dr.	9/28/65	300 Cal. Days	Not Started			
S 261 (3) Big Springs-North	----	Walter Mackin & Son $49,956.88	75.0' S & C Str.	10/26/65	7/31/66	Not Started			

MONTHLY CONSTRUCTION REPORT - 2/28/66

Division 52-30 - Lewistown (Continued)

S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Winter Shutdown 12/13/65		19
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr.,Surf., PMC,Dr. & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	Winter Shutdown 11/24/65		78
SMF 1499 - 65 Fergus & Phillips Counties	----	Francis M. Tindall $98,470.00	Crush & Stockpile	10/26/65	100 Cal. Days	12/17/65	--	--	51
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3/23/65	12/1/65	4/16/65	Poor	2	96

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

February 28, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, base, bit. plt. mix paving	90 Aug/66	87	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	87 July/66	70	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles base, bit. surf. treat.	52 Oct/66	45	Rocky Mountain Construction Company $ 542,272.00
FHP 9-1(2)	On State Secondary Route 461 8 miles east of St. Regis	3.8	Grading and special sub-base	99 Dec/65	99	N. D. Robinson and Union Construction $ 320,866.00
FHP 9-1(3)	Paradise - St. Regis Cutoff	3.1	Grading and special sub-base	29 June/66	32	Crick Company $ 364,237.00
FHP 16-1(1)	SH 38, west forest boundary - east	4.5	Gr., base	3 Sept/66	3	Maronick Construction Company, Inc. and Winslow Construction, Inc. $ 363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	Contract awarded December 9, 1965. No work until spring.		R. J. Studer & Sons $ 191,289.00
FHP 56-1(1)	On FH Route 56 from US 10A junction 4 miles northerly along Thompson River	4.1	Gr. base, surf. treat.	3 Aug/66	3	Walter Laas $ 314,281.00
ERFO 45(2) 62(2), 66(1) 67(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr. base, bit. plt. mix. surf. Winter shutdown	70 Sept/66	70	Crick Company $ 833,029.75
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf.	62 Sept/66	57	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. base, bit. plt. mix. bridges	30 Oct/66	38	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(3) 46(2), 47(2) 62(3)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr. base, plt. mix	38 Sept/66	44	Crick Company $663,045.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I-IG 90-1 (27) 65 U-2, I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	--	--	99
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS,Dr. Sign,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Winter Shutdown 9/15/65		79
I 90-1 (31) 54 Superior-East	------	N. A. Nelson Const. $480,654.11	757.4' S&C Struct.	6/24/64	11/30/65	7/7/64	--	--	98
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.,PMS.,Dr., Signing & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	23	19
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	13
I 90-1 (36) 48 U-2 Superior-East	-----	N. A. Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Good	16	50
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros.Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC,PMS.,Dr., Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Winter Shutdown 11/29/65		83
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Winter Shutdown 10/1/65		50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Winter Shutdown 11/19/65	10	55
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const.Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros.Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Fair	40	41
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
I 90-2 (30) 80 Huson-West	4.702	Jr. W. Tschache $3,928.41	Seeding	2/15/66	5/15/66	Not Started			

MONTHLY CONSTRUCTION REPORT - 3/31/66

Division 11-30 - Missoula (Continued)

I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond E. & W. and Maxville-Drummond	6.686	Zook Bros.Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Winter Shutdown 11/30/65		62
I 90-3 (12) 151 U-2 Drummond - E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	19
F 205 (8) U-2 Maxville-Drummond	----	Ralph Huckaba $232,828.67	3-S&C Structs.	8/31/64	10/31/65	9/15/64	--	--	99
F 219 (23) Broadway & Russell St.-Msla.	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS.,Signs Signals & Drain	7/27/65	8/31/66	10/15/65	--	--	48
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G,Surf.,and PMS	5/26/65	300 Cal. Days	6/29/65	--	--	60

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	----	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' S&C Bridge	4/28/65	7/31/66	6/8/65	Good	13	45
S 58 (6) Perma-Hot Springs	1.056	A & B Const.Co. $720,860.41	Gr.,Surf.,RMS.,Dr. and Strs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	--	--	95
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br.& Gr.,Surf., & PMS	3/24/65	10/31/66	4/14/65	Good	4	63
FG 257 (17) Kalispell-W.Glacier	----	Kyser Const.Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	Poor	--	95
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros.Const. $1,112,096.50	Gr.,Surf.,PMS.,Dr., Signs,Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	20	43
S 410 (3) Troy-YaakRiver-Rexford	6.565	Walter Laas $633,562.64	Grade & Drain	9/30/64	250 Cal. Days	11/4/64	--	--	85
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf.& PMS	7/1/65	160 Cal. Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A & B Const. $198,658.66	Grade & Drain	8/25/65	180 Cal. Days	9/24/65	Fair	10	54
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., & Signing	12/29/64	350 Cal Days	2/8/65	Winter Shutdown 2/16/66		95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	54
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F&S Contracting $2,640,783.58	Gr.,Surf.,PMS.,CSB, Dr.,Sign & O.P.	2/26/64	450 Cal. Days	4/9/64	--	--	93
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	--	--	88

MONTHLY CONSTRUCTION REPORT - 3/31/66

Division 21-30 - Butte (Continued)

S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Aggr.Surf.,& PMS	7/1/65	150 Cal. Days	9/22/65	Winter Shutdown 11/23/65		33
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	--	--	26
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Winter Shutdown 12/15/65		74
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass - E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Fair	29	88
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake - E. & W. and Pipestone-Hot Springs-W.	12.048	Kober Const.Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	17
I-IG 90-4 (13) 209 U-1 Ramsey-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr.,Surf.,PMS,Dr. Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Fair	29	1
I-IG 90-4 (13) 209 U-2 Ramsey-E. & W.	6.953	Kober Const.Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Fair	6	0
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 U F 69 (11) Whitehall - E. & W. & Homestake - E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMC., Signs,Dr. & U.P.	11/12/64	450 Cal. Days	1/4/65	--	8	69
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall - E. & W.	9.627	Kober Const.Co. $60,846.20	Fencing	11/12/64	250 Cal. Days	1/18/65	--	--	74
I-IG 90-5 (5) 241 U-3 Whitehall - E. & W.	----	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	7	46
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS,Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Winter Shutdown 12/11/65		88
SMP 3999 - 65 Broadwater, Jefferson Lewis & Clark & Powell Counties	----	Maronick Const.Co. $225,550.00	Crushing & Stockpile	9/28/65	140 Cal. Days	10/15/65	Good	12	84

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P.Gr., CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Winter Shutdown 11/23/65	20	70
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	--	--	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit	Gr.,Surf.,PMS,Cem Stab.Base,PCC,Dr. &	6/26/64	450 Cal. Days	9/2/64	--	11	34

MONTHLY CONSTRUCTION REPORT - 3/31/66

Division 22-30 - Bozeman (Continued)

I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	--	--	70
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	94
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	Not Started			
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $957,734.08	Gr.,Surf.,PMS & Dr.	1/11/66	280 Cal. Days	Not Started			

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	--	--	93
S 2 (18) Helena-Flesher Pass-Lincoln	8.263	Clair Boulet Const. $26,974.04	Guard Rail & Sign	2/15/66	90 Cal. Days	Not Started			
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1/2/66		96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (22) 210 Lyons Creek-South	----	Sletten Const.Co. $521,470.02	Dual 519.49'St.Br.	7/24/63	11/30/64	8/26/63	--	--	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS,Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/11/65		59
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Winter Shutdown 5/25/65		28
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting $3,644,743.90	Gr.,Surf.,PMS,Dr. Sign & Structures	8/25/65	450 Cal. Days	9/7/65	Fair	23	17
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	25
I 15-4 (29) 227 Craig-North & South	----	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Fair	11	7
I 15-4 (31) 214 Lyons Creek North	----	Strandberg & Assocs. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	10/8/65	Winter Shutdown 11/11/65		19
I 15-5 (22) 273 Sun River-Emerson	----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	--	--	99
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River-Emerson Jct.-Gt.Falls Spur & Sun River-10th Ave.	2.042 2.990 0.573	McLaughling,Inc. & Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB,Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5',296.0',317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 12/3/65		35

MONTHLY CONSTRUCTION REPORT - 3/31/66

Division 31-30 - Great Falls (Continued)

I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W.,Sun River- Emerson Jct. & Gt.Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Winter Shutdown 11/14/65		22
I-IG 15-5 (27) 274 Great Falls-West	----	Sletten Const.Co. $399,132.97	Dual & P.'s (123.0' 366.0') Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Fair	12	58
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	----	Sletten Const.Co. $234,405.48	264.5' Conc. Interc.		12/18/64	11/3/65	Fair	4	24
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	----	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	Fair	7	8
I 15-5 (32) 270 Great Falls-West Side	0.877	Interstate Contrs. $83,802.23	Gr.,Surf.,PMS & Dr.	2/28/66	120 Cal. Days	3/22/66	--	4	0
I-IG 15-5 (33) 237 Hardy Creek-South	----	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	Not Started			
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood $268,856.17	Gr.,Surf.,Dr.&Strs.	6/30/65	8/31/66	10/22/65	Poor	--	22
ER 57 (5) (S 193) Valier-Cut Bank	----	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	--	--	61
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
F 235 (33) Geyser-East	----	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	--	--	38
F 236 (7) Dupuyer-Birch Creek	----	Gray Co. & Earl A.Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	--	--	5
S 310 (8) Pendroy-Conrad	10.814	Hilde Const.Co. $551,250.86	Gr.,Surf.,PMS &Dr.	7/1/65	250 Cal. Days	9/27/65	Winter Shutdown 11/14/65		18
I-IG 315-5 (3) 372 U-2 Great Falls Spur	----	Sletten Const.Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Poor	7	44
S-US 421 (3) North of Fairgrounds Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	Gr.,Surf.,PMS.,Dr. and Traffic Control	11/30/65	200 Cal. Days	Not Started			
SMP 0799 - 66 Cascade County	----	Ruffier Const. $79,095.00	Crushing & Stockpl.	1/11/66	80 Cal. Days	2/24/66	Fair	17	27

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const.Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	8/3/65	--	--	99
ER 53 (3) (F 190) Birch Creek-Browning	----	Kyser Const. & Mahnomen Pildvg.	70.0' & 306.0' Pre- stressed Conc.Br.	4/28/65	6/30/66	11/1/65	Good	8	65

MONTHLY CONSTRUCTION REPORT - 3/31/66

Division 32-30 - Havre (Continued)

ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	Winter Shutdown 11/22/65		65
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	72
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/62	Winter Shutdown 11/11/65		35
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $487,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Winter Shutdown 11/22/65		56
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS &Dr.	7/27/65	280 Cal. Days	10/13/65	--	--	5
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf.,PMS &Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shutdown 9/13/65		97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affil. $352,125.63	Gr.,Surf.,PMS &Dr.	9/28/65	270 Cal. Days	12/6/65	--	--	0
F 252 (19) U-2 Fort Benton-Havre	----	Sletten Const. $83,568.04	Structure(121.5')	10/18/65	7/31/66	11/11/65	--	--	37
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr.,Surf.,PMS &Dr.	7/1/65	250 Cal. Days	8/16/65	Winter Shutdown 11/2/65		63
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS &Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	96
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	Gr.,Surf.,Dr. &Str.	10/26/65	10/31/66	3/17/66	--	5	0

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf. & Dr.	8/25/65	250 Cal. Days	9/30/65	Winter Shutdown 11/24/65		59
F 158 (9) Miles City-Terry	1.561	Hilling Const.Co. $145,541.27	Gr.,Surf.,RMS &Dr.	3/22/66	120 Cal. Days	Not Started			
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819,78	Gr.,Surf.,PMS,Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Winter Shutdown 11/15/65		23
F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr.,Surf.,PMS &Dr.	8/25/65	280 Cal. Days	12/10/65	--	11	0

MONTHLY CONSTRUCTION REPORT - 3/31/66

Division 41-30 - Glendive (Continued)

F 246 (16) U-2 Circle-Glendive	----	F.L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	10/29/65	Fair	9	34
S 359 (9) Marsh-Glendive	----	Wlater Mackin & Son $52,250.68	Structures	8/25/65	5/31/66	11/10/65	Fair	3	55
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr.,Surf. & Dr.	10/26/65	250 Cal. Days	11/19/65	Winter Shutdown 11/23/65		2

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const.Co. $863,977.41	Gr.,Surf.,PMS,Dr. & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Winter Shutdown 12/3/65		74
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	9/13/65	Winter Shutdown 12/10/65		32
F 142 (9) U-2 Malta-Saco	----	F.L. Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	Poor	4	43
F 142 (10) & S 335 (8) Malta-Saco & Saco-Cole-South	4.865 9.844	R.J. Sundling & Son Inc. & R.J.Sundling & Wickens Bros. $873,117.75	Gr. & Dr.Surf. & PMS	2/15/66	220 Cal. Days	Not Started			
F 148 (8) Saco-East	----	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Poor	3	94
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.,PMS &Dr.	12/3/64	300 Cal. Days	4/26/65	Winter Shutdown 11/24/65	15	67
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J. Sundling $495,219.49	Gr.,Surf.PMS & Sign	11/30/65	180 Cal. Days	Not Started			
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Winter Shutdown 12/8/65		47

Division 43-30 - Miles City

F 86 (24) Miles City-No. Dak. Line	11.762	Gus M. Albert $891,660.29	Gr.,Surf.,PMS &Dr.	3/23/65	300 Cal. Days	4/19/65	Completed 3/25/66		
F 86 (27) Miles City-No. Dak. Line	11.927	Northern Improvement Co. $982,149.31	Gr.,Surf.,PMS &Dr.	10/26/65	300 Cal. Days	Not Started			
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	--	--	55
SMP 4499 - 65 Custer & Rosebud Counties	----	Zook Bros.Const.Co. $88,768.00	Crush & Stockpl.	10/26/65	110 Cal. Days	2/23/66	Good	18	46

MONTHLY CONSTRUCTION REPORT - 3/31/66

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompeys Pillar & Blgs.-E.	----	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	Not Started			
I 90-8 (22) 444 U-1 W. Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr.,Surf.,PMS.Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Winter Shutdown 11/19/65	7	79
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	--	--	25
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr.,Surf.PMS &Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	--	--	72
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & LindsayCo. $1,462,874.38	Gr.,Surf.,PMS,Dr. & Signing	11/30/65	350 Cal. Days	12/15/65	Good	27	5
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Good	16	9
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W. P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	Not Started			
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf.PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	--	--	38
I-IG 90-8 (27) 425 U-2 Park City-Laurel	---	W.P.Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Fair	16	58
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const.Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Fair	2	51
I-IG 90-8 (28) 432 Park City-Laurel	----	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Fair	10	20
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	Gr.,Surf.PMS,Sign Delineation & Dr.	11/30/65	350 Cal. Days	3/21/66	Fair	6	0
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Fair	12	7
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Fair	5	9
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const.Co. $529,433.94	Gr.Surf.,PMS,Dr. and Structure	2/15/66	180 Cal. Days	Not Started			
SMP 0299 - 66 Big Horn-Treasure & Yellowstone Counties	---	Empire Sand &Gravel $100,106.50	Crush & Stockpl.	1/11/66	170 Cal. Days	Not Started			
SMP 0599 - 66 Stillwater & Yellowstone Counties	----	Empire Sand &Gravel $88,317.50	Crush & Stockpl.	1/11/66	170 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 3/31/66

Division 52-30 - Lewistown

S 48 (5) Roundup-W. & S. Road	7.012	R.J.Studer & Sons $514,313.60	Gr.,Surf.Signs and Drain	5/26/65	250 Cal. Days	6/30/65	Winter Shutdown 12/29/65	15	76
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	Gr.,Surf.,PMS &Dr.	7/27/65	300 Cal. Days	8/17/65	--	26	44
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const.Co. $705,555.41	Gr.,Surf.,PMS &Dr.	9/28/65	300 Cal. Days	3/15/66	--	--	0
S 261 (3) Big Springs-North	----	Walter Mackin & Son $49,956.88	75.0' S & C Str.	10/26/65	7/31/66	Not Started			
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Winter Shutdown 12/13/65		19
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr.,Surf.,PMC,Dr. & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	Winter Shutdown 11/24/65		78
SMP 1499 - 65 Fergus & Phillips Counties	----	Francis M. Tindall $98,470.00	Crush & Stockpl.	10/26/65	100 Cal. Days	12/17/65	Fair	12	66
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3/23/65	12/1/65	4/16/65	--	--	99

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

March 31, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, base, bit. plt. mix paving	90 Aug/66	87	Earl McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	87 July/66	70	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles base, bit. surf. treat.	52 Oct/66	45	Rocky Mountain Construction Company $ 542,272.00
FHP 9-1(2)	On State Secondary Route 461 8 miles east of St. Regis	3.8	Grading and special sub-base	99 June/66	99	N. D. Robinson and Union Construction $ 320,866.00
FHP 9-1(3)	Paradise - St. Regis Cutoff	3.1	Grading and special sub-base	47 June/66	50	Crick Company $ 364,237.00
FHP 16-1(1)	SH 38, west forest boundary - east	4.5	Gr., base	6 Sept/66	3	Maronick Construction Company, Inc. and Winslow Construction Inc. $ 363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.			R. J. Studer & Sons $ 191,289.00
			Contract awarded December 9, 1965. No work until spring			
FHP 56-1(1)	On FH Route 56 from US 10A junction 4 miles northerly along Thompson River	4.1	Gr. base, surf. treat.	4 Aug/66	4	Walter Laas $ 314,281.00
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf.	62 Sept/66	57	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	30 Oct/66	38	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(2) 62(2), 66(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf. Winter shutdown	70 Sept/66	70	Crick Company $ 833,029.75
ERFO 45(3) 46(2), 47(2) 62(3)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix	38 Sept/66	44	Crick Company $ 663,045.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	-----	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	Not Started			
I-IG 90-1(27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	--	--	99
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.,PMS,Dr. Sign,17.25' Jr. Gr.	6/24/64 Sep.	350 Cal. Days	7/22/64	Winter Shutdown 9/15/65		79
I 90-1 (31) 54 Superior-East	-----	N. A. Nelson Const. $480,654.11	757.4' S&C Struct.	6/24/64	11/30/65	7/7/64	--	--	98
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 and I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.,PMS.,Dr., Signing & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	44	20
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	Fair	3	21
I 90-1 (36) 48 U-2 Superior-East	-----	N. A. Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Good	13	70
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.,Cem.Stab. Base,PCC,PMS.,Dr., Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Fair	6	84
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Winter Shutdown 10/1/65		50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr.,Surf.,CBS., PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Winter Shutdown 11/19/65	14	55
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	2	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const.= $2,326,091.83	Gr.,Surf.,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Fair	41	46
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30

MONTHLY CONSTRUCTION REPORT - 4/30/66

Division 11-30 - Missoula (Continued)

I 90-2 (30) 80 Huson-West	4.702	Jr. W. Tschache $3,928.41	Seeding	2/15/66	5/15/66	4/14/66	Completed 4/23/66		
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. and Maxville-Drummond	6.686	Zook Bros.Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Fair	48	64
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	--	--	19
F 205 (8) U-2 Maxville-Drummond	-----	Ralph Huckaba $232,828.67	3-S&C Structs	8/31/64	10/31/65	9/15/64	--	--	99
F 215 (15) Lolo-Missoula	-----	Waddell Const. Co. $247,717.66	346.0 S&C Struct.	4/27/66	220 Cal. Days	Not Started			
F 219 (23) Broadway & Russell St.-Msla.	0.289	M & S Const. $170,700.06	Gr.,Surf.,PMS.,Signs Signals & Drain	7/27/65	8/31/66	10/15/65	Fair	17	68
ROW S 343 (8) Avon-Helmville	7.756	Mininger Const. Co.& Donald Mogan $2,185.60	Fencing	4/27/66	60 Cal. Days	Not Started			
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	Gr.,Surf.,BST Dr.& Widening Structure	4/27/66	180 Cal. Days	Not Started			
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Jnc. $561,529.05	G,Surf., and PMS	5/26/65	300 Cal. Days	6/29/65	--	--	60

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	-----	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' S&C Bridge	4/28/65	7/31/66	6/8/65	Good	27	69
S 58 (6) Perma-Hot Springs	1.056	A & B Const. Co. $720,860.41	Gr.,Surf.,RMS.,Dr. and Strs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 63 (11) St. Ignatius-Pablo	5.018	Schultz & Lindsay $778,789.15	Gr.,Surf.,PMS & Dr.	4/27/66	250 Cal. Days	Not Started			
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	--	--	95
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br.& Gr.,Surf.,& PMS	3/24/65	10/31/66	4/14/65	Fair	7	66
FG 257 (17) Kalispell-W. Glacier	-----	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	Fair	--	99
F-FG 257 (18) Kalispell-W. Glacier	3.231	Zook Bros.Const. $1,112,096.50	Gr.,Surf.,PMS.,Dr., Signs,Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	32	64
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade & Drain	9/30/64	250 Cal. Days	11/4/64	Fair	8	87
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf.& PMS	7/1/65	160 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 4/30/66

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A & B Const. $198,658.66	Grade & Drain	8/25/65	180 Cal. Days	9/24/65	Good	27	98
LSI I 15-1 (1) 53 Pipe Organ-Dillon	-----	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	Not Started			
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr.,Surf.,PMS.,Dr., & Signing	12/29/64	350 Cal. Days	2/8/65	Winter Shutdown 2/16/66		95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	54
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F&S Contracting $2,640,783.58	Gr.,Surf.,PMS.,CSB, Dr.,Sign & O.P.	2/26/64	450 Cal. Days	4/9/64	--	--	93
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	--	--	88
S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Aggr.Surf.,& PMS	7/1/65	150 Cal. Days	9/22/65	Good	32	55
ROW S 59 (3) Alder-Ruby Dam-South	2.399	Mininger Const. Co.& Donald Mogan $2,311.65	Fencing	4/27/66	60 Cal. Days	Not Started			
S 59 (4) Alder-Ruby Dam-South	2.399	Earl L. McNutt Co. $439,463.74	Gr.,Surf. & Drain	4/27/66	150 Cal. Days	Not Started			
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	--	--	26
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Winter Shutdown 12/15/65		74
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr.,Surf.,PMS.,Dr., Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Fair	22	88
I 90-4 (10) 229 U-2 I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. and Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	17
I-IG 90-4 (13) 209 U-1 Ramsey-E. & W.	6.953	Naranche & Konda $2,031.684.89	Gr.,Surf.,PMS,Dr. Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Good	58	10
I-IG 90-4 (13) 209 U-2 Ramsey-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	--	--	6
LSI I 90-5 (1) 233 Homestake Pass-East	-----	R. L. Stratford and Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	Not Started			
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 U F 69 (11) Whitehall - E. & W. & Homestake - E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr.,Surf.,PMC., Signs,Dr. & U.P.	11/12/64	450 Cal. Days	1/4/65	Good	30	69

MONTHLY CONSTRUCTION REPORT - 4/30/66

Division 21-30 - Butte (Continued)

I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	Good	6	87
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	-----	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Good	13	61
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr.,Surf.,PMS,Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Fair	18	89
SMP 3999 - 65 Broadwater, Jefferson, Lewis & Clark & Powell Counties	-----	Maronick Const. Co. $225,550.00	Crushing & Stockpile	9/28/65	140 Cal. Days	10/15/65	Completed 4-13-66		

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P.Gr., CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	--	23	70
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	--	--	71
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr.,Surf.,PMS,Cem Stab.Base,PCC,Dr. &	6/26/64	450 Cal. Days	9/2/64	Fair	48	35
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const. Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	--	--	70
S 243 (3) Bozeman-South	6.502	Maronick Const. Co. $345,862.90	Gr.,Surf.,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	94
LSF 13-244 (1) U-1 Raynolds Pass-Ennis	-----	Van Dyken Drilling Co. $1,499.00	Drilling, Casing & Water Well at Rest Area	4/27/66	30 Cal. Days	Not Started			
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	Fair	3	8
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros. Const.Co. $957,734.08	Gr.,Surf.,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	Fair	19	2

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const. Co. $168,926.53	Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	--	--	93
S 2 (18) Helena-Flesher Pass-Lincoln	8.263	Clair Boulet Const. $26,974.04	Guard Rail & Sign	2/15/66	90 Cal. Days	Not Started			
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr.,Surf.,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1/2/66		96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54

MONTHLY CONSTRUCTION REPORT - 4/30/66

Division 31-30 - Great Falls (Continued)

I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. Co. $521,470.02	Dual 519.49'St.Br.	7/24/63	11/30/64	8/26/63	--	--	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr.,Surf.,PMS,Dr., Signs & Structures	10/30/64	350 Cal. Days	11/16/64	Fair	--	59
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Winter Shutdown 5/25/65		28
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting $3,644,743.90	Gr.,Surf.,PMS,Dr. Sign & Structures	8/25/65	450 Cal. Days	9/7/65	Fair	64	22
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	2	29
I 15-4 (29) 227 Craig-North & South	-----	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	--	11	7
I 15-4 (31) 214 Lyons Creek-North	-----	Strandberg & Assocs. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	10/8/65	Good	5	80
I 15-5 (22) 273 Sun River-Emerson	-----	Schultz & Lindsay $597,853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	--	--	99
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W.,Sun River- Emerson Jct.-Gt.Falls Spur & Sun River-10th Ave.	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	Gr.,Surf.,CSB,Conc. Pav.,PMS,Dr.,Signs & 3 Conc. U.P.'s (239.5',296.0',317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	41	35
I 15-5 (26) 271 U-2 I-IG 15-5 (31) 273 U-2 & I-IG 315-5 (3) 272 U-3 Great Falls-W.,Sun River- Emerson Jct. & Gt.Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	Fair	2	22
I-IG 15-5 (27) 274 Great Falls-West	-----	Sletten Const. Co. $399,132.97	Dual & P.'s(123.0', 366.0') Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Fair	--	61
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	-----	Sletten Const. Co. $234,405.48	264.5' Conc. Interc.	12/18/64	8/31/66	11/3/65	--	6	16
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	-----	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Br.	2/25/65	10/31/66	6/1/65	Good	15	17
I 15-5 (32) 270 Great Falls-West Side	0.877	Interstate Contrs. $83,802.23	Gr.,Surf.,PMS & Dr.	2/28/66	120 Cal. Days	3/22/66	Good	16	59
I-IG 15-5 (33) 237 Hardy Creek-South	------	Sletten Const. Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	--	--	0
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood $268,856.17	Gr.,Surf.,Dr.&Strs.	6/30/65	8/31/66	10/22/65	Fair	6	54

MONTHLY CONSTRUCTION REPORT - 4/30/66

Division 31-30 - Great Falls (Continued)

F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
F 235 (33) Geyser-East	-----	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	--	--	38
F 236 (7) Dupuyer-Birch Creek	-----	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	--	--	5
S 310 (8) Pendroy-Conrad	10.814	Hilde Const. Co. $551,250.86	Gr.,Surf.,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Poor	22	18
I-IG 315-5 (3) 372 U-2 Great Falls Spur	-----	Sletten Const. Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Good	20	69
S-US 421 (3) North of Fairgrounds Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	Gr.,Surf.,PMS.,Dr. and Traffic Control	11/30/65	200 Cal. Days	3/27/66	Good	14	48
SMP 0799 - 66 Cascade County	-----	Ruffier Const. $79,095.00	Crushing & Stockpl.	1/11/66	80 Cal. Days	2/24/66	Good	17	76

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const. Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	8/3/65	--	--	99
ER 53 (3) (F 190) Birch Creek-Browning	-----	Kyser Const. & Mahnomen Pildvg. $187,380.45	70.0' & 306.0' Pre-stressed Conc. Br.	4/28/65	6/30/66	11/1/65	Fair	10	69
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	Fair	8	77
ER 57 (5) (S 193) Valier-Cut Bank	------	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	Fair	3	61
LSF 1 95 (1) Gildford-Havre-East	-----	Baltrusch Const. Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	Not Started			
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	72
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/62	Fair	2	82
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $485,310.25	Gr.,Surf.,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Fair	12	64
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf.,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Good	30	10
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf.,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shutdown 9/13/65		97

MONTHLY CONSTRUCTION REPORT - 4/30/66

Division 32-30 - Havre (Continued)

ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affil. $352,125.63	Gr.,Surf.,PMS&Dr.	9/28/65	270 Cal. Days	12/6/65	Fair	17	7
F 252 (19) U-2 Fort Benton-Havre	-----	Sletten Const. $83,568.04	Structure (121.5')	10/18/65	7/31/66	11/11/65	--	--	37
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const. Co. $432,083.15	Gr.,Surf.,PMS&Dr.	7/1/65	250 Cal. Days	8/16/65	Winter Shutdown 11/2/65		63
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr.,Surf.,PMS&Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	96
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	Gr.,Surf.,Dr.&Str.	10/26/65	10/31/66	3/17/66	Fair	9	6

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr.,Surf. & Dr.	8/25/65	250 Cal. Days	9/30/65	Good	9	72
F 158 (9) Miles City-Terry	1.561	Hilling Const. Co. $145,541.27	Gr.,Surf.,RMS&Dr.	3/22/66	120 Cal. Days	4/19/66	Poor	10	1
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr.,Surf.,PMS,Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Fair	48	34
F 246 (16) U-1 Circle-Glendive	10.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr.,Surf.,PMS&Dr.	8/25/65	280 Cal. Days	12/10/65	Fair	24	18
F 246 (16) U-2 Circle-Glendive	-----	F.L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	10/29/65	Fair	5	63
S 359 (9) Marsh-Glendive	-----	Walter Mackin & Son $52,250.68	Structures	8/25/65	5/31/66	11/10/65	Good	5	84
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr.,Surf & Dr.	10/26/65	250 Cal. Days	11/19/65	--	--	2

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $863,977.41	Gr.,Surf.,PMS,Dr. & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Poor	26	75
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	9/13/65	Fair	31	46
F 142 (9) U-2 Malta-Saco	-----	F.L.Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	Fair	5	66
F 142 (10) & S 335 (8) Malta-Saco & Saco-Cole-South	4.865 9.844	R. J. Sundling & Son Inc. & R.J.Sundling & Wickens Bros. $873,117.75	Gr.,& Dr.Surf. & PMS	2/15/66	220 Cal. Days	4/2/66	--	--	0

MONTHLY CONSTRUCTION REPORT - 4/30/66

Division 42-30 - Wolf Point (Continued)

F 148 (8) Saco-East	-----	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Poor	2	95
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr.,Surf.,PMS&Dr.	12/3/64	300 Cal. Days	4/26/65	Good	40	78
LSF 1-155 (1) Glasgow-West	-----	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	Not Started			
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R. J. Sundling $495,219.49	Gr.,Surf.PMS & Sign	11/30/65	180 Cal. Days	Not Started			
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Winter Shutdown 12/8/65		47

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	-----	Northern Improvement Company $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	Not Started			
F 86 (27) Miles City-No. Dak. Line	11.927	Northern Improvement Co. $982,149.31	Gr.,Surf.,PMS&Dr.	10/26/65	300 Cal. Days	4-5-66	Poor	32	3
I 94-3 (12) 76 U-1 Rosebud County Line-East	7.159	Joe Mayo & Son, Inc. $1,066.218.29	Gr.,Surf.,PMS,Sign., Dr. & S&C Structure	4/27/66	300 Cal. Days	Not Started			
I 94-3 (12) 76 U-2 Rosebud County Line-East	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	Not Started			
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf.&PMS	7/1/65	120 Cal. Days	8/4/65	--	--	55
SMP 4499 - 65 Custer & Rosebud Counties	-----	Zook Bros.Const.Co. $88,768.00	Crush & Stockpl.	10/26/65	110 Cal. Days	2/23/66	Good	34	91

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompeys Pillar & Blgs.-E.	-----	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	Not Started			
I 90-8 (22) 444 U-1 W. Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr.,Surf.,PMS.Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Fair	19	81
I 90-8(22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U. S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	Fair	5	27
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr.,Surf.PMS&Dr. and Structures	12/28/64	400 Cal. Days	1/22/65	Good	43	76
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & LindsayCo. $1,462,874.38	Gr.,Surf.,PMS,Dr. & Signing	11/30/65	350 Cal. Days	12/15/65	Good	61	23

MONTHLY CONSTRUCTION REPORT - 4/30/66

Division 51-30 - Billings (Continued)

I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const. Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Good	15	22
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood Pinehill & Pinehill-Huntley	3.581 0.679	W. P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	Good	5	20
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr.,Surf,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	Good	92	44
I-IG 90-8 (27) 425 U-2 Park City-Laurel	-----	W.P.Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Fair	28	67
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7,968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Good	6	63
I-IG 90-8 (28) 432 Park City-Laurel	-----	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Fair	9	37
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	Gr.,Surf.PMS,Sign Delineation & Dr.	11/30/65	350 Cal. Days	3/21/66	Fair	28	3
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const. Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Fair	19	12
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W. P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Good	4	19
LSI 94-2 (1) 63 Hysham-West	-----	Empire Sand & Gravel Co. $154,230.44	Safety Resy Area	4/27/66	100 Cal. Days	Not Started			
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	Gr.,Surf.,PMS, Dr. and Structures	4/27/66	300 Cal. Days	Not Started			
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	Not Started			
S 260 (8) Lodge Grass-St. Xavier	6.278	Holland Const. Co. $529,433.94	Gr.Surf.,PMS,Dr. and Structure	2/15/66	180 Cal. Days	4/11/66	Poor	6	1
SMP 0299 - 66 Big Horn-Treasure & Yellowstone Counties	-----	Empire Sand & Gravel $100,106.50	Crush & Stockpl.	1/11/66	170 Cal. Days	4/22/66	Fair	16	5
SMP 0599 - 66 Stillwater & Yellowstone Counties	-----	Empire Sand & Gravel $88,317.50	Crush & Stockpl.	1/11/66	170 Cal. Days	4/5/66	--	--	19

Division 52-30 - Lewistown

F 8 (14) White Sulphur Springs-Harlowton	4.784	S. Birch, Inc. $436,690.11	Gr.,Surf.,PMS,Dr. and Structure	4/27/66	260 Cal. Days	Not Started			
S 48 (5) Roundup-W. & S. Road	7.012	R.J.Studer & Sons $514,313.60	Gr.,Surf.Signs and Drain	5/26/65	250 Cal. Days	6/30/65	Fair	32	84
F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	Gr.,Surf.,PMS&Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	15	55

MONTHLY CONSTRUCTION REPORT - 4/30/66

Division 52-30 - Lewistown (Continued)

F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	Gr.,Surf.,PMS&Dr.	9/28/65	300 Cal. Days	3/15/66	Fair	19	9
S 261 (3) Big Springs-North	-----	Walter Mackin & Son $49,956.88	75.0' S & C Str.	10/26/65	7/31/66	3/29/66	Good	5	26
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr.,Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Fair	10	30
S 405 (3) Lewistown-Hanover-Judith River	7.856	R. J.Sundling & Son $618,171.88	Gr.,Surf.,PMC,Dr. & 163.0' Br.	11/24/64	250 Cal. Days	1/12/65	Fair	20	83
SMP 1499 - 65 Fergus & Phillips Counties	-----	Francis M. Tindall $98,470.00	Crush & Stockpl.	10/26/65	100 Cal. Days	12/17/65	Fair	--	70
F 9999 (2) Garrison to Forsyth	348.706	Skinner & Allen $96,768.02	Signals	3/23/65	12/1/65	4/16/65	Completed 4-11-66		

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

April 30, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, base, bit. plt. mix paving	90 Aug/66	87	Earl L. McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	87 July/66	70	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	52 Oct/66	45	Rocky Mountain Construction Company $ 542,272.00
FHP 9-1(2)	On State Secondary Route 461 8 miles east of St. Regis	3.8	Grading and special sub-base	99 June/66	99	N. D. Robinson and Union Construction $ 320,866.00
FHP 9-1(3)	Paradise - St. Regis Cutoff	3.1	Grading and special sub-base	65 June/66	54	Crick Company $ 364,237.00
FHP 16-1(1)	SH 38, west forest boundary - east	4.5	Gr., base	14 Sept/66	14	Maronick Construction Company, Inc. and Winslow Construction Inc. $ 363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	6 Sept./66	6	R. J. Studer & Sons $ 191,289.00
			Contract awarded December 9, 1965.		No work until spring	
FHP 56-1(1)	On FH Route 56 from US 10A junction 4 miles northerly along Thompson River	4.1	Gr. base, surf. treat.	10 Aug/66	10	Walter Laas $ 314,281.00
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf.	62 Sept/66	57	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	30 Oct/66	38	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(2) 62(2), 66(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf.	70 Sept/66	70	Crick Company $ 833,029.75
			Winter shutdown			
ERFO 45(3) 46(2), 47(2) 62(3)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix	38 Sept/66	44	Crick Company $ 663,045.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	----	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	Good	5	10
I-IG 90-1(27) 65 U-2 I 90-1 (28) 72 U-2 Tarkio-East	10.020	Strandberg & Glenn Mininger $55,409.70	Fencing	2/20/64	250 Cal. Days	5/8/64	Completed 5/6/66		
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.PMS, Dr. Sign,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Winter Shutdown 9/15/65		79
I 90-1 (31) 54 Superior-East	----	N.A. Nelson Const. $480,654.11	757.4' S&C Struct.	6/24/64	11/30/65	7/7/64	--	--	98
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.PMS, Dr. Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	56	26
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I 90-1 (36) 48 U-2 Superior-East	----	N.A. Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Fair	16	73
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf. Cem.Stab. Base,PCC,PMS,Dr., Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Poor	5	84
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Winter Shutdown 10/1/65	--	50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr. Surf.,CBS, PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	19	55
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const.Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros.Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Fair	60	53
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30

MONTHLY CONSTRUCTION REPORT - 5/31/66

Division 11-30 - Missoula (Cont'd)

I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Good	50	68
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Fair	6	26
F 205 (8) U-2 Maxville-Drummond	----	Ralph Huckaba $232,828.67	3-S&C Structs.	8/31/64	10/31/65	9/15/64	Completed 5/21/66		
F 215 (15) Lolo-Missoula	----	Waddell Const.Co. $247,717.66	346.0 S&C Struct.	4/27/66	220 Cal. Days	Not Started			
F 219 (23) Broadway & Russell St.-Msla.	0.289	M & S Const. $170,700.06	Gr.Surf.PMS,Signs Signals & Drain	7/27/65	8/31/66	10/15/65	Fair	17	81
ROW F 237 (19) Bonner-Ovando	2.624	Glenn Mininger $1,679.00	Fencing	5/24/66	60 Cal. Days	Not Started			
F 237 (24) Bonner-Ovando	2.624	Bud King Const.Co. $637,921.95	449.5' Str. Gr. Surf,PMS & Drain	5/31/66	300 Cal. Days	Not Started			
ROW S 343 (8) Avon-Helmville	7.756	Mininger Const.Co. & Donald Mogan $2,185.60	Fencing	4/27/66	60 Cal. Days	Not Started			
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	Gr,Surf,BST,Dr. & Widening Struct.	4/27/66	180 Cal. Days	5/24/66	--	3	0
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G,Surf, and PMS	5/26/65	300 Cal. Days	6/29/65	--	--	60

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	----	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' S&C Bridge	4/28/65	7/31/66	6/8/65	Good	20	78
S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	Gr,Surf,RMS, Dr. & Structs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 63 (11) St.Ignatius-Pablo	5.018	Schultz & Lindsay $778,789.15	Gr,Surf,PMS & Dr.	4/27/66	250 Cal. Days	Not Started			
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	--	--	95
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br.& Gr,Surf, & PMS	3/24/65	10/31/66	4/14/65	Good	16	71
FG 257 (17) Kalispell-W.Glacier	----	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	Good	--	99
F-FG 257 (18) Kalispell-W. Glacier	3.231	Zook Bros. Const. $1,112,096.50	Gr,Surf,PMS, Dr, Signs,Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	28	70
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade & Drain	9/30/64	250 Cal. Days	11/4/64	Good	13	90
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 5/31/66

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (7) Townsend-Canyon Ferry-Clasoil	4.754	A&B Const. Co. $198,658.66	Grade & Drain	8/25/65	180 Cal. Days	9/24/65	Completed 5/5/66		
LSI I 15-1 (1) 53 Pipe Organ-Dillon	----	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	Not Started			
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr,Surf, PMS, Dr, & Sign	12/29/64	350 Cal. Days	2/8/65	Winter Shutdown 2/16/66		95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	54
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F&S Contracting $2,640,783.58	Gr,Surf, PMS, CSB, Dr, Sign & O.P.	2/26/64	450 Cal. Days	4/9/64	Good	31	94
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	--	--	88
S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Aggr. Surf, & PMS	7/1/65	150 Cal. Days	9/22/65	Good	35	66
ROW S 59 (3) Alder-Ruby Dam-South	2.399	Mininger Const. Co. & Donald Mogan $2,311.65	Fencing	4/27/66	60 Cal. Days	5/27/66	--	--	0
S 59 (4) Alder-Ruby Dam-South	2.399	Earl L. McNutt Co. $439,463.74	Gr, Surf. & Dr.	4/27/66	150 Cal. Days	5/17/66	Fair	14	0
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	--	--	26
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Winter Shutdown 12/15/65		74
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr, Surf, PMS, Dr, Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	32	84
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	8	19
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr,Surf,PMS,Dr. Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Good	93	15
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	--	--	6
LSI I 90-5 (1) 233 Homestake Pass-East	----	R.L. Stratford & Co.,Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	Not Started			
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W. & Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr,Surf, PMC, Signs, Dr. & U.P.	11/12/64	450 Cal. Days	1/4/65	Good	40	70

MONTHLY CONSTRUCTION REPORT - 5/31/66

Division 21-30 - Butte (Cont'd)

I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	Fair	2	91
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	----	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Good	11	77
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr,Surf,PMS,Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Fair	10	90

Division 22-30 - Bozeman

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P.Gr, CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Good	45	92
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	--	--	71
I-IG 90-6 (14) 287 U-1 I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $2,912,862.84	Gr,Surf,PMS,Cem Stab.Base,PCC,Dr. & Sign	6/26/64	450 Cal. Days	9/2/64	Fair	21	37
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Poor	2	70
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr, Surf,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	94
LSF 13-244 (1) U-1 Raynolds Pass-Ennis	----	Van Dyken Drilling Company $1,499.00	Drill, Casing & Water Well at Rest Area	4/27/66	30 Cal. Days	Not Started			
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	----	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	Not Started			
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	Fair	3	28
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros. Const.Co. $957,734.08	Gr,Surf, PMS & Dr.	1/11/66.	280 Cal. Days	4/14/66	Fair	38	15

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	--	--	93
S 2 (18) Helena-Flesher Pass-Lincoln	8.263	Clair Boulet Const. $26,974.04	Guard Rail & Sign	2/15/66	90 Cal. Days	5/4/66	Good	6	23
R-AD 10(1) & R-AD 12(1) Malstrom Air Force Base-North Gate-Great Falls & Malstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	Gr,Surf,PMS & Dr.	Subj.to BPR Concur.	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 5/31/66

Division 31-30 - Great Falls (Cont'd)

I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	Gr,Surf, PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1/2/66		96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (22) 210 Lyons Creek-South	----	Sletten Const.Co. $521,470.02	Dual 519.49' St.Br.	7/24/63	11/30/64	8/26/63	--	--	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	Gr, Surf,PMS, Dr., Signs & Structs.	10/30/64	350 Cal. Days	11/16/64	Good	--	70
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Winter Shutdown 5/25/65		28
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting $3,644,743.90	Gr,Surf, PMS, Dr. Sign & Structs.	8/25/65	450 Cal. Days	9/7/65	Fair	68	29
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	2	37
I 15-4 (29) 227 Craig-North & South	----	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	--	--	7
I 15-4 (31) 214 Lyons Creek-North	----	Strandberg & Assocs. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	10/8/65	Good	6	98
I 15-5 (22) 273 Sun River-Emerson	----	Schultz & Lindsay $597.853.25	Dual 483.0' Conc. Bridge	8/26/64	11/30/65	11/30/64	Completed 5/13/66		
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Gt.Falls Spur & Sun River-10th Ave.	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	Gr, Surf,CSB, Conc. Pav.,PMS, Dr, Signs & 3 Conc. U.P.'s (239.5',296.0',317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	45	37
I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2, I-IG 315-5 (3) 272 U-3 Great Falls-W., Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	----	Sletten Const. Co. $399,132.97	Dual & P.'s(123.0', 366.0') Single U.P. (244.5')	10/28/64	7/31/66	3/22/65	Poor	6	61
I-IG 15-5 (28) 274 U-1 Sun River-Emersnn Jct.	----	Sletten Const. Co. $234,405.48	264.5' Conc. Interc.	12/18/64	8/31/66	11/3/65	Fair	6	29
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	----	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Good	15	26
I 15-5 (32) 270 Great Falls-West Side	0.877	Interstate Contrs. $83,802.23	Gr, Surf,PMS & Dr.	2/28/66	120 Cal. Days	3/22/66	Poor	--	60

MONTHLY CONSTRUCTION REPORT - 5/31/66

Division 31-30 - Great Falls (Cont'd)

I-IG 15-5 (33) 237 Hardy Creek-South	----	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	6	0
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood $268,856.17	Gr,Surf, Dr. & Strs.	6/30/65	8/31/66	10/22/65	Fair	7	71
F 64 (10) Great Falls-Armington	0.220	Zook Bros. Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
F 235 (33) Geyser-East	----	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	Fair	4	54
F 236 (7) Dupuyer-Birch Creek	----	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Poor	2	5
S 310 (8) Pendroy-Conrad	10.814	Hilde Const. Co. $551,250.86	Gr,Surf, PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Fair	35	31
I-IG 315-5 (3) 372 U-2 Great Falls Spur	----	Sletten Const. Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Good	25	79
S-US 421 (3) North of Fairgrounds Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	Gr, Surf,PMS, Dr. & Traffic Control	11/30/65	200 Cal. Days	3/27/66	Good	40	30
SMP 0799 - 66 Cascade County	----	Ruffier Const. $79,095.00	Crushing & Stockpl.	1/11/66	80 Cal. Days	2/24/66	Completed 5/19/66		

Division 32-30 - Havre

I 15-8 (18) 387 Sweetgrass Border Station	0.076	Lewis Const. Co. $9,667.50	Lighting & Sign	7/12/65	90 Cal. Days	8/3/65	Completed 4/12/66		
ER 53 (3) (F 190) Birch Creek-Browning	----	Kyser Const. & Mahnomen Pildvg. $187,380.45	70.0' & 306.0' Pre-stressed Conc.Br.	4/28/65	6/30/66	11/1/65	Good	20	86
ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	77
ER 57 (5) (S 193) Valier-Cut Bank	----	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	Fair	7	66
LSF 1 95 (1) Gildford-Havre-East	----	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	2	1
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	86
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/62	--	--	82
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $485,310.25	Gr, Surf, PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Poor	19	69

MONTHLY CONSTRUCTION REPORT - 5/31/66

Division 32-30 - Havre (Cont'd)

F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr.,Surf, PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Good	32	26
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr.,Surf, PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shutdown 9/13/65		97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affiliates $352,125.63	Gr,Surf, PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Fair	17	22
F 252 (19) U-2 Fort Benton-Havre	----	Sletten Const. $83,568.04	Struct. (121.5')	10/18/65	7/31/66	11/11/65	Poor	--	37
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr, Surf,PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	Winter Shutdown 11/2/65	20	69
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr, Surf, PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	96
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	Gr, Surf, Dr. & Str.	10/26/65	10/31/66	3/17/66	Good	13	25

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr, Surf. & Dr.	8/25/65	250 Cal. Days	9/30/65	Good	37	96
I 94-6 (10) 213 Glendive-East & West	0.381	Sletten Const. Co. $1,559,034.45	2,013' Structure	5/24/66	450 Cal. Days	Not Started			
F 158 (9) Miles City-Terry	1.561	Hilling Const.Co. $145,541.27	Gr, Surf, RMS & Dr.	3/22/66	120 Cal. Days	4/19/66	Fair	15	16
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr, Surf, PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Good	70	51
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr, Surf, PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Fair	54	29
F 246 (16) U-2 Circle-Glendive	----	F.L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	10/29/65	Good	7	77
S 359 (9) Marsh-Glendive	----	Walter Mackin & Son $52,250.68	Structures	8/25/65	5/31/66	11/10/65	Completed 5/17/66		
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr, Surf. & Dr.	10/26/65	250 Cal. Days	11/19/65	Fair	5	8

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $863,977.41	Gr, Surf,PMS, Dr., & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Fair	42	84

MONTHLY CONSTRUCTION REPORT - 5/31/66

Division 42-30 - Wolf Point (Cont'd)

F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	9/13/65	Good	42	70
F 142 (9) U-2 Malta-Saco	----	F.L. Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	Fair	7	75
F 142 (10) & S 335 (8) Malta-Saco & Saco- Cole-South	4.865 9.844	R.J.Sundling & Son Inc. & R.J.Sundling & Wickens Bros. $873,117.75	Gr, & Dr, Surf. & PMS	2/15/66	220 Cal. Days	4/2/66	--	--	1
F 148 (8) Saco-East	----	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Fair	11	98
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr., Surf, PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Good	40	98
LSF 1-155 (1) Glasgow-West	----	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Fair	8	9
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J. Sundling $495,219.49	Gr.,Surf,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	Fair	42	9
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Winter Shutdown 12/8/65	10	47

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	----	Northern Improvement Company $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	Not Started			
F 86 (27) Miles City-No. Dak. Line	11.927	Northern Improvement Company $982,149.31	Gr, Surf, PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Fair	50	12
I 94-3 (12) 76 U-1 Rosebud County Line-East	7.159	Joe Mayo & Son,Inc. $1,066,218.29	Gr, Surf,PMS, Sign, Dr. & S&C Struct.	4/27/66	300 Cal. Days	Not Started			
I 94-3 (12) 76 U-2 Rosebud County Line-East	7.158	Hasse Cathodic,Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	Not Started			
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const. Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	Not Started			
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	Good	29	92
SMP 4499 - 65 Custer & Rosebud Counties	----	Zook Bros.Const.Co. $88,768.00	Crush & Stockpl.	10/26/65	110 Cal. Days	2/23/66	Completed 4/28/66		

MONTHLY CONSTRUCTION REPORT - 5/31/66

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompeys Pillar & Blgs.-E.	----	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	5/4/66	--	--	10
I 90-8 (22) 444 U-1 W.Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr, Surf,PMS, Dr. Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Good	28	85
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	Fair	5	60
I-IG 90-8 (23) 447 U-2 W. Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr, Surf,PMS & Dr, and Structures	12/28/64	400 Cal. Days	1/22/65	Good	39	79
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay Co. $1,462,874.38	Gr, Surf,PMS, Dr, & Sign	11/30/65	350 Cal. Days	12/15/65	Good	50	33
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const. Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Good	16	29
I 90-8 (26) 451 U-3 U I 94-1 (14) o U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W. P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	Good	16	29
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr, Surf,PMS, Dr, & Signs	6/30/65	450 Cal. Days	9/14/65	Fair	23	50
I-IG 90-8 (27) 425 U-2 Park City-Laurel	----	W. P. Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Fair	26	80
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Good	4	77
I-IG 90-8 (28) 432 Park City-Laurel	----	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Fair	12	33
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	Gr, Surf,PMS, Sign Delineation & Dr.	11/30/65	350 Cal. Days	3/21/66	Good	78	14
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const. Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Good	26	20
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W. P. Roscoe $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Good	10	51
LSI 94-2 (1) 63 Hysham-West	----	Empire Sand & Grav. Company $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/13/66	Good	8	2
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	Gr, Surf,PMS, Dr, & Structures	4/27/66	300 Cal. Days	Not Started			
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 5/31/66

Division 51-30 - Billings (Cont'd)

S 260 (8) Lodge Grass-St. Xavier	6.278	Holland Const. Co. $529,433.94	Gr,Surf,PMS, Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	Fair	17	4
SMP 0299 - 66 Big Horn-Treasure & Yellowstone Counties	----	Empire Sand & Grav. $100,106.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/22/66	Good	14	52
SMP 0599 - 66 Stillwater & Yellowstone Counties	----	Empire Sand & Gravel $88,317.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/5/66	--	--	19

Division 52-30 - Lewistown

F 8 (14) White Sulphur Springs-Harlowton	4.784	S. Birch, Inc. $436,690.11	Gr, Surf, PMS, Dr, & Structure	4/27/66	260 Cal. Days	5/24/66	--	--	0
S 48 (5) Roundup-W. & S. Road	7.012	R.J. Studer & Sons $514,313.60	Gr, Surf, Signs & Drain	5/26/65	250 Cal. Days	6/30/65	Fair	13	95
F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	Gr, Surf,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	40	63
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	Gr, Surf, PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Good	17	20
S 261 (3) Big Springs-North	----	Walter Mackin & Son $49,956.88	75.0' S&C Struct.	10/26/65	7/31/66	3/29/66	Fair	6	37
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr, Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Fair	12	50
S 405 (3) Lewistown-Hanover-Judith River	7.856	R.J.Sundling & Son $618,171.88	Gr, Surf,PMC, Dr, & 163.0' Bridge	11/24/64	250 Cal. Days	1/12/65.	Good	20	92
SMP 1499 - 65 Fergus & Phillips Counties	----	Francis M. Tindall $98,470.00	Crush & Stockpile	10/26/65	100 Cal. Days	12/17/65	Good	--	99

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

MAY 31, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, base, bit. plt. mix paving	90 Aug/66	87	Earl L. McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	87 July/66	70	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	52 Oct/66	45	Rocky Mountain Construction Company $ 542,272.00
FHP 9-1(2)	On State Secondary Route 461 8 miles east of St. Regis	3.8	Grading and special sub-base Completed April 27, 1966	100 June/66	100	N. D. Robinson and Union Construction $ 320,866.00
FHP 9-1(3)	Paradise - St. Regis Cutoff	3.1	Grading and special sub-base	96 June/66	68	Crick Company $ 364,237.00
FHP 16-1(1)	SH 38, west forest boundary - east	4.5	Gr., base	29 Sept/66	28	Maronick Construction Company, Inc. and Winslow Construction, Inc. $ 363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	8	8	R. J. Studer & Sons $ 191,289.00
FHP 56-1(1)	On FH Route 56 from US 10A junction 4 miles northerly along Thompson River	4.1	Gr., base, surf. treat.	20 Aug/66	28	Walter Laas $ 314,281.00
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf.	62 Sept/66	57	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	31 Oct/66	42	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(2) 62(2), 66(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf.	70 Sept/66	70	Crick Company $ 833,029.75
ERFO 45(3) 46(2), 47(2) 62(3)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix	38 Sept/66	44	Crick Company $ 663,045.00
R-AD 9(4) Unit 1	Montana Minuteman Missile Defense Access Roads - Conrad unit		Gr., base, bridges Contract awarded May 1966	Sept/66		Francis Tindall $ 621,603.00

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const.Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	Good	6	45
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr.,Surf.PMS, Dr. Sign,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Winter Shutdown 9/15/65		79
I 90-1 (31) 54 Superior-East	---	N.A.Nelson Const. $480,654.11	757.4' S&C Struct.	6/24/64	11/30/65	7/7/64	Completed 6/20/66		
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.PMS, Dr. Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	49	26
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I 90-1 (36) 48 U-2 Superior-East	---	N.A.Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Good	17	89
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf. Cem.Stab. Base,PCC,PMS,Dr., Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Good	24	90
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Winter Shutdown 10/1/65	--	50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr.,Dr. Surf.,CBS, PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	49	71
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	88
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr.,Surf.,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Fair	64	61
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr.,Surf.,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Good	56	76
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Good	8	39

MONTHLY CONSTRUCTION REPORT - 6/30/66

Division 11-30 - Missoula (Cont'd)

F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Struct.	4/27/66	220 Cal. Days	6/27/66	--	6	0
F 219 (23) Broadway & Russell St.-Msla.	0.289	M & S Const. $170,700.06	Gr.Surf.,PMS,Signs Signals & Drain	7/27/65	8/31/66	10/15/65	Fair	6	98
ROW F 237 (19) Bonner-Ovando	2.624	Glenn Mininger $1,679.00	Fencing	5/24/66	60 Cal. Days	Not Started			
F 237 (24) Bonner-Ovando	2.624	Bud King Const.Co. $637,921.95	449.5' Str. Gr. Surf,PMS & Drain	5/31/66	300 Cal. Days	Not Started			
ROW S 343 (8) Avon-Helmville	7.756	Mininger Const.Co. & Donald Mogan $2,185.60	Fencing	4/27/66	60 Cal. Days	6/10/66	Completed 6/24/66		
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	Gr,Surf,BST,Dr. & Widening Struct.	4/27/66	180 Cal. Days	5/24/66	Fair	22	5
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G,Surf, and PMS	5/26/65	300 Cal. Days	6/29/65	Good	21	81

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	---	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' S&C Bridge	4/28/65	7/31/66	6/8/65	Good	23	94
S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	Gr,Surf,RMS,Dr. & Structs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 63 (11) St.Ignatius-Pablo	5.018	Schultz & Lindsay $778,789.15	Gr,Surf,PMS & Dr.	4/27/66	250 Cal. Days	5/31/66	Poor	28	6
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	--	--	95
F 191 (28) Pablo-Kalispell	0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br.& Gr,Surf, & PMS	3/24/65	10/31/66	4/14/65	Good	26	74
FG 257 (17) Kalispell-W.Glacier	---	Kyser Const. Co. $63,979.00	Lengthen Steel U.P.	5/7/65	5/31/66	6/9/65	Completed 5/31/66		
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros. Const. $1,112,096.50	Gr,Surf,PMS,Dr, Sign,Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	37	74
S 404 (4) Kalispell-South Loop	1.719	Kiely Const.Co. $228,136.18	Gr,Surf,PMB & Drain	7/1/66	120 Cal. Days	Not Started			
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade & Drain	9/30/64	250 Cal. Days	11/4/64	Poor	17	90
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (8) Townsend-Canyon Ferry-Clasoil	4.754	Maronick Const.Co. $187,950.07	Surf,PMB & installation of Guard Rail	6/22/66	100 Cal. Days	Not Started			
LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	Fair	--	24
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr,Surf,PMS, Drain & Sign	12/29/64	350 Cal. Days	2/8/65	Winter Shutdown 2/16/66		96

MONTHLY CONSTRUCTION REPORT - 6/30/66

Division 21-30 - Butte (Cont'd)

I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	70
I-IG 15-2 (18) 131 U-1 Butte-North	3.556	F&S Contracting $2,640,783.58	Gr,Surf,PMS, CSB, Dr,Sign & O.P.	2/26/64	450 Cal. Days	4/9/64	Completed 6/30/66		
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	Poor	--	65
S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Surf & PMS	7/1/65	150 Cal. Days	9/22/65	Good	32	95
ROW S 59 (3) Alder-Ruby Dam-South	2.399	Mininger Const.Co. & Donald Mogan $2,311.65	Fencing	4/27/66	60 Cal. Days	5/27/66	--	--	83
S 59 (4) Alder-Ruby Dam-South	2.399	Earl L. McNutt Co. $439,463.74	Gr, Surf. & Dr.	4/27/66	150 Cal. Days	5/17/66	Good	28	13
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	Fair	33	14
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Fair	1	74
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr,Surf, PMS, Dr, Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	22	95
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	6	39
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr,Surf,PMS, Dr. Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Good	100	34
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Good	3	10
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L. Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	--	--	0
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W. & Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr, Surf, PMC, Signs, Dr. & U.P.	11/12/64	450 Cal. Days	1/4/65	Good	30	71
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	--	--	93
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Good	10	79
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr,Surf, PMS, Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Poor	31	90

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf, PMB	6/22/66	100 Cal. Days	Not Started			

MONTHLY C TRUCTION REPORT - 6/30/66

Division 22-30 - Bozeman (Cont'd)

I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P.Gr, CSB,PMS,Conc.Pave. & Dr.	5/7/64	450 Cal. Days	6/24/64	Good	40	95
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	--	--	71
I-IG 90-6 (14) 287 U-1	9.455	Schultz & Lindsay & Peter Kiewit $4,912,862.84	Gr,Surf,PMS,Cem Stab.Base,PCC,Dr. & Sign	6/26/64	450 Cal. Days	9/2/64	Fair	42	40
I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	8.414								
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	8	76
I 90-6 (16) 304 West Bozeman Interchange	---	Lewis Const. Co. $27,888.00	Lighting	7/1/66	45 Cal. Days	Not Started			
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr,Surf,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	--	--	98
LSF 13-244 (1) U-1 Raynolds Pass-Ennis	---	Van Dyken Drilling Company $1,499.00	Drill,Casing & Water Well at Rest Area	4/27/66	30 Cal. Days	Not Started			
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	Not Started			
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	Poor	2	28
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $957,734.08	Gr,Surf,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	Good	66	34
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB, Gr, & Surf.	6/22/66	225 Cal. Days	Not Started			

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	Fair	--	93
S 2 (18) Helena-Flesher Pass-Lincoln	8.263	Clair Boulet Const. $26,974.04	Guard Rail & Sign	2/15/66	90 Cal. Days	5/4/66	Good	4	85
R-AD 10(1) & R-AD 12(1) Malmstrom Air Force Base-North Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	Gr,Surf,PMS & Dr.	6/15/66	100 Cal. Days	Not Started			
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F&S Contracting $2,388,727.75	Gr,Surf,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1/2/66	8	96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (22) 210 Lyons Creek-South	---	Sletten Const.Co. $521,470.02	Dual 519.49' St.Br.	7/24/63	11/30/64	8/26/63	--	2	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	Gr,Surf,PMS,Dr., Signs & Structs.	10/30/64	350 Cal. Days	11/16/64	Good	22	87

MONTHLY CONSTRUCTION REPORT - 6/30/66

Division 31-30 - Great Falls (Cont'd)

I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Winter Shutdown 5/25/65	2	30
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	Gr,Surf,PMS, Dr, Sign & Structs.	8/25/65	450 Cal. Days	9/7/65	Good	106	36
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	2	38
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	12	23
I 15-4 (31) 214 Lyons Creek-North	---	Strandberg & Assocs. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	10/8/65	--	--	99
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const.Co. $3,765,841.73	Gr,Surf,PMB, Sign & Drain	6/22/66	400 Cal. Days	Not Started			
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const.Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	Not Started			
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	Not Started			
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W., Sun River- Emerson Jct.-Gt.Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	Gr,Surf, CSB, Conc. Pav.,PMS,Dr, Signs. & 3 Conc.U.P.'s (239.5',296.0',317.5')	1/22/65	500 Cal. Days	3/15/65	Fair	56	40
I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2, I-IG 315-5 (3) 272 U-3 Great Falls-W., Sun River- Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const.Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Fair	6	74
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	---	Sletten Const.Co. $234,405.48	264.5' Conc.Interch.	12/18/64	8/31/66	11/3/65	Good	21	52
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Good	10	32
I 15-5 (32) 270 Great Falls-West Side	0.877	Interstate Contrs. $83,802.23	Gr,Surf,PMS & Dr.	2/28/66	120 Cal. Days	3/22/66	--	--	60
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	15	4
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood $268,856.17	Gr,Surf,Dr. & Strs.	6/30/65	8/31/66	10/22/65	Good	15	86
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
S 183 (4) Raynesford-South	12.331	McLaughlin,Inc. $292,053.48	Surf, PMB	7/1/66	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 6/30/66

Division 31-30 - Great Falls (Cont'd)

F 235 (33) Geyser-East	---	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	Fair	5	70
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Fair	4	29
S 310 (8) Pendroy-Conrad	10.814	Hilde Const.Co. $551,250.86	Gr,Surf,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Fair	29	48
I-IG 315-5 (3) 272 U-2 Great Falls Spur	---	Sletten Const.Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Fair	9	93
S-US 421 (3) North of Fairgrounds Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	Gr,Surf,PMS,Dr. & Traffic Control	11/30/65	200 Cal. Days	3/27/66	Good	50	50

Division 32-30 - Havre

ER 53 (3) (F 190) Birch Creek-Browning	---	Kyser Const. & Mahnomen Pildvg. $187,380.45	70.0' & 306.0' Pre-stressed Conc.Br.	4/28/65	6/30/66	11/1/65	Completed 6/30/66		
ER 57 (4) U-2,ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros.	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	77
ER 57 (5) (S 193) Valier-Cut Bank	---	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	Fair	6	85
LSF 1-95 (1) Gildford-Havre-East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	Fair	11	20
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	86
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/62	--	--	82
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $485,310.25	Gr, Surf,PMS & Drain	4/28/65	300 Cal. Days	6/2/65	Good	25	92
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr, Surf, PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Good	25	49
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr,Surf, PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shutdown 9/13/65		97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const. & Affiliates $352,125.63	Gr,Surf, PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Fair	15	29
F 252 (19) U-2 Fort Benton-Havre	---	Sletten Const. $83,568.04	Struct. (121.5')	10/18/65	7/31/66	11/11/65	Good	12	90

MONTHLY CONSTRUCTION REPORT - 6/30/66

Division 32-30 - Havre (Cont'd)

S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr,Surf,PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	Good	19	86
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr,Surf,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	96
S 311 (7) Chinook-Cleveland-Hays	0.803	Baltrusch Const. $93,734.25	Gr,Surf,RMB & Dr.	Subj.to further investigation by State Highway Engineer	140 Cal.days	Not Started			
S 339 (12) Fort Benton-Chester	1.161	Cop Const.Co. $322,588.10	Gr,Surf,Dr. & Str.	10/26/65	10/31/66	3/17/66	Good	10	35

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

S 42 (6) Jordan-Northwest	8.939	Joe Mayo & Son $398,535.92	Gr,Surf. & Dr.	8/25/65	250 Cal. Days	9/30/65	Completed 6/24/66		
I 94-6 (10) 213 Glendive-East & West	0.381	Sletten Const.Co. $1,559,034.45	2,013' Structure	5/24/66	450 Cal. Days	6/22/66	Fair	2	0
S 128 (5) Wibaux-North	3.860	Meyer Const. Co. $285,359.03	Gr,Surf, PMB & Dr.	6/22/66	180 Cal. Days	Not Started			
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmt. $770,575.65	Gr, Surf,PMB & Dr.	6/22/66	260 Cal. Days	Not Started			
F 158 (9) Miles City-Terry	1.561	Hilling Const.Co. $145,541.27	Gr,Surf, RMS & Dr.	3/22/66	120 Cal. Days	4/19/66	Good	18	39
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr,Surf, PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Good	43	66
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr,Surf, PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Good	74	53
F 246 (16) U-2 Circle-Glendive	---	F.L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	10/29/65	Good	10	84
S 302 (19) Terry-Brockway	9.214	Richardson Const. $207,278.42	Surf. & PMB	7/1/66	100 Cal. Days	Not Started			
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr, Surf, & Dr.	10/26/65	250 Cal. Days	11/19/65	Good	14	17

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const.Co. $863,977.41	Gr,Surf,PMS,Dr., & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Good	5	99
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Drain	7/27/65	250 Cal. Days	9/13/65	Good	18	93
F 142 (9) U-2 Malta-Saco	---	F.L.Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	Good	7	98
F 142 (10) & S 335 (8) Malta-Saco & Saco-	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	Gr, & Dr, Surf. & PMS	2/15/66	220 Cal. Days	4/2/66	Good	23	3
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	Gr, Surf, PMB & Dr.	7/1/66	200 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 6/30/66

Division 42-30 - Wolf Point (Cont'd)

F 148 (8) Saco-East	---	Morgen & Oswood $403,722.58	Structures	9/30/64	6/30/65	10/27/64	Completed 6/10/66		
F 148 (9) Saco-East	7.595	Peter Kiewit Sons' $89,836.53	Gr, Surf, PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	--	--	99
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Fair	4	47
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son, Inc. & R.J.Sundling $495,219.49	Gr, Surf, PMS & Sign	11/30/65	180 Cal. Days	5/4/66	Good	50	30
S 286 (6) (*) Glasgow-Opheim-Canadian Line	10.437	Richardson Const. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Good	34	89
S 428 (3) U-2 Wagner-S. to Malta-E.	---	Walter Mackin &Son $80,453.82	111.5' & 75.0' PCB	7/1/66	200 Cal. Days	Not Started			

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmt. Company $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Fair	--	16
F 86 (27) Miles City-No.Dak.Line	11.927	Northern Imprvmt. Company $982,149.31	Gr, Surf, PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Fair	60	27
I 94-3 (12) 76 U-1 Rosebud County Line-East	7.159	Joe Mayo & Son, Inc. $1,066,218.29	Gr, Surf, PMS, Sign Dr. & S&C Struct.	4/27/66	300 Cal. Days	6/15/66	Poor	10	0
I 94-3 (12) 76 U-2 Rosebud County Line-East	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	Not Started			
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const.Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	Not Started			
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	--	--	92

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompeys Pillar & Blgs.-E.	---	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	5/4/66	Fair	4	17
I 90-8 (22) 444 U-1 W.Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr, Surf, PMS, Dr, Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Fair	18	99
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W.Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	Fair	4	76
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr, Surf, PMS & Dr, and Structures	12/28/64	400 Cal. Days	1/22/65	Good	11	84
I 90-8 (26) 451 U-1, & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	Gr, Surf, PMS, Dr, & Sign	11/30/65	350 Cal. Days	12/15/65	Good	58	41
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Fair	8	36

MONTHLY CONSTRUCTION REPORT - 6/30/66

Division 51-30 - Billings (Cont'd)

I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	Good	2	56
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	Gr, Surf, PMS, Dr, & Signs	6/30/65	450 Cal. Days	9/14/65	Good	42	56
I-IG 90-8 (27) 425 U-2 Park City-Laurel	---	W. P. Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Good	20	92
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Fair	2	79
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Fair	14	59
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	Gr, Surf, PMS, Sign Delineation & Dr.	11/30/65	350 Cal. Days	3/21/66	Good	90	33
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Good	25	28
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Good	7	64
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. Company $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/13/66	Fair	12	31
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	Gr, Surf, PMS, Dr, & Structures	4/27/66	300 Cal. Days	6/27/66	--	3	0
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic, Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	Not Started			
F 107 (15) & LSF 4-107 (1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	Not Started			
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	Gr, Surf, PMB & Dr.	6/22/66	200 Cal. Days	Not Started			
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const.Co. $529,433.94	Gr, Surf, PMS, Dr, & Structure	2/15/66	180 Cal. Days	4/11/66	Good	34	25
SMP 0299 - 66 Big Horn-Treasure & Yellowstone Counties	---	Empire Sand & Grav. $100,106.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/22/66	--	--	67
SMP 0599 - 66 Stillwater & Yellowstone Counties	---	Empire Sand & Grav. $88,317.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/5/66	Good	14	56

Division 52-30 - Lewistown

F 8 (14) White Sulphur Springs-Harlowton	4.784	S. Birch, Inc. $436,690.11	Gr, Surf, PMS, Dr, & Structure	4/27/66	260 Cal. Days	5/24/66	Good	40	24
S 48 (5) Roundup-W. & S.	7.012	R.J.Studer & Sons $514,313.60	Gr, Surf, Signs & Drain	5/26/65	250 Cal. Days	6/30/65	Completed 6/24/66		

MONTHLY CONSTRUCTION REPORT - 6/30/66

Division 52-30 - Lewistown (Cont'd)

F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	Gr, Surf,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	41	67
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	Gr, Surf,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Good	30	35
S 261 (3) Big Springs-North	---	Walter Mackin & Son $49,956.88	75.0' S&C Struct.	10/26/65	7/31/66	3/29/66	Fair	5	93
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr, Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Fair	10	62
S 405 (3) Lewistown-Hanover- Judith River	7.856	R.J.Sundling & Son $618,171.88	Gr,Surf,PMC, Dr, & 163.0' Bridge	11/24/64	250 Cal. Days	1/12/65	Fair	--	94
SMP 1499 - 65 Fergus & Phillips Counties	---	Francis M. Tindall $98,470.00	Crush & Stockpile	10/26/65	100 Cal. Days	12/17/65	Completed 5/26/66		

(*) - Wolf Point Division

S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	Gr, Surf, PMB & Dr.	7/1/66	200 Cal. Days	Not Started			

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

June 30, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, base, bit.	96 Aug/66	92	Earl L. McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	90 July/66	76	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	60	57	Rocky Mountain Construction $ 542,272.00
FHP 9-1(3)	Paradise - St. Regis Cutoff	3.1	Grading and special subbase	99 June/66	83	Crick Company $ 364,237.00
FHP 16-1(1)	SH 38, west forest boundary - east Skalkaho	4.5	Gr., base	60 Sept/66	60	Maronick Construction Company, Inc. and Winslow Construction, Inc. $ 363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	90 Nov/66	60	R. J. Struder & Sons $ 191,289.00
FHP 56-1(1)	On FH Route 56 from US 10A junction 4 miles northerly along Thompson River	4.1	Gr., base, surf. treat.	56 Aug/66	62	Walter Lass $ 314,281.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Gr., base, bit. plt. mix surf. bridge	Oct/67		N. A. Nelson Construction Company Awarded June 21,1966 $1,663,354.25
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf.	80 Sept/66	76	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr. base, bit. plt. mix, bridges	40 Oct/66	47	Naranche & Konda Construction Company $1,711,109,80
ERFO 45(2) 62(2), 66(1)	West side, going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf.	70 Sept/66	70	Crick Company $ 833,029.75
ERFO 45(3) 46(2), 47(2) 62(3)	East side, going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix	40 Sept/66	46	Crick Company $ 663,045.00
R-AD 9(4)	Montana Minuteman Missile Defense Access Roads - Pondera and Toole		Gr., base, bridges	10 Sept/66	40	Francis Tindall $ 621,603.00
ROAD 9(4)	Montana Minuteman Missile Defense Access Roads - Pondera, Teton and Chouteau Counties		Gr., base, bridges	1 Nov/66	1	Naranche & Konda Construction Company $ 808,332.30

Contract awarded June 1966

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	Fair	5	65
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr,Surf,PMB, Dr. Sign,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Poor	--	79
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf.PMS, Dr. Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	69	34
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I 90-1 (36) 48 U-2 Superior-East	---	N.A.Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Fair	13	89
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros.Const. $1,848,170.14	Gr.,Surf. Cem.Stab. Base,PCC,PMS,Dr., Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Fair	26	97
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Winter Shutdown 10/1/65		50
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr,Dr, Surf,CBS, PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	23	88
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	88
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr,Surf,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Fair	47	80
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr, Surf, PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Good	62	87
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Good	10	69

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 11-30 - Missoula (Cont'd)

F 215 (15) Lolo-Missoula	---	Waddell Const.Co. $247,717.66	346.0' S&C Structr.	4/27/66	220 Cal. Days	6/27/66	Fair	--	0
F 219 (23) Broadway & Russell St.-Missoula	0.289	M&S Const. $170,700.06	Gr,Surf,PMS, Signs, Signals & Dr.	7/27/65	8/31/66	10/15/65	--	--	98
ROW F 237 (19) Bonner-Ovando	2.624	Glenn Mininger $1,679.00	Fencing	5/24/66	60 Cal. Days	7/18/66	Completed 7/21/66		
F 237 (24) Bonner-Ovando	2.624	Bud King Const.Co. $637,921.95	449.5' Str. Gr. Surf, PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Fair	10	3
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	Gr,Surf, BST, Dr. & Widening Struct.	4/27/66	180 Cal. Days	5/24/66	Good	38	18
F 354 (3) Grantsdale-Porter's Corner	7.040	S. Birch, Inc. $561,529.05	G, Surf, & PMS	5/26/65	300 Cal. Days	6/29/65	Good	33	96

Division 12-30 - Kalispell

ER 52 (2) (F 375) West Glacier Spur	---	Pew Bridge Co. $525,799.23	Removal of Bridge & 433.0' S&C Bridge	4/28/65	7/31/66	6/8/65	Fair	7	99
S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	Gr,Surf,RMS, Dr. & Structs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 63 (11) St.Ignatius-Pablo	5.018	Schultz & Lindsay $778,789.15	Gr,Surf,PMS & Dr.	4/27/66	250 Cal. Days	5/31/66	Fair	47	17
S 65 (7) Clearwater-Bigfork	4.864	Walter Laas $302,155.16	Surf. and PMS	1/29/64	140 Cal. Days	6/17/64	Completed 7/23/66		
F 191 (28) Pablo-Kalispell	0.367 0.367	Paul Jarvis,Inc. $981,343.60	1,536.0' Conc.Br.& Gr,Surf, & PMS	3/24/65	10/31/66	4/14/65	Good	20	81
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros.Const. $1,112,096.50	Gr,Surf,PMS,Dr, Sign,Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	35	55
S 404 (4) Kalispell-South Loop	1.719	Kiely Const.Co. $228,136.18	Gr,Surf,PMB & Dr.	7/1/66	120 Cal. Days	Not Started			
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	Grade & Dr.	9/30/64	250 Cal. Days	11/4/64	Fair	20	94
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	Not Started			

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (8) Townsend-Canyon Ferry-Clasoil	4.754	Maronick Const.Co. $187,950.07	Surf,PMB & installation of Guard Rail	6/22/66	100 Cal. Days	7/19/66	Fair	--	0
LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	--	--	47
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	Gr,Surf,PMS,Dr. & Sign	12/29/64	350 Cal. Days	2/8/65	Winter Shutdown 2/16/66		96

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 21-30 - Butte (Cont'd)

I 15-1 (20) U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	70
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	Poor	2	65
S 35 (14) Jackson-Dillon	10.215	S. Birch, Inc. $365,669.73	Surf. & PMS	7/1/65	150 Cal. Days	9/22/65	Completed 7/7/66		
ROW S 59 (3) Alder-Ruby Dam-South	2.399	Mininger Const.Co. & Donald Mogan $2,311.65	Fencing	4/27/66	60 Cal. Days	5/27/66	--	--	83
S 59 (4) Alder-Ruby Dam-South	2.399	Earl L.McNutt Co. $439,463.74	Gr, Surf, Dr.	4/27/66	150 Cal. Days	5/17/66	Good	36	33
F 77 (12) Townsend-Helena	12.098	Schultz & Lindsay $219,558.99	PMS	7/1/65	90 Cal. Days	9/16/65	Completed 7/15/66		
I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	--	--	99
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr,Surf, PMS, Dr, Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	24	95
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	--	--	21
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr,Surf,PMS, Dr, Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Good	85	41
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Good	4	38
LSI I 90-5 (1) 233 Homestake Pass-East	--	R.L.Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	Good	5	35
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 U F 69 (11) Whitehall-E. & W. & Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr, Surf, PMC, Signs, Dr. & U.P.	11/12/64	450 Cal. Days	1/4/65	Good	52	84
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	--	--	93
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	--	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	7	87
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr, Surf,PMS, Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Good	28	92
S 167 (7) Cardwell-South	--	Cop Const. Co. $164,785.89	one 289' PCB	7/26/66	220 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf, PMB	6/22/66	100 Cal. Days	Not Started			
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 113.0' O.P., Dual 244.5' U.P.Gr, CSB,PMS,Conc.Pav. & Dr.	5/7/64	450 Cal. Days	6/24/64	Good	--	99
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Poor	--	75
I-IG 90-6 (14) 287 U-1	9.455	Schultz & Lindsay & Peter Kiewit $4,912,862.84	Gr,Surf,PMS,Cem Stab.Base,PCC,Dr. & Sign	6/26/64	450 Cal. Days	9/2/64	Good	--	53
I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	8.414								
I-IG 90-6 (14)287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Poor	--	84
I 90-6 (16) 304 W.Bozeman Interchange	---	Lewis Const. Co. $27,888.00	Lighting	7/1/66	45 Cal. Days	7/12/66	Good	--	55
S 243 (3) Bozeman-South	6.502	Maronick Const.Co. $345,862.90	Gr,Surf,PMS & Dr.	7/1/64	220 Cal. Days	8/31/64	Completed 7/7/66		
LSF 13-244 (1) U-1 Raynolds Pass-Ennis	---	Van Dyken Drilling Company $1,499.00	Drill, Casing & Water Well at Rest Area	4/27/66	30 Cal. Days	Not Started			
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	Not Started			
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	35
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $957,734.08	Gr, Surf,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	Good	95	56
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB, Gr, & Surf.	6/22/66	225 Cal. Days	Not Started			
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & Stockpl.	7/26/66	120 Cal. Days	Not Started			

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	--	--	93
S 2 (18) Helena-Flesher Pass-Lincoln	8.263	Clair Boulet Const. $26,974.04	Guardrail & Sign	2/15/66	90 Cal. Days	5/4/66	Completed 7/1/66		
R-AD 10(1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	Gr,Surf,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	Good	12	15

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 31-30 - Great Falls (Cont'd)

I 15-4 (18) 210 U-1 I 15-4 (21) 210 Lyons Creek-South	2.088	F&S Contracting $2,388,727.75	Gr,Surf,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1/2/66	5	96
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	--	--	54
I 15-4 (22) 210 Lyons Creek-South	---	Sletten Const.Co. $521,470.02	Dual 519.49' St.Br.	7/24/63	11/30/64	8/26/63	--	2	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	Gr,Surf,PMS, Dr, Signs & Structs.	10/30/64	350 Cal. Days	11/16/64	Good	35	93
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Fair	2	39
I-IG 15-4 (26)221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	Gr,Surf,PMS, Dr, Sign & Structs.	8/25/65	450 Cal. Days	9/7/65	Good	103	49
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	3	50
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	12	23
I 15-4 (31) 214 Lyons Creek-North	---	Strandberg & Assocs. $46,700.00	Safety Rest Areas	8/25/65	150 Cal. Days	10/8/65	Completed 6/30/66		
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const.Co. $3,765,841.73	Gr,Surf,PMB, Sign & Drain	6/22/66	400 Cal. Days	Not Started			
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	--	--	--
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	Not Started			
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1 & U 388 (8) Great Falls-W., Sun River- Emerson Jct.-Gt.Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	Gr,Surf, CSB, Conc. Pav.,PMS,Dr, Signs & 3 Conc.U.P.'s (239.5',296.0',317.5')	1/22/65	500 Cal. Days	3/15/65	Good	41	43
I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2, I-IG 315-5 (3) 272 U-3 Great Falls-W.,Sun River- Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const.Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Fair	--	80
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	---	Sletten Const.Co. $234,405.48	264.5' Conc.Interch.	12/18/64	8/31/66	11/3/65	Fair	23	62

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 31-30 - Great Falls (Cont'd)

I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	8	33
I 15-5 (32) 270 Great Falls-West Side	0.877	Interstate Contrs. $83,802.23	Gr,Surf,PMS & Dr.	2/28/66	120 Cal. Days	3/22/66	Fair	13	72
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Good	19	9
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, Surf,PMB & Dr.	SUBJ. TO BPR CONCUR.	120 Cal. Days	---	--	--	--
ER 50 (4) (S 336) Great Falls-North	9.520	Morgen & Oswood $268,856.17	Gr,Surf,Dr. & Strs.	6/30/65	8/31/66	10/22/65	Good	8	99
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
S 183 (4) Raynesford-South	12.331	McLaughlin,Inc. $292,053.48	Surf, PMB	7/1/66	100 Cal. Days	Not Started			
F 235 (33) Geyser-East	---	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	9/29/65	Poor	4	75
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Fair	7	58
S 310 (8) Pendroy-Conrad	10.814	Hilde Const.Co. $551,250.86	Gr,Surf,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Fair	25	60
I-IG 315-5 (3) 272 U-2 Great Falls Spur	---	Sletten Const.Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Fair	4	99
S-US 421 (3) North of Fairgrounds Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	Gr,Surf,PMS, Dr, & Traffic Control	11/30/65	200 Cal. Days	3/27/66	Good	18	75

Division 32-30 - Havre

ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	77
ER 57 (5) (S 193) Valier-Cut Bank	---	Cop Const. Co. $170,847.24	316.0' PC Bridge	4/28/65	7/31/66	8/16/65	Completed 7/28/66		
LSF 1-95 (1) Gildford-Havre-East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	Fair	5	35
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	86
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/62	--	--	82
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $485,310.25	Gr, Surf, PMS & Dr.	4/28/65	300 Cal. Days	6/2/65	Poor	2	99

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 32-30 - Havre (Cont'd)

F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr,Surf, PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Good	27	62
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	Gr,Surf,PMB & Dr.	7/26/66	150 Cal. Days	Not Started			
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const.Co. $728,486.61	Gr,Surf,PMB & Dr.	7/26/66	180 Cal. Days	Not Started			
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr,Surf,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Winter Shutdown 9/13/65		97
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	Gr,Surf, PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Fair	28	36
F 252 (19) U-2 Fort Benton-Havre	---	Sletten Const. $83,568.04	Struct. (121.5')	10/18/65	7/31/66	11/11/65	Fair	4	98
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr,Surf,PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	--	--	93
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr,Surf,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	96
S 311 (7) Chinook-Cleveland-Hays	0.803	Baltrusch Const.Co. $93,734.25	Gr,Surf, RMB & Dr.	Subj. to further investigation by State Highway Engineer	140 Cal.Days		--	--	--
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	Gr,Surf,Dr. & Str.	10/26/65	10/31/66	3/17/66	Good	21	46

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const.Co. $1,559,034.45	2,013' Structure	5/24/66	450 Cal. Days	6/22/66	Fair	9	2
S 128 (5) Wibaux-North	3.860	Meyer Const. Co. $285,359.03	Gr,Surf, PMB & Dr.	6/22/66	180 Cal.	7/28/66	--	--	--
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmt. $770,575.65	Gr,Surf, PMB & Dr.	6/22/66	260 Cal. Days	Not Started			
F 158 (9) Miles City-Terry	1.561	Hilling Const.Co. $145,541.27	Gr,Surf,RMS & Dr.	3/22/66	120 Cal. Days	4/19/66	Poor	17	49
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	Gr,Surf,PMB, Dr. & 121.5' & 131.5' PCB	7/26/66	220 Cal. Days	Not Started			
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr,Surf, PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Good	30	76
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr,Surf,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Good	50	66

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 41-30 - Glendive (Cont'd)

F 246 (16) U-2 Circle-Glendive	---	F. L. Flynn & Co. $134,403.85	Structures	9/2/65	7/31/66	10/29/65	Completed 7/27/66		
S 302 (19) Terry-Brockway	9.214	Richardson Const. $207,278.42	Surf. & PMB	7/1/66	100 Cal. Days	Not Started			
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr, Surf, & Dr.	10/26/65	250 Cal. Days	11/19/65	Good	32	42

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $863,977.41	Gr,Surf, PMS, Dr, & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	--	--	99
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Dr.	7/27/65	250 Cal. Days	9/13/65	Good	12	98
F 142 (9) U-2 Malta-Saco	---	F.L. Flynn & Co. $140,712.05	Structures	7/27/65	7/31/66	8/25/65	Completed 7/6/66		
F 142 (10) & S 335 (8) Malta-Saco & Saco-Cole-South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	Gr, & Dr, Surf. & PMS	2/15/66	220 Cal. Days	4/2/66	Good	35	14
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	Gr,Surf, PMB & Dr.	7/1/66	200 Cal. Days	Not Started			
F 148 (9) Saco-East	7.595	Peter Kiewit Sons $89,836.53	Gr,Surf, PMS & Dr.	12/3/64	300 Cal. Days	4/26/65	Completed		
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Fair	10	68
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	Gr,Surf, PMS & Sign	11/30/65	180 Cal. Days	5/4/66	Good	46	49
S 286 (6) Glasgow-Opheim-Canadian Line	10.437	Richardson Const. $252,598.78	Surf. & PMS	7/1/65	120 Cal. Days	9/3/65	Good	23	95
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	Gr, Surf, PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	--	--	--
S 428 (3) U-2 Wagner-S. to Malta-E.	---	Walter Mackin & Son $80,453.82	111.5' & 75.0' PCB	7/1/66	200 Cal. Days	Not Started			

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmt. Company $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Poor	--	30
F 86 (27) Miles City-No.Dak.Line	11.927	Northern Imprvmt. Company $982,149.31	Gr,Surf, PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Good	60	43
I 94-3 (12) 76 U-1 Rosebud County Line-East	7.159	Joe Mayo & Son,Inc. $1,066,218.29	Gr,Surf,PMS,Sign Dr. & S&C Struct.	4/27/66	300 Cal. Days	6/15/66	Fair	48	2
I 94-3 (12) 76 U-2 Rosebud County Line-East	7.158	Hasse Cathodic,Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 43-30 - Miles City (Cont'd)

I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons $1,282,378.26	Gr,Surf,PMB & Dr.	7/26/66	300 Cal. Days	Not Started			
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P.Roscoe Company $308,563.80	143.0', 394.0' & 219.5' PCB	7/26/66	275 Cal. Days	Not Started			
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic,Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	Not Started			
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const.Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	Not Started			
S 388 (6) Miles City-Kinsey	9.505	Richardson Const. $299,096.21	Surf. & PMS	7/1/65	120 Cal. Days	8/4/65	Completed 7/16/66		

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompeys Pillar & Blgs.-E.	---	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	5/4/66	Fair	5	40
I 90-8 (22) 444 U-1 W.Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr,Surf,PMS,Dr, Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Fair	13	99
I 90-8 (22) 444 U-2 & I-IG 90-8 (23) 447 U-3 W.Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	Good	8	92
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr,Surf,PMS & Dr, & Structures	12/28/64	400 Cal. Days	1/22/65	Good	30	87
I 90-8 (26) 451 U-1, & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	Gr,Surf, PMS, Dr, & Sign	11/30/65	350 Cal. Days	12/15/65	Good	83	51
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Fair	16	45
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	56
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons $2,190,324.59	Gr, Surf,PMS, Dr, & Signs	6/30/65	450 Cal. Days	9/14/65	Good	40	62
I-IG 90-8 (27) 425 U-2 Park City-Laurel	---	W.P.Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Poor	4	94
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	79
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Good	16	65
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons $2,271,232.38	Gr,Surf,PMS, Sign Delineation & Dr.	11/30/65	350 Cal. Days	3/21/66	Good	88	44

MONTHLY CONSTRUCTION REPORT - 7/31/66

Division 51-30 - Billings (Cont'd)

I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Good	16	50
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Good	5	85
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand &Grav. Company $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	Fair	15	36
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	Gr, Surf,PMS, Dr, & Structures	4/27/66	300 Cal. Days	6/27/66	Fair	--	0
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	5	0
F 107 (15) & LSF 4-107 (1) Bridger-Laurel	---	Empire Sand &Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	Not Started			
ROW S 154 (4) Columbus-Southeast	7.464	W.P. Roscoe Co. $2,154.50	Fencing	7/26/66	45 Cal. Days	Not Started			
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	Gr,Surf, PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Fair	6	0
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const.Co. $529,433.94	Gr, Surf, PMS, Dr, & Structure	2/15/66	180 Cal. Days	4/11/66	Fair	38	37
SMP 0299 - 66 Big Horn-Treasure & Yellowstone Counties	---	Empire Sand &Grav. $100,106.50	Crush & Stockpl.	1/11/66	170 Cal. Days	4/22/66	--	--	67
SMP 0599 - 66 Stillwater & Yellowstone Counties	---	Empire Sand &Grav. $88,317.50	Crush & Stockpl.	1/11/66	170 Cal. Days	4/5/66	--	--	77

Division 52-30 - Lewistown

F 8 (14) White Sulphur Springs-Harlowton	4.784	S. Birch, Inc. $436,690.11	Gr,Surf, PMS, Dr, & Structure	4/27/66	260 Cal. Days	5/24/66	Good	40	36
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	Gr,Surf,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	14	70
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	Gr, Surf,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Good	35	47
S 261 (3) Big Springs-North	---	Walter Mackin &Son $49,956.88	75.0' S&C Struct.	10/26/65	7/31/66	3/29/66	Completed 7/20/66		
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr,Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	--	--	66
S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr,Surf, PMC, Dr, & 163.0' Bridge	11/24/64	250 Cal. Days	1/12/65	Poor	3	99
SMP 5499 - 66 Fergus, Judith Basin, Meagher & Wheatland Counties	---	Holland Const.Co. $83,580.00	Crush & Stockpl.	7/26/66	120 Cal. Days	Not Started			

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

August 1, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
ERFO 41(1)	On State Route 499, 7.1 miles easterly from junction with State Route 287, easterly 15.3 miles to junction with US Route 191 thence southerly 1.2 miles on US 191 toward West Yellowstone	16.5	Grade, base, bit. plt. mix	99.9 Aug/66	96	Earl L. McNutt Company $1,301,453.28
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	92 Oct/66	76	Crick Company $ 419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	65 Oct/66	65	Rocky Mountain Construction $ 542,272.00
FHP 16-1(1)	SH 38, west forest boundary - east Skalkaho	4.5	Gr., base	65 Sept/66	66	Maronick Construction Company, Inc. and Winslow Construction, Inc. $ 363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	90 Nov/66	71	R. J. Studer and Sons $191,289.00
FHP 56-1(1)	On FH Route 56 from US 10A junction 4 miles northerly along Thompson River	4.1	Gr., base, surf. treat.	78 Aug/66	86	Walter Laas $ 314,281.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Gr., base, bit. plt. mix surf. bridge	1 Oct/67	4	N. A. Nelson Construction Company $1,663,354.25
			Awarded June 21, 1966			
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf.	82 Sept/66	76	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	65 Oct/66	58	Naranche & Konda Construction Company $1,711,109.80
ERFO 45(2) 62(2), 66(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf.	73 Sept/66	73	Crick Company $ 833,029.75
ERFO 45(3), 46(2), 47(2) 62(3)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix	62 Sept/66	70	Crick Company $ 663,045.00
R-AD 9(4), U 1	Montana Minuteman Missile Defense Access Roads - Pondera and Toole Counties		Gr., base, bridges	10	40	Francis Tindall $ 621,603.00
R-AD 9(4), U 2	Montana Minuteman Missile Defense Access Roads - Pondera, Teton and Chouteau Counties		Gr., base, bridges	5 Nov/66	30	Naranche & Konda Construction Company $ 808,332.30
			Contract awarded June 1966			

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	Good	5	92
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	Gr,Surf,PMB, Dr. Sign,17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Good	1	98
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	Gr.,Surf,PMS, Dr., Sign & Strs. (1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	78	39
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I 90-1 (36) 48 U-2 Superior-East	---	N.A.Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Good	13	91
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	Gr.,Surf.Cem.Stab. Base,PCC,PMS,Dr., Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Fair	7	99
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Fair	4	60
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	Gr,Dr,Surf,CBS, PMS,PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	11	96
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	88
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	Gr,Surf,PCC & Structures	5/26/65	400 Cal. Days	6/26/65	Fair	27	81
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	Gr, Surf, PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Fair	5	98
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Fair	5	96
F 215 (15) Lolo-Missoula	---	Waddell Const.Co. $247,717.66	346.0' S&C Struc.	4/27/66	220 Cal. Days	6/27/66	Good	9	11
F 219 (23) Broadway & Russell St.-Missoula	0.289	M&S Const. $170,700.06	Gr,Surf,PMS,Signs, Signals & Dr.	7/27/65	8/31/66	10/15/65	--	--	99

MONTHLY CONSTRUCTION REPORT - 8/31/66

Division 21-30 - Butte (Cont'd)

I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Completed 8-22-66		
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr,Surf,PMS,Dr, Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	35	95
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	7	63
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr,Surf,PMS,Dr, Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Fair	20	48
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Fair	3	42
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L.Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	Good	4	80
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W. & Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr,Surf, PMC, Signs, Dr. & U.P.	11/21/64	450 Cal. Days	1/4/65	Fair	26	90
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	--	--	93
I-IG 90-5 (5) 241 U-3 Whitehall-W. & W.	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	8	92
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr, Surf, PMS,Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Fair	16	97
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	1-289' PCB	7/26/66	220 Cal. Days	8/17/66	Good	6	1

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf, PMB	6/22/66	100 Cal. Days	7/30/66	Fair	35	25
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 11.30' O.P., CSB,PMS,Conc.Pav. & Dr.	5/7/64	450 Cal. Days	6/24/64	Completed 8-17-66		
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	5	84
I-IG 90-6 (14) 287 U-1 I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $4,912,862.84	Gr,Surf,PMS,Cem Stab.Base,PCC,Dr. & Sign	6/26/64	450 Cal. Days	9/2/64	Good	66	86
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	6	92
I 90-6 (16) 304 W.Bozeman Interchange	---	Lewis Const. Co. $27,888.00	Lighting	7/1/66	45 Cal. Days	7/12/66	--	--	55

MONTHLY CONSTRUCTION REPORT - 8/31/66

Division 21-30 - Butte (Cont'd)

I 90-4 (8) 226 U-2 Butte-East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	5/7/64	Completed 8-22-66		
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	Gr,Surf,PMS,Dr, Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Good	35	95
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	7	63
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	Gr,Surf,PMS,Dr, Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Fair	20	48
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Fair	3	42
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L.Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	Good	4	80
I-IG 90-5 (5) 241 U-1 I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W. & Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	Gr,Surf, PMC, Signs, Dr. & U.P.	11/21/64	450 Cal. Days	1/4/65	Fair	26	90
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	--	--	93
I-IG 90-5 (5) 241 U-3 Whitehall-W. & W.	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	8	92
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons $6,468,163.04	Gr, Surf, PMS,Dr. Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Fair	16	97
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	1-289' PCB	7/26/66	220 Cal. Days	8/17/66	Good	6	1

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf, PMB	6/22/66	100 Cal. Days	7/30/66	Fair	35	25
I 90-6 (13) 296 U-1 Belgrade-Bozeman	8.414	Schultz & Lindsay $2,137,536.49	Dual 11.30' O.P., CSB,PMS,Conc.Pav. & Dr.	5/7/64	450 Cal. Days	6/24/64	Completed 8-17-66		
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	5	84
I-IG 90-6 (14) 287 U-1 I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit $4,912,862.84	Gr,Surf,PMS,Cem Stab.Base,PCC,Dr. & Sign	6/26/64	450 Cal. Days	9/2/64	Good	66	86
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	6	92
I 90-6 (16) 304 W.Bozeman Interchange	---	Lewis Const. Co. $27,888.00	Lighting	7/1/66	45 Cal. Days	7/12/66	--	--	55

MONTHLY CONSTRUCTION REPORT - 8/31/66

Division 22-30 - Bozeman (Cont'd)

LSF 13-244 (1) U-1 Raynolds Pass-Ennis	---	Van Dyken Drilling Company $1,499.00	Drill, Casing & Water Well at Rest Area	4/27/66	30 Cal. Days	8/22/66	Good	---	99
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	Not Started			
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	Fair	--	57
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $957,734.08	Gr,Surf,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	Good	52	73
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB, Gr, & Surf.	6/22/66	225 Cal. Days	8/2/66	Fair	5	7
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	Not Started			

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

S 2 (17) Helena-Flesher Pass-Lincoln	6.234	Maronick Const.Co. $168,926.53	Surf. & PMS	8/26/64	150 Cal. Days	9/17/64	Completed 8-6-66		
R-AD 10 (1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	Gr,Surf,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	Fair	23	15
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F&S Contracting $2,388,727.75	Gr,Surf,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1/2/66	5	97
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Fair	2	69
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	Gr,Surf,PMS,Dr, Signs & Strucs.	10/30/64	350 Cal. Days	11/16/64	Fair	24	93
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Fair	2	62
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	Gr,Surf,PMS, Dr, Sign & Strucs.	8/25/65	450 Cal. Days	9/7/65	Fair	102	51
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Poor	--	52
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	9	28
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const.Co. $3,765,841.73	Gr,Surf,PMB,Sign & Drain	6/22/66	400 Cal. Days	8/4/66	Fair	35	1
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const.Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	Fair	5	6

MONTHLY CONSTRUCTION REPORT - 8/31/66

Division 31-30 - Great Falls (Cont'd)

I 15-5 (23) 234 U-3 4.502 Hardy Creek-South	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	Not Started			
I 15-5 (26) 271 U-1, 2.042 I-IG 15-5 (31) 273 U-1,2.990 I-IG 315-5 (3) 272 U-1,0.573 & U 388 (8) Great Falls-W., Sun River- Emerson Jct.-Gt.Falls Spur & Sun River-10th Avenue	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	Gr,Surf,CSB,Conc. Pav.,PMS,Dr, Signs & 3 Conc.U.P.'s (239.5',296.0',317.5')	1/22/65	500 Cal. Days	3/15/65	Good	71	63
I 15-5 (26) 271 U-2, 2.042 I-IG 15-5 (31) 273 U-2,2.990 I-IG 315-5(3)272 U-3 0.573 Great Falls-W.,Sun River- Emerson Jct. & Great Falls Spur	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 --- Great Falls-West	Sletten Const. Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Fair	15	81
I-IG 15-5 (28) 274 U-1 --- Sun River-Emerson Jct.	Sletten Const.Co. $234,405.48	264.5' Conc.Interch.	12/18/64	8/31/66	11/3/65	Good	27	88
I-IG 15-5 (28) 274 U-2 --- Sun River-Emerson Jct.	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	--	38
I 15-5 (32) 270 0.877 Great Falls-West Side	Interstate Contrs. $83,802.23	Gr,Surf,PMS & Dr.	2/28/66	120 Cal. Days	3/22/66	Completed 8-18-66		
I-IG 15-5 (33) 237 --- Hardy Creek-South	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Good	19	15
I-IG 15-5 (34) 270 0.159 Central Ave.-Gt.Falls Conn.	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, Surf,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Poor	--	2
ER 50 (4) (S 336) 0.520 Great Falls-North	Morgen & Oswood $268,856.17	Gr,Surf,Dr. & Strs.	6/30/65	8/31/66	10/22/65	--	2	99
F 64 (10) 0.220 Great Falls-Armington	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
S 183 (4) 12.331 Raynesford-South	McLaughlin,Inc. $292,053.48	Surf & PMB	7/1/66	100 Cal. Days	8/16/66	Good	34	12
F 235 (33) --- Geyser-East	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Completed 8-18-66		
F 236 (7) --- Dupuyer-Birch Creek	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Fair	3	97
S 310 (8) 10.814 Pendroy-Conrad	Hilde Const.Co. $551,250.86	Gr,Surf,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Good	37	95
I-IG 315-5 (3) 272 U-2 --- Great Falls Spur	Sletten Const.Co. $186,894.03	Structures	1/22/65	7/31/65	5/10/65	Completed 7-29-66		
S-US 421 (3) 1.943 North of Fairgrounds Bypass-Great Falls	S. Birch, Inc. $496,281.84	Gr,Surf,PMS, Dr, & Traffic Control	11/30/65	200 Cal. Days	3/27/66	Good	30	88

MONTHLY CONSTRUCTION REPORT - 8/31/66

Division 32-30 - Havre

ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	77
LSF 1-95 (1) Gildford-Havre East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	Fair	7	80
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	86
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/65	--	--	82
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $485,310.25	Gr, Surf,PMS & Dr.	4/28/65	300 Cal. Days	6/2/65	Poor	2	99
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	Gr,Surf,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Good	25	71
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	Gr,Surf,PMB & Dr.	7/26/66	150 Cal. Days	Not Started			
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const.Co. $728,486.61	Gr,Surf,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	--	3	0
S 237 (3) Oilmont-East	5.838	S. Birch, Inc. $413,654.72	Gr,Surf,PMS & Dr.	10/28/64	200 Cal. Days	5/5/65	Completed 8-9-66		
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	Gr,Surf,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Fair	15	48
F 252 (19) U-2 Fort Benton-Havre	---	Sletten Const. $83,568.04	Struct. (121.5')	10/18/65	7/31/66	11/11/65	Completed 7-30-66		
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	Gr,Surf, PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	Good	2	99
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	Gr,Surf,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	--	--	99
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	Gr,Surf,Dr. & Str.	10/26/65	10/31/66	3/17/66	Good	14	76

MONTHLY CONSTRUCTION REPORT - 8/31/66

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const.Co. $1,559,034.45	2,013' Structure	5/24/66	450 Cal. Days	6/22/66	Fair	9	6
S 128 (5) Wibaux-North	3.860	Meyer Const.Co. $285,359.03	Gr,Surf,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Fair	16	12
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmt. $770,575.65	Gr,Surf, PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	--	--	0
F 158 (9) Miles City-Terry	1.561	Hilling Const. Co. $145,541.27	Gr,Surf,RMS & Dr.	3/22/66	120 Cal. Days	4/19/66	Good	10	90
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	Gr,Surf,PMB,Dr. & 121.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Fair	4	0
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	Gr,Surf,PMS, Dr. Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Good	29	96
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	Gr,Surf,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Good	34	77
S 302 (19) Terry-Brockway	9.214	Richardson Const. $207,278.42	Surf. & PMB	7/1/66	100 Cal. Days	8/8/66	Good	19	35
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	Gr, Surf & Dr.	10/26/65	250 Cal. Days	10/19/65	Good	25	68

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim-Canadian Line	14.870	Hilde Const. Co. $863,977.41	Gr,Surf,PMS, Dr, & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	--	--	99
F 142 (9) U-1 Malta-Saco	19.550	Wickens Bros. $490,745.04	Gr. & Dr.	7/27/65	250 Cal. Days	9/13/65	Completed 8-30-66		
F 142 (10) & S 335 (8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	Gr, & Dr, Surf. & PMS	2/15/66	220 Cal. Days	4/2/66	Good	32	43
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	Gr,Surf,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Fair	44	7
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Fair	3	92
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	Gr,Surf,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	Good	25	61
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	Gr,Surf,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Fair	36	2
S 428 (3) U-2 Wagner-S. to Malta-E.	---	Walter Mackin & Son $80,453.82	111.5' & 75.0' PCB	7/1/66	200 Cal. Days	8/2/66	Good	8	28

MONTHLY CONSTRUCTION REPORT - 8/31/66

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmt. Company $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Fair	10	70
F 86 (27) Miles City-No. Dak.Line	11.927	Northern Imprvmt. Company $982,149.31	Gr,Surf,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Good	60	61
I 94-3 (12) 76 U-1 Rosebud County Line-East	7.159	Joe Mayo & Son,Inc. $1,066,218.29	Gr,Surf,PMS, Sign Dr. & S&C Struc.	4/27/66	300 Cal. Days	6/15/66	Fair	51	13
I 94-3 (12) 76 U-2 Rosebud County Line-East	7.158	Hasse Cathodic,Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	--	--	1
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons $1,282,378.26	Gr,Surf,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Fair	25	1
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Co. $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Fair	6	4
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	Not Started			
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const.Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	8/22/66	Fair	--	10

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompey's Pillar & Blgs.-E.	---	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	5/4/66	Fair	2	75
I 90-8 (22) 444 U-1 W.Billings Interchange	2.986	N.W.Engineering $1,393,683.58	Gr,Surf,PMS,Dr, Signs & 214.5' & 304.0' U.P.'s	12/18/64	300 Cal. Days	3/5/65	Completed 8-11-66		
I 90-8 (22)444 U-2 & I-IG 90-8 (23) 447 U-3 W. Billings Interchange	6.588	U.S. Steel Corp. $103,252.82	Fencing	12/18/64	250 Cal. Days	7/6/65	Completed 8-11-66		
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	Gr,Surf,PMS & Dr, & Structures	12/18/64	400 Cal. Days	1/22/65	Good	34	93
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	Gr,Surf,PMS, Dr, & Sign	11/30/65	350 Cal. Days	12/15/65	Good	42	65
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Fair	21	66
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	56
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons $2,190,324.59	Gr,Surf,PMS,Dr, & Signs	6/30/65	450 Cal. Days	9/14/65	Fair	60	67
I-IG 90-8 (27) 425 U-2 Park City-Laurel	---	W.P.Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Fair	6	97

MONTHLY CONSTRUCTION REPORT - 8/31/66

Division 51-30 - Billings (cont'd)

I-IG 90-8 (27)425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Fair	4	79
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Good	17	81
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons $2,271,232.38	Gr,Surf,PMS,Sign Delineation & Dr.	11/30/65	350 Cal. Days	3/21/66	Good	70	52
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Good	21	59
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P.Roscoe $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	85
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand &Grav. Company $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	Good	--	66
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	Gr,Surf,PMS, Dr, & Structures	4/27/66	300 Cal. Days	6/27/66	Fair	8	13
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	Good	13	32
F 107 (15) & LSF 4-107 (1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	Not Started			
ROW S 154 (4) Columbus-Southeast	7.464	W.P. Roscoe Co. $2,154.50	Fencing	7/26/66	45 Cal. Days	8/9/66	Good	--	97
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	Gr,Surf,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Fair	23	13
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const.Co. $529,433.94	Gr,Surf,PMS,Dr, & Structure	2/15/66	180 Cal. Days	4/11/66	Fair	18	55
SMP 0299-66 Big Horn, Treasure & Yellowstone Counties	---	Empire Sand & Grav. $100,106.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/22/66	--	--	67
SMP 0599-66 Stillwater & Yellowstone Counties	---	Empire Sand & Grav. $88,317.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/5/66	--	--	77

Division 52-30 - Lewistown

F 8 (14) White Sulphur Springs-Harlowton	4.784	S. Birch, Inc. $436,690.11	Gr,Surf,PMS,Dr, & Structure	4/27/66	260 Cal. Days	5/24/66	Good	25	64
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	Gr,Surf,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	48	77
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	Gr,Surf,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Good	45	60
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay Const. $394,921.57	G,GS, PMS, Dr. & Struc.	8/18/66	180 Cal. Days	Not Started			
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	Gr,Surf. & Dr.	7/27/65	250 Cal. Days	9/8/65	Fair	--	70

MONTHLY CONSTRUCTION REPORT - 8/31/66

Division 52-30 - Lewistown (Cont'd)

S 405 (3) Lewistown-Hanover	7.856	R.J.Sundling & Son $618,171.88	Gr,Surf,PMS,Dr, & 163.0' Bridge	11/24/64	250 Cal. Days	1/12/65	Completed 8-2-66
SMP 5499-66 Fergus, Judith Basin, Meagher, & Wheatland Counties	---	Holland Const.Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	Not Started	

MONTHLY PROGRESS REPORT
DIRECT FEDE CONSTRUCTION
MONTANA

September 1, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	92 Oct/66	76	Crick Company $419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	83 Oct/66	80	Rocky Mountain Construction $542,272.00
FHP 16-1(1)	SH 38, West Forest Boundary - east, Skalkaho	4.5	Gr., base	84 Sept/66	84	Maronick Construction Company, Inc. and Winslow Construction, Inc. $363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	90 Nov/66	74	R. J. Studer and Sons $191,289.00
FHP 56-1(1)	On FH Route 56 from US 10A junction 4 miles northerly along Thompson River	4.1	Gr., base, surf. treat.	91 Aug/66	113	Walter Laas $314,281.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Gr., base, bit. plt. mix surf. bridge	4 Oct/67	8	N. A. Nelson Construction Company $1,663,354.25
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf.	93 Sept/66	80	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	65 Oct/66	70	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	Oct/68		E. F. Matelich Construction Company $555,876.00
			Awarded August 11, 1966. No work started			
ERFO 45(2) 62(2), 66(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf.	99 Sept/66	100	Crick Company $833,029.75
ERFO 45(3) 46(2), 47(2) 62(3)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix	75 Oct/66	79	Crick Company $663,045.00
R-AD 9(4), U 1	Montana Minuteman Missile Defense Access Roads - Pondera and Toole	94.5 (intermittent)	Gr., base, bridges	40 Oct/66	86	Francis Tindall $621,603.00
R-AD 9(4), U 2	Montana Minuteman Missile Defense Access Roads - Pondera, Teton and Chouteau Counties	104.9 (intermittent)	Gr., base, bridges	21 Nov/66	53	Naranche & Konda Construction Company $808,332.30
R-AD 9(5)	Montana Minuteman Missile Defense Access Roads - Wheatland County	7.4	Gr., base	Dec/66		Hilde Construction Company $58,173.90
			Awarded August 1966. No work started			

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	--	--	97
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	G,GS,PMR,Dr,Sign, 17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	--	--	99
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667, 3.903, 1.714, 2.018	Murphy Bros.,Inc. $3,048,327.92	G,GS, PMS, Dr,Sign & Strs.(1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	57	42
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,838.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I 90-1 (46) 48 U-2 Superior-East	---	N.A.Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Fair	1	92
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.862	Zook Bros. Const. $1,848,170.14	G,GS, CSB,PCC,PMS, Dr,Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Fair	2	99
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.862	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Good	--	99
I-IG 90-2 (25) 95 U-1 Missoula-West	7.764	Peter Kiewit Sons $3,196,381.38	G,GS,CBS,Dr,PMS, PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	2	98
I-IG 90-2 (25) 95 U-2 Missoula-West	7.764	Kober Const. Co. $49,468.35	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strucs.	5/26/65	400 Cal. Days	6/26/65	Fair	25	90
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros.Const. $2,892,510.94	G,GS,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Fair	14	94
I 90-3 (12) 151 U-2 Drummond-E. & W.	6.686	Western Neon $57,172.00	Fencing	9/30/64	250 Cal. Days	11/17/64	Completed 9-14-66		
ROW F 215 (10) Lolo-Missoula	---	Fred Strandberg Const.Co.,Inc. & Glenn Mininger $810.00	Fencing	9/27/66	30 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 9/30/66

Division 12-30 - Missoula (Cont'd)

F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Struc.	4/27/66	220 Cal. Days	6/27/66	Good	7	14
F 219 (23) Broadway & Russell St.-Missoula	0.289	M & S Const. $170,700.06	G,GS,PMS,Signs, Signals & Dr.	7/27/65	8/31/66	10/15/65	Completed 9-28-66		
F 237 (24) Bonner-Ovando	2.624	BudKing Const.Co. $637,921.95	449.5' Str. Gr. Surf,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Fair	16	10
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Struc.	4/27/66	180 Cal. Days	5/24/66	Good	17	42
SMP 3199-66 Granite, Lake, Mineral, Missoula & Ravalli Counties	---	Maronick Const.Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	Not Started			

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A&B Const.Co. $720,860.41	G,GS,RMS,Dr. & Strucs. (778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 63 (11) St.Ignatius-Pablo	5.018	Schultz & Lindsay $778,789.15	G,GS,PMS & Dr.	4/27/66	250 Cal. Days	5/31/66	Fair	94	53
F 191 (28) Pablo-Kalispell	0.367 0.367	Paul Jarvis,Inc. $981,343.60	G,GS,PMS & 1,536.0' Conc. Bridge	3/24/65	10/31/66	4/14/65	Fair	12	91
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr,Sign, Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Fair	16	77
S 404 (4) Kalispell-South Loop	1.719	Kiely Const.Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	Good	6	20
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	G & Dr.	9/30/64	250 Cal. Days	11/4/64	Fair	18	96
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf.&PMS	7/1/65	160 Cal. Days	9/21/66	Fair	10	0

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (8) Townsend-Canyon Ferry-Clasoil	4.754	Maronick Const.Co. $187,950.07	GS,PMB & installation of Guard Rail	6/22/66	100 Cal. Days	7/19/66	Good	25	69
LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	Good	4	90
I 15-1 (20) 51 U-1 Pipe Organ-North	6.786	Naranche & Konda $1,745,735.27	G,GS,PMS,Dr. & Sign	12/29/64	350 Cal. Days	2/8/65	Completed 9-22-66		
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	70
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	Not Started			
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	Not Started			

Division 21-30 - Butte, Cont'd

I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	Fair	4	85
ROW S 59 (3) Alder-Ruby Dam-South	2.399	Mininger Const. Co. & Donald Mogan $2,311.65	Fencing	4/27/66	60 Cal. Days	5/27/66	--	--	83
S 59 (4) Alder-Ruby Dam-South	2.399	Earl L. McNutt Co. $439,463.74	G,GS & Dr.	4/27/66	150 Cal. Days	5/17/66	Good	48	74
I 90-4 (10) 229 U-1 & I 90-5 (6) 231 U-1 Homestake Pass-E. & W.	4.906	Naranche & Konda $3,356,008.41	G,GS,PMS,Dr,Sign & 229.5' U.P.	6/30/64	450 Cal. Days	7/8/64	Completed 9-9-66		
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	3	70
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr,Sign & Strucs.	11/30/65	400 Cal. Days	3/14/66	Fair	41	53
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Fair	3	52
LSI I 90-5 (1) 233 Homestake Pass-East	---	R. L. Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	Good	6	95
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W. & Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	G,GS,PMC,Signs, Dr. & U.P.	11/21/64	450 Cal. Days	1/4/65	Fair	26	91
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	--	--	93
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Fair	6	99
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons' $6,468,163.04	G,GS,PMS,Dr,Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Fair	20	97
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Good	8	8

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Fair	12	45
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Fair	4	90
I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit	G,GS,PMS,CSB,PCC, Dr. & Sign	6/26/64	450 Cal. Days	9/2/64	Fair	14	92

MONTHLY C[illegible]TRUCTION REPORT - 9/30/66
Division 22-30 - Bozeman, Cont'd

I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Fair	5	97
I 90-6 (16) 304 W. Bozeman Interchange	---	Lewis Const. Co. $27,888.00	Lighting	7/1/66	45 Cal. Days	7/12/66	--	--	55
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	Not Started			
LSF 13-244 (1) U-1 Raynolds Pass-Ennis	---	VanDyken Drilling Company $1,499.00	Drill, Casing & Water Well at Rest Area	4/27/66	30 Cal. Days	8/22/66	Completed		
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	Not Started			
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	62
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $957,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	Good	40	97
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	Fair	6	14
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	--	--	0

DISTRICT THREE - GREAT FALLS
Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	Good	26	40
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	G,GS,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1/2/66	26	98
I 15-4 (18) 210 U-2 Lyons Creek-South	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Completed 9-27-66		
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	G,GS,PMS,Dr,Signs & Strucs.	10/30/64	350 Cal. Days	11/16/64	Fair	20	96
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/39/64	250 Cal. Days	3/18/65	Good	6	80
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting $3,644,743.90	G,GS,PMS,Dr,Sign & Structures	8/25/65	450 Cal. Days	9/7/65	Fair	79	64
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Poor	--	61

MONTHLY C TRUCTION REPORT - 9/30/66
Division 31-30 - Great Falls, Cont'd

I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	15	32
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const.Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Fair	65	1
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	Fair	8	13
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	--	--	0
I 15-5 (26) 271 U-1, I-IG 15-5 (31) 273 U-1, I-IG 315-5 (3) 272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Gt.Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin, Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB,Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5', 296.0', 317.5')	1/22/65	500 Cal. Days	3/15/65	Good	80	74
I 15-5 (26) 271 U-2, I-IG 15-5 (31) 273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W., Run River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const.Co. $399,132.97	Dual & P.'s(123.0', 366.0') Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Fair	23	89
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	---	Sletten Const. Co. $234,405.48	264.5' Conc.Interch.	12/18/64	8/31/66	11/3/65	Good	11	97
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	11	44
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Poor	22	16
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Fair	10	15
ER 50 (4) (S 336) Great Falls-North	0.520	Morgen & Oswood $268,856.17	G,GS,Dr. & Strucs.	6/30/65	8/31/66	10/22/65	Completed 9-8-66		
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
S 183 (4) Raynesford-South	12.331	McLaughlin, Inc. $292,053.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Good	20	38
F 235 (33) Geyser-East	---	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Suspended 8-19-66		99
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Suspended 9-7-66		99
S 310 (8) Pendroy-Conrad	10.814	Hilde Const. Co. $551,250.86	G,GS,PMS & Dr.	7/1/65	250 Cal. Days	9/27/65	Completed 9-28-66		
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	Not Started			

Division 31-30 - Great Falls, Cont'd

S-US 421 (3) North of Fairgrounds Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	G,GS,PMS,Dr. & Traf. Control	11/30/65	200 Cal. Days	3/27/66	Good	19	95

Division 32-30 - Havre

ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	77
LSF 1-95 (1) Gildford-Havre East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	Fair	4	95
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	--	--	98
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/65	Good	2	87
F 190 (6) U-1 & F 236 (6) Birch Creek-Browning & Dupuyer-Birch Creek	3.793 1.783	Nilson-Smith Const. $485,310.25	G,GS,PMS & Dr.	4/28/65	300 Cal. Days	6/2/65	Completed 9-29-66		
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Good	4	97
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	Fair	12	1
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const. Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Fair	23	4
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	--	--	55
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Good	20	62
S 301 (14) Havre-Simpson-Canadian Line	9.401	Baltrusch Const.Co. $432,083.15	G,GS,PMS & Dr.	7/1/65	250 Cal. Days	8/16/65	Completed 9-28-66		
S 307 (15) Stanford-Geraldine	5.097	Francis Tindall $322,084.61	G,GS,PMS & Dr.	7/1/64	250 Cal. Days	8/25/64	Completed 9-6-66		
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	G,GS,Dr. & Struc.	10/26/65	10/31/66	3/17/66	Good	5	96

MONTHLY CONSTRUCTION REPORT - 9/30/66
DISTRICT FOUR - GLENDIVE
Division 41-30 - Glendive

I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Structure	5/24/66	450 Cal. Days	6/22/66	Good	25	12
S 128 (5) Wibaux-North	3.860	Meyer Const. Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Fair	13	23
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Poor	3	1
F 158 (9) Miles City-Terry	1.561	Hilling Const. Co. $145,541.27	G,GS,RMS & Dr.	3/22/66	120 Cal. Days	4/19/66	Poor	--	92
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB, Dr. & 121.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Fair	23	5
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	G,GS,PMS,Dr, Signs & Brs. (91.5')	7/27/65	300 Cal. Days	8/11/65	Fair	2	98
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Fair	4	82
S 302 (19) Terry-Brockway	9.214	Richardson Const. $207,278.42	Surf. & PMB	7/1/66	100 Cal. Days	8/8/66	Fair	6	55
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	G,GS & Dr.	10/26/65	250 Cal. Days	10/19/65	Fair	18	76

Division 42-30 - Wolf Point

R-AD 11 (1) & S 368 (16) Glasgow-Opheim Canadian Line	14.870	Hilde Const.Co. $863,977.41	G,GS,PMS,Dr, & Widening Brs.	8/14/64	280 Cal. Days	11/5/64	Completed 9-16-66		
F 142 (10) & S 335 (8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS, PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Fair	46	47
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Good	48	23
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Winter Shutdown 8-10-66		93
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R. J. Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	Good	30	88
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const. Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Fair	36	15
S 428 (3) U-2 Wagner-S. to Malta-E.	---	Walter Mackin & Son $80,453.82	111.5' & 75.0' PCB	7/1/66	200 Cal. Days	8/2/66	Good	7	69

MONTHLY CONSTRUCTION REPORT - 9/30/66

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmt. Company $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Fair	3	83
F 86 (27) Miles City-No.Dak.Line	11.927	Northern Imprvmt. Company $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Fair	50	69
I 94-3 (12) 76 U-1 Rosebud County Line-East	7.159	Joe Mayo & Son,Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. Dr. & S&C Struc.	4/27/66	300 Cal. Days	6/15/66	Fair	66	19
I 94-3 (12) 76 U-2 Rosebud County Line-East	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Fair	5	30
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Fair	50	1
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P.Roscoe Co. $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Fair	10	9
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic,Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	Not Started			
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const.Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	8/22/66	Poor	16	32

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompey's Pillar & Blgs.-E.	---	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	5/4/66	--	--	75
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros.Const.Co. $2,531,631.97	G,GS,PMS,Dr. & Structures	12/18/64	400 Cal. Days	1/22/65	Good	15	97
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. &Sign	11/30/65	350 Cal. Days	12/15/65	Fair	39	73
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Fair	40	75
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	56
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr, & Signs	6/30/65	450 Cal. Days	9/14/65	Fair	40	70
I-IG 90-8 (27) 425 U-2 Park City-Laurel	---	W.P. Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Fair	8	99
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Fair	3	87

MONTHLY CONSTRUCTION REPORT - 9/30/66

Division 51-30 - Billings

I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Good	19	84
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign, Dr, & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	37	56
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Good	14	67
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W. P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	Poor	3	85
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	Not Started			
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	Not Started			
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	Good	3	84
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Good	56	27
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	Good	13	47
F 107 (15) & LSF 4-107 (1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	Not Started	--	--	10
ROW S 154 (4) Columbus-Southeast	7.464	W.P. Roscoe Co. $2,154.50	Fencing	7/26/66	45 Cal. Days	8/9/66	Completed 9-22-66		
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Good	25	27
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const. Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	Poor	8	59
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros., Inc. $646,836.06	G,GS,PMS,Dr. & Strucs & Apprchs.	9/27/66	300 Cal. Days	Not Started			
SMP 0299-66 Big Horn, Treasure & Yellowstone Counties	---	Empire Sand & Grav. $100,106.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/22/66	Good	--	80
SMP 0599-66 Stillwater & Yellowstone Counties	---	Empire Sand & Grav. $88,317.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/5/66	--	--	77

Division 52-30 - Lewistown

F 8 (14) White Sulphur Spring- Harlowton	4.784	S. Birch, Inc. $436,690.11	G,GS,PMS,Dr. & Structure	4/27/66	260 Cal. Days	5/24/66	Good	20	79
F 8 (16) White Sulphur Springs- Harlowton	4.784	Bob Clark & Son Fencing Company $3,572.40	Seeding	9/27/66	11/30/66	Not Started			

MONTHLY CONSTRUCTION REPORT - 9/30/66
Division 52-30 - Lewistown, Cont'd

F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	47	83
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Good	28	70
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS, PMS, Dr, & Structure	8/18/66	180 Cal. Days	9/8/66	Fair	20	8
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS, & Dr.	7/27/65	250 Cal. Days	9/8/65	Poor	4	70
SMP 5499-66 Fergus, Judith Basin, Meagher, & Wheatland Counties	---	Holland Const. Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 9/30/66
Division 52-30 - Lewistown, Cont'd

F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	47	83
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Good	28	70
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS, PMS, Dr, & Structure	8/18/66	180 Cal. Days	9/8/66	Fair	20	8
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS, & Dr.	7/27/65	250 Cal. Days	9/8/65	Poor	4	70
SMP 5499-66 Fergus, Judith Basin, Meagher, & Wheatland Counties	---	Holland Const. Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	Not Started			

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

October 1, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion	93 Oct/66	83	Crick Company $419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	91 July/67	100	Rocky Mountain Construction $542,272.00
FHP 16-1(1)	SH 38, West Forest Boundary - east, Skalkaho	4.5	Gr., base	95 Oct/66	91	Maronick Construction Company, Inc. and Winslow Construction, Inc. $363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	90 Nov/66	74	R. J. Studer and Sons $191,289.00
FHP 56-1(1)	On FH Route 56 from US 10A junction 4 miles northerly along Thompson River	4.1	Gr., base, surf. treat.	100 Sept/66	124	Walter Laas $314,281.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Gr., base, bit. plt. mix surf. bridge	7 Oct/67	17	N. A. Nelson Construction Company $1,663,354.25
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch Contract awarded September 1966			Spragues', Inc. $30,565.00
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf.	98 Sept/66	92	Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	70 Oct/66	82	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	7 Oct/68	6	E. F. Matelich Construction Company $555,876.00
ERFO 45(2) 62(2), 66(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf.	99 Oct/66	100	Crick Company $833,029.75
ERFO 45(3) 62(3), 46(2), 47(2)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix	99 Oct/66	103	Crick Company $663,045.00
R-AD 9(4), U 1	Montana Minuteman Missile Defense Access Roads - Pondera and Toole Counties	94.5 (intermittent)	Gr., base, bridges	66 Oct/66	105	Francis Tindall $621,603.00
R-AD 9(4), U 2	Montana Minuteman Missile Defense Access Roads - Pondera, Teton and Chouteau Counties	104.9 (intermittent)	Gr., base, bridges	58 Nov/66	84	Naranche & Konda Construction Company $808,332.30
R-AD 9(5)	Montana Minuteman Missile Defense Access Roads - Wheatland County	7.4	Gr., base	0 Dec/66	22	Hilde Construction Company $58,173.90

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending - October 31, 1966

OCLC 22722994 WF

Project Number and Location	MILEAGE	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Pro-gress	Men Emp.	% Comp
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	--	--	97
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	G,GS,PMB,Dr,Sign, 17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	--	--	99
I-IG 90-1 (33)54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	G,GS,PMS, Dr,Sign & Strs.(1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	42	45
I-IG 90-1 (33)54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I 90-1 (36) 48 U-2 Superior-East	---	N.A.Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Fair	3	95
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	G,GS,CSB,PCC,PMS, Dr,Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Fair	5	99
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	--	--	99
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	G,GS,CBS,Dr, PMS, PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Fair	11	99
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	Fair	3	80
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strucs.	5/26/65	400 Cal. Days	6/26/65	Fair	9	93
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U.S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	G,GS,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	--	3	99
ROW F 215 (10) Lolo-Missoula	---	Fred Strandberg Const.Co.,Inc. & Glenn Mininger $810.00	Fencing	9/27/66	30 Cal. Days	Not Started			
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Struc.	4/27/66	220 Cal. Days	6/27/66	Good	4	19

MONTHLY CONSTRUCTION REPORT - 10/31/66

Division 1130 - Missoula (Cont'd)

F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	Subj. to B.P.R. Concur	300 Cal. Days	Not Started			
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Driving $294,764.78	Structure	10/25/66	200 Cal. Days	Not Started			
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str. Gr. Surf,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Fair	27	17
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Struc.	4/27/66	180 Cal. Days	5/24/66	Good	21	60
SMP 3199-66 Granite, Lake, Mineral, Missoula & Ravalli Counties	---	Maronick Const.Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	10/17/66	Good	20	13

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	G,GS,RMS,Dr. & Strucs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 63 (11) St.Ignatius-Pablo	5.018	Schultz & Lindsay $778,789.15	G,GS,PMS & Dr.	4/27/66	250 Cal. Days	5/31/66	--	--	80
F 191 (28) Pablo-Kalispell	0.367 0.367	Paul Jarvis,Inc. $981,343.60	G,GS,PMS & 1,536.0' Conc. Bridge	3/24/65	10/31/66	4/14/65	Good	6	99
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr,Sign, Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Good	18	90
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const.Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	Good	36	30
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	G & Dr.	9/30/64	250 Cal. Days	11/4/64	Fair	18	99
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const. Co. $377,528.99	Aggregate Surf.& PMS	7/1/65	160 Cal. Days	9/21/66	Fair	16	4

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (8) Townsend-Canyon Ferry-Clasoil	4.754	Maronick Const.Co. $187,950.07	GS,PMB & installa- tion of Guard Rail	6/22/66	100 Cal. Days	7/19/66	Good	8	94
LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	--	--	95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	70
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	Not Started			
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	Fair	2	0

MONTHLY CONSTRUCTION REPORT - 10/31/66

Division 2130 - Butte, Cont'd

I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const.Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	--	--	99
ROW S 59 (3) Alder-Ruby Dam-South	2.399	Mininger Const.Co. & Donald Mogan $2,311.65	Fencing	4/27/66	60 Cal. Days	5/27/66	--	--	83
S 59 (4) Alder-Ruby Dam-South	2.399	Earl L. McNutt Co. $439,463.74	G,GS & Dr.	4/27/66	150 Cal. Days	5/17/66	Completed 10-19-66		
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const.Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	10	79
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr,Sign & Strucs.	11/30/65	400 Cal. Days	3/14/66	Fair	29	58
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	--	--	52
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L.Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	--	--	97
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69(11) Whitehall-E.&W. & Homestake-E. & Whitehall-No.	9.627	Nilson-Smith Const. $2,837,392.42	G,GS,PMC,Signs, Dr. & U.P.	11/21/64	450 Cal. Days	1/4/65	Fair	22	98
I-IG 90-5 (5) 241 U-2 &ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	Poor	2	96
I-IG 90-5 (5) 241 U-3 Whitehall-E. & W.	---	Ralph Huckaba $373,279.14	3-Dual Overpasses	11/12/64	7/31/66	12/9/64	Completed 10-11-66		
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons' $6,468,163.04	G,GS,PMS,Dr,Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Fair	16	99
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Fair	5	16
U 249 (17) & F 214 (6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	Not Started			

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Winter Shutdown 10-7-66	9	47
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Poor	5	92

MONTHLY CONSTRUCTION REPORT - 10/31/66

Division 22-30 - Bozeman (Cont'd)

I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit	G,GS,PMS,CSB,PCC, Dr. & Sign	6/26/64	450 Cal. Days	9/2/64	Fair	10	94
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Poor	6	99
I 90-6 (16) 304 W. Bozeman Interchange	---	Lewis Const. Co. $27,888.00	Lighting	7/1/66	450 Cal. Days	7/12/66	Fair	4	57
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const.Co. $788,318.70	G,GS,PMB,Dr. & Structures	10/25/66	250 Cal. Days	Not Started			
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	Fair	3	2
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	67
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $;57,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	Fair	15	98
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	Fair	14	25
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const. Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	Poor	7	8

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	Good	28	75
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.088	F & S Contracting $2,388,727.75	G,GS,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Winter Shutdown 1-2-66	3	99
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F & S Contracting $1,843,885.51	G,GS,PMS,Dr,Signs & Strucs.	10/30/64	350 Cal. Days	11/16/64	Fair	13	98
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	--	--	99
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F & S Contracting $3,644,743.90	G,GS,PMS,Dr,Sign & Structures	8/25/65	450 Cal. Days	9/7/65	Fair	59	70
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	3	63

MONTHLY CONSTRUCTION REPORT 10/31/66
Division 31-30 - Great Falls (Cont'd)

I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	10	37
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const.Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Good	118	21
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	Fair	5	23
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Fair	1	4
I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5 (3) 272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Gt.Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB,Conc. Pav.,PMS,Dr,Signs & 3 Co nc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Good	68	83
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W.,Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const.Co. $399,132.97	Dual & P.'s(123.0', 366.0') Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	Fair	20	99
I-IG 15-5 (28) 274 U-1 Sun River-Emerson Jct.	---	Sletten Const.Co. $234,405.48	264.5' Conc.Interch.	12/18/64	8/31/66	11/3/65	Completed 10-21-66		
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const. Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	17	56
I-IG 15-5 (33) 237 Hardy Creek-So.	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	23	17
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Fair	7	31
I-IG 15-7 (1) 328 Conrad-No. & So.	---	Well Drillers,Inc. $3,641.15	Water Well	9/27/66	90 Cal. Days	10/7/66	---	--	28
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
S 183 (4) Raynesford-South	12.331	McLaughlin, Inc. $292,953.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Good	25	70
F 235 (33) Geyser-East	---	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Suspended 8-19-66		99
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Suspended 9-7-66		99
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	Fair	20	1

MONTHLY CONSTRUCTION REPORT - 10/31/66

Division 31-30 - Great Falls (Cont'd)

S-US 421 (3) North of Fairgrounds Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	G,GS,PMS,Dr. & Traf. Control	11/30/65	200 Cal. Days	3/27/66	Poor	4	98

Division 32-30 - Havre

ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	77
LSF 1-95 (1) Gildford-Havre East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	--	96
ROW F 190 (5) Birch Creek-Browning	3.793	Knall, Inc. $7,750.24	Fencing	4/28/65	90 Cal. Days	6/19/65	Completed 10-4-66		
ROW F 190 (5) U-2 Birch Creek-Browning	5.926	Bohleen Const. $11,285.40	Fencing & Cattle-guards	8/25/65	120 Cal. Days	9/22/65	Completed 10-14-66		
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	--	--	97
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	Fair	29	14
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const.Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Fair	19	15
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	Good	3	99
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Good	20	74
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	G,GS,Dr. & Struc.	10/26/65	10/31/66	3/17/66	Fair	4	98
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	Not Started			
S 430 (3) U-2 Chinook-Southwesterly	---	W.P.Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	Not Started			

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 86 (32) Miles City-North Dakota Line	6.442	Richardson Const. Company, Inc. $679,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 10/31/66

Division 41-30 - Glendive (Cont'd)

I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Structure	5/24/66	450 Cal. Days	6/22/66	Good	26	21
S 128 (5) Wibaux-North	3.860	Meyer Const. Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Fair	14	32
F 157 (24) Miles City-Jordan	10.222	Northern Improvemn. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Fair	34	12
F 158 (9) Miles City-Terry	1.561	Hilling Const. Co. $145,541.27	G,GS,RMS & Dr.	3/22/66	120 Cal. Days	4/19/66	Poor	3	95
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 121.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Good	24	15
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	G,GS,PMS,Dr,Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Fair	3	99
F 246 (16) U-1 Circle-Blendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Fair	33	83
S 302 (19) Terry-Brockway	9.214	Richardson Const. $207,278.42	Surf. & PMB	7/1/66	100 Cal. Days	8/8/66	Good	18	75
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	G,GS & Dr.	10/26/65	250 Cal. Days	10/19/65	Good	16	90

Division 42-30 - Wolf Point

F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Good	46	63
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Good	58	39
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Winter Shutdown 8-10-66		93
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R. J. Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	Fair	4	93
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Good	41	28
S 428 (3) U-2 Wagner-S. to Malta-E.	---	Walter Mackin & Son $80,453.82	111.5' & 75.0' PCB	7/1/66	200 Cal. Days	8/2/66	Good	8	93

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmt. Company $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	--	--	87

MONTHLY CONSTRUCTION REPORT - 10/31/66

Division 43-30 - Miles City (Cont'd)

F 86 (27) Miles City-North Dakota Line	11.927	Northern Imprvmt. Company $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Fair	25	76
I 94-3 (12) 76 U-1 Rosebud County Line-East	7.158	Joe Mayo & Son,Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Structure	4/27/66	300 Cal. Days	6/15/66	Fair	82	47
I 94-3 (12) 76 U-2 Rosebud County Line-East	7.158	Hasse Cathodic,Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Poor	--	36
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Good	95	26
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Co. $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	Fair	12	16
I-IG 94-3 (13) 83 U3 Forsyth-West	7.007	Hasse Cathodic,Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	Fair	11	10
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const. Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	8/22/66	Poor	--	40

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53(15) & U 230(11) Ponpey's Pillar & Blgs.-E.	---	Yellowstone Elec. $38,603.07	Traffic Signals	1/11/66	150 Cal. Days	5/4/66	Good	5	97
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros.Const. $2,531,631.97	G,GS,PMS,Dr. & Structures	12/18/64	400 Cal. Days	1/22/65	Good	15	99
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr.& Sign	11/30/65	350 Cal. Days	12/15/65	Fair	4	76
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const. Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	Good	20	83
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P.Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	--	56
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr & Signs	6/30/65	450 Cal. Days	9/14/65	Fair	40	70
I-IG 90-8 (27) 425 U-2 Park City-Laurel	---	W.P.Roscoe Co. $377,861.28	Structures	6/30/65	9/30/65	7/27/65	Completed 10-5-66		
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const. Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	Fair	2	91
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Fair	8	91
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr, & Delineation	11/30/65	350 Cal. Days	3/21/66	Good	50	59

MONTHLY CONSTRUCTION REPORT - 10/31/66

Division 51-30 - Billings (Cont'd)

I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	Fair	25	72
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	85
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	Not Started			
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	Not Started			
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	Fair	--	93
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Good	62	39
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	Good	3	65
F 107 (15) & LSF 4-107(1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	Fair	--	25
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Good	18	44
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const. Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	Poor	22	61
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros.,Inc. $646,836.06	G,GS,PMS,Dr. & Strucs & Apprchs.	9/27/66	300 Cal. Days	10/20/66	--	8	--
SMP 0299-66 Big Horn, Treasure & Yellowstone Counties	---	Empire Sand & Grav. $100,106.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/22/66	Completed 10-14-66		
SMP 0599-66 Stillwater & Yellowstone Counties	---	Empire Sand & Grav. $88,317.50	Crush & Stockpile	1/11/66	170 Cal. Days	4/5/66	Completed 10/28/66		

Division 52-30 - Lewistown

F 8 (14) White Sulphur Springs-Harlowton	4.784	S. Birch, Inc. $436,690.11	G,GS,PMS,Dr. & Structure	4/27/66	260 Cal. Days	5/24/66	Completed		
F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling $647,696.82	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	Not Started			
F 8 (16) White Sulphur Springs-Harlowton	4.784	Bob Clark & Son Fencing Company $3,572.40	Seeding	9/27/66	11/30/66	Not Started			
F 108 (10) Billings-Roundup	8.468	Holland Const. Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Fair	33	95

MONTHLY CONSTRUCTION REPORT - 10/31/66
Division 52-30 - Lewistown (Cont'd)

F 115 (15) Harlowton-Ryegate	8.484	Hilde Const. Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	Good	20	87
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Good	50	23
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS & Dr.	7/27/65	250 Cal. Days	9/8/65	Fair	6	87
SMP 5499-66 Fergus, Judith Basin, Meagher & Wheatland Counties	---	Holland Const. Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	Not Started			

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

November 1, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion Completed October 11, 1966			Crick Company $419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	89 July/67	105	Rocky Mountain Construction $542,272.00
FHP 16-1(1)	SH 38, West Forest Boundary - east, Skalkaho	4.5	Gr., base Completed October 19, 1966			Maronick Construction Company, Inc. and Winslow Construction, Inc. $363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	90 Nov/66	74	R. J. Studer and Sons $191,289.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Gr., base, bit. plt. mix surf. bridge	12 Oct/67	25	N. A. Nelson Construction Company $1,663,354.25
FHP 45-3(1), 45-2(1), ERFO 41(2)	SH 499, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (intermittent)	Grading, base, bit. paving, bridge Bid accepted October 27, 1966	0	0	Robert V. Burggraf Company $593,677.00
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch Contract awarded September 1966			Spragues', Inc. $30,565.00
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf. Completed October 27, 1966			Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix, bridges	77 Oct/66	87	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	15 Oct/67	12	E. F. Matelich Construction Company $555,876.00
ERFO 45(2) 62(2), 66(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf. Completed October 13, 1966			Crick Company $833,029.75
ERFO 45(3), 46(2), 47(2) 62(3)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix Completed October 20, 1966			Crick Company $663,045.00
R-AD 9(4), U 1	Montana Minuteman Missile Defense Access roads - Pondera and Toole Counties	94.5 (intermittent)	Gr., base, bridges	99 Nov/66	120	Francis Tindall $621,603.00
R-AD 9(4), U 2	Montana Minuteman Missile Defense Access roads - Pondera, Teton and Chouteau Counties	104.9 (intermittent)	Gr., base, bridges	95 Nov/66	95	Naranche & Konda Construction Company $808,332.30
R-AD 9(5)	Montana Minuteman Missile Defense Access roads - Wheatland County	7.4	Gr., base	24 Dec/66	43	Hilde Construction Company $58,173.90

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending - November 30, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Pro-gress	Men Emp.	% Comp
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	--	--	97
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	G,GS,PMB,Dr,Sign, 17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Completed 9/14/66		
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros.,Inc. $3,048,327.92	G,GS,PMS,Dr,Sign & Strs.(1,198.05')	7/27/65	450 Cal. Days	8/17/65	Fair	28	47
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I 90-1 (36) 48 U-2 Superior-East	---	N.A.Nelson Const. $556,200.94	S&C Structures	6/30/65	7/31/67	8/2/65	Completed 11/16/66		
I-IG 90-2 (14) 105 U-1 Missoula-Bonner	4.852	Zook Bros. Const. $1,848,170.14	G,GS,CSB,PCC,PMS, Dr,Sign,Lighting & S&C UP	5/7/64	450 Cal. Days	6/20/64	Completed 11/22/66		
I-IG 90-2 (14) 105 U-4 Missoula-Bonner	4.852	U.S. Steel Corp. $51,508.34	Fencing	5/7/64	250 Cal. Days	7/28/64	Completed 10/12/66		
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	G,GS,CBS,Dr,PMS, PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	--	5	99
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	99
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Fair	16	98
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	G,GS,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	--	--	99
ROW F 215 (10) Lolo-Missoula	---	Fred Strandberg Const.Co.,Inc. & Glenn Mininger $810.00	Fencing	9/27/66	30 Cal. Days	11/3/66	--	--	50
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Struc.	4/27/66	220 Cal. Days	6/27/66	Good	9	30

MONTHLY CONSTRUCTION REPORT - 11/30/66

Division 11-30 - Missoula (Cont'd)

F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	--	6	0
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Driving $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			
US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht Const. Co. $224,458.08	Structure	11/22/66	240 Cal. Days	Subj. To B.P.R. Conc.			
F 237 (24) Bonner-Ovando	2.624	Bud King Const.Co. $637,921.95	449.5' Str.Gr. Surf,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Fair	18	34
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Struc.	4/27/66	180 Cal. Days	5/24/66	Fair	23	74
SMP 3199-66 Granite, Lake, Mineral, Missoula & Ravalli Counties	---	Maronick Const.Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	10/17/66	Fair	10	29

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	G,GS,RMS,Dr. & Strs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 63 (11) St.Ignatius-Pablo	5.018	Schultz & Lindsay $778,789.15	G,GS,PMS & Dr.	4/27/66	250 Cal. Days	5/31/66	--	--	99
F 191 (28) Pablo-Kalispell	0.367 0.367	Paul Jarvis,Inc. $981,343.60	G,GS,PMS & 1,536.0' Conc.Bridge	3/24/65	10/31/66	4/14/65	Completed 10/31/66		
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr.Sign, Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Winter Shutdown 11/8/66	--	95
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const. Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	--	--	55
S 410 (3) Troy-Yaak River-Rexford	6.565	Walter Laas $633,562.64	G & Dr.	9/30/64	250 Cal. Days	11/4/64	Completed 11/11/66		
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 11/12/66	16	25

DISTRICT TWO - BUTTE

Division 21-30 - Butte

S 6 (8) Townsend-Canyon Ferry-Clasoil	4.754	Maronick Const.Co. $187,950.07	GS,PMB & installa- tion of Guard Rail	6/22/66	100 Cal. Days	7/19/66	Completed 11/8/66		
LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Gabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	--	--	95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	--	--	99

MONTHLY CONSTRUCTION REPORT - 11/30/66

Division 21-30 - Butte (Cont'd)

I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Fair	24	8
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Gabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	--	4
I-IG 15-2 (18) 131 U-2 Butte-North	3.556	Sletten Const. Co. $15,225.60	Fencing	2/26/64	250 Cal. Days	7/12/65	Completed 11/8/66		
ROW S 59 (3) Alder-Ruby Dam-South	2.399	Mininger Const.Co. & Donald Mogan $2,311.65	Fencing	4/27/66	60 Cal. Days	5/27/66	Completed 10/28/66		
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Fair	--	93
I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Fair	24	66
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	--	--	52
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L. Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	--	--	97
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W. & Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	G,GS,PMC,Signs, Dr. & U.P.	11/21/64	450 Cal. Days	1/4/65	Fair	16	99
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	--	--	99
I 90-5 (7) 233 U-1 Pipestone-Hot Springs-W.	7.141	Peter Kiewit Sons' $6,468,163.04	G,GS,PMS,Dr,Signs & 123.0' O.P.	7/8/64	500 Cal. Days	7/28/64	Completed 11/1/66		
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	Fair	6	26
U 249 (17) & F 214 (6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const.Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	Not Started			

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Winter Shutdown 10/7/66	--	48
I 90-6 (13) 296 U-2 Belgrade-Bozeman	8.414	Sletten Const. Co. $41,174.59	Fencing	5/27/64	250 Cal. Days	7/2/64	Completed 11/10/66		

MONTHLY CONSTRUCTION REPORT - 11/30/66

Division 22-30 - Bozeman (Cont'd)

I-IG 90-6 (14) 287 U-1 & I 90-6 (13) 296 U-3 Manhattan-Belgrade & Belgrade-Bozeman	9.455 8.414	Schultz & Lindsay & Peter Kiewit	G,GS,PMS,CSB,PCC, Dr. & Sign	6/26/64	450 Cal. Days	9/2/64	Completed 11/14/66		
I-IG 90-6 (14) 287 U-2 Manhattan-Belgrade	9.455	Sletten Const.Co. $46,864.26	Fencing	6/25/64	250 Cal. Days	11/5/64	Completed 10/26/66		
I 90-6 (16) 304 W. Bozeman Interchange	---	Lewis Const. Co. $27,888.00	Lighting	7/1/66	450 Cal. Days	7/12/66	Good	3	99
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const. Co. $788,318.70	G,GS,PMB,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	Fair	10	1
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	--	--	12
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	84
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $157,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	--	--	98
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	Fair	6	38
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const. Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	Poor	--	15

DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	--	--	78
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-South	2.100	F&S Contracting $2,388,727.75	G,GS,PMS & Sign	1/31/63	450 Cal. Days	2/21/63	Completed 11/21/66		
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	--	8	98
I 15-4 (25) 218 U-2 Wolf Creek-North	2.699	Joseph Yurek $40,039.50	Fencing	10/30/64	250 Cal. Days	3/18/65	Completed 11/2/66		
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	Fair	41	83
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	Fair	6	77

MONTHLY CONSTRUCTION REPORT - 11/30/66
Division 31-30 - Great Falls (Cont'd)

I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Good	6	50
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const.Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Fair	130	34
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const.Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	Fair	4	28
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Poor	1	8
I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5 (3) 272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB,Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 11/3/66		86
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W.,Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U.S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const.Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	--	--	99
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	19	56
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	20	22
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	--	--	38
I-IG 15-7 (1) 328 Conrad-N. & S.	---	Well Drillers, Inc. $3,641.15	Water Well	9/27/66	90 Cal. Days	10/7/66	Fair	1	50
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
S 183 (4) Raynesford-South	12.331	McLaughlin, Inc. $292,953.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Winter Shutdown 11/3/66	8	94
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	Not Started			
F 235 (33) Geyser-East	---	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Suspended 8/19/66		99
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Suspended 9/7/66		99
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	--	--	12

MONTHLY CONSTRUCTION REPORT - 11/30/66

Division 31-30 - Great Falls (Cont'd)

S-US 421 (3) North of Fairgrounds Bypass-Great Falls	1.943	S. Birch, Inc. $496,281.84	G,GS,PMS,Dr. & Traf. Control	11/30/65	200 Cal. Days	3/27/66	Completed 11/17/66		

Division 32-30 - Havre

ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	78
LSF 1-95 (1) Gildford-Havre-East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	--	96
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	Fair	5	99
F 190 (8) Birch Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	Not Started			
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	Fair	--	28
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const.Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Winter Shutdown 11/4/66		19
ROW F 252 (17) Fort Benton-Havre	5.125	Bohleen Const. $5,258.70	Fencing	9/28/65	90 Cal. Days	10/13/65	Completed 11/5/66		
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Winter Shutdown 10/29/66		86
S 339 (12) Fort Benton-Chester	1.161	Cop Const. Co. $322,588.10	G,GS,Dr. & Struc.	10/26/65	10/31/66	3/17/66	Completed 11/6/66		
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	Good	28	18
S 430 (3) U-2 Chinook-Southwesterly	---	W.P.Roscoe Co. $152,223.14	Two Structures	10/25/66	200 Cal. Days	11/28/66	Fair	4	1

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 86 (32) Miles City-North Dakota Line	6.442	Richardson Const. Company, Inc. $479,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	Not Started			
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Struc.	5/24/66	450 Cal. Days	6/22/66	Fair	--	25

MONTHLY CONSTRUCTION REPORT - 11/30/66

Division 41-30 - Glendive (Cont'd)

S 128 (5) Wibaux-North	3.860	Meyer Const.Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Fair	7	39
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	Fair	15	22
F 158 (9) Miles City-Terry	1.561	Hilling Const.Co. $145,541.27	G,GS,RMS & Dr.	3/22/66	120 Cal. Days	4/19/66	Completed 11/4/66		
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 121.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Fair	19	20
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	G,GS,PMS,Dr,Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	--	--	99
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Winter Shutdown 11/2/66	5	90
S 302 (19) Terry-Brockway	9.214	Richardson Const. $207,278.42	Surf. & PMB	7/1/66	100 Cal. Days	8/8/66	Completed 11/16/66		
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	G,GS & Dr.	10/26/65	250 Cal. Days	10/19/65	--	--	98

Division 42-30 - Wolf Point

F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Winter Shutdown 11/20/66		71
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Winter Shutdown 11/5/66	--	45
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Winter Shutdown 8/10/66		93
F 266 (7) & S 15 (13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J. Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	95
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const. Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Poor	26	35
S 428 (3) U-2 Wagner-S. to Malta-E.	---	Walter Mackin & Son $80,453.82	111.5' & 75.0' PCB	7/1/66	200 Cal. Days	8/2/66	Completed 12/1/66		

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmnt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	--	--	87
F 86 (27) Miles City-N.Dak. Line	11.927	Northern Imprvmnt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Winter Shutdown 11/3/66		78

MONTHLY CONSTRUCTION REPORT - 11/30/66

Division 43-30 - Miles City (Cont'd)

I 94-3 (12) 76 U-1 Rosebud County Line-East	7.158	Joe Mayo & Son, Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Struc.	4/27/66	300 Cal. Days	6/15/66	Poor	10	51
I 94-3 (12) 76 U-2 Rosebud County Line-East	7.158	Hasse Cathodic,Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Fair	7	56
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	Fair	60	35
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Co. $308,563.80	143.0', 394.0' & 219.5' FCB's	7/26/66	275 Cal. Days	8/18/66	Fair	8	29
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic,Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	Fair	--	45
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const.Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	8/22/66	Winter Shutdown 11/3/66		95

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompey's Pillar & Bldg.-E.	---	Yellowstone Elec. $38,603.07	Traf. Signals	1/11/66	150 Cal. Days	5/4/66	--	--	98
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros. Const. $2,531,631.97	G,GS,PMS, Dr. & Structures	12/18/64	400 Cal. Days	1/22/65	--	--	99
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. &Sign	11/30/65	350 Cal. Days	12/15/65	--	--	76
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const.Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	--	--	99
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	4	63
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	--	--	85
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const.Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	97
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	Fair	10	99
I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr, & Delineation	11/30/65	350 Cal. Days	3/21/66	Fair	40	68
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const.Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	--	--	75
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	85

MONTHLY CONSTRUCTION REPORT - 11/30/66

Division 51-30 - Billings (Cont'd)

I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS, PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	Fair	4	8
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	Fair	2	4
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	--	--	97
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	Fair	--	45
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	65
F 107 (15) & LSF 4-107 (1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	Fair	4	59
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	Good	13	59
S 260 (8) Lodge Grass St.Xavier	6.278	Holland Const.Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	Fair	18	71
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros.,Inc. $646,836.06	G,GS,PMS,Dr. & Strs. & Appchs.	9/27/66	300 Cal. Days	10/20/66	Fair	8	19

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	Not Started			
F 8 (16) White Sulphur Springs-Harlowton	4.784	Bob Clark & Son Fencing Company $3,572.40	Seeding	9/27/66	11/30/66	Not Started			
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Poor	11	95
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const.Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	--	--	96
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	--	--	30
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS & Dr.	7/27/65	250 Cal. Days	9/8/65	--	--	98
SMP 5499-66 Fergus, Judith Basin, Meagher & Wheatland Counties	---	Holland Const.Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	11/28/66	Fair	9	1

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

November 30, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 8-A5	2 miles north of West Glacier on International Park Road	8.5	Grading, bit. surf. treat. on portion Completed October 11, 1966			Crick Company $419,336.00
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New grading, 3.5 miles, base, bit. surf. treat.	89 July/67	105	Rocky Mountain Construction $542,272.00
FHP 16-1(1)	SH 38, West Forest Boundary - east, Skalkaho	4.5	Gr., base Completed October 19, 1966			Maronick Construction Company, Inc. and Winslow Construction, Inc. $363,930.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat.	99 Nov/66	74	R. J. Studer and Sons $191,289.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Gr., base, bit. plt. mix surf.	16 Oct/67	29	N. A. Nelson Construction Company $1,663,354.25
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (intermittent)	Grading, base, bit. paving, bridge Bid accepted October 27, 1966	0	0	Robert V. Burggraf Company $593,677.00
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch	43 May/67	17	Spragues', Inc. $30,565.00
ERFO 44(1) FHP 13-2(2)	US 2, West Glacier - Essex	12.3	Gr., base, bit. plt. mix surf. Completed October 27, 1966			Maronick Construction Company $1,340,148.80
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix. bridges	79 Oct/66	89	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	20 Oct/67	17	E. F. Matelich Construction Company $555,876.00
ERFO 45(2) 62(2), 66(1)	West side, Going to Sun Highway and various Glacier Park roads		Gr., base, bit. plt. mix surf. Completed October 13, 1966			Crick Company $833,029.75
ERFO 45(3), 46(2), 47(2) 62(3)	East side, Going to Sun Highway and various Glacier Park roads	38 (intermittent)	Gr., base, plt. mix Completed October 20, 1966			Crick Company $663,045.00
R-AD 9(4), U 1	Montana Minuteman Missile Defense Access roads - Pondera and Toole Counties	94.5 (intermittent)	Gr., base, bridges	99 Nov/66	125	Francis Tindall $621,603.00
R-AD 9(4), U 2	Montana Minuteman Missile Defense Access roads - Pondera, Teton and Chouteau Counties	104.9 (intermittent)	Gr., base, bridges	99 Nov/66	108	Naranche & Konda Construction Company $808,332.30
R-AD 9(5)	Montana Minuteman Missile Defense Access roads - Wheatland County	7.4	Gr., base	61 Dec/66.	64	Hilde Construction Company $58,173.90

MONTANA HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending - December 31, 1966

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Compl.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
LSI 90-1 (1) 74 Tarkio-East	---	McCue Const. Co. $48,230.00	2 Safety Rest Areas	4/27/66	100 Cal. Days	5/11/66	--	--	97
I 90-1 (30) 50 U-1 Superior-East	3.863	Zook Bros. Const. $833,542.17	G,GS,PMB,Dr,Sign, 17.25' Jr.Gr.Sep.	6/24/64	350 Cal. Days	7/22/64	Completed 12/7/66		
I-IG 90-1 (33) 54 U-1, I 90-1 (35) 50, I 90-1 (36) 48 U-1 & I 90-1 (38) 60 Superior-East & Tarkio-Missoula	5.667 3.905 1.714 2.018	Murphy Bros., Inc. $3,048,327.92	G,GS,PMS,Dr,Sign & Strs.(1,198.0')	7/27/65	450 Cal. Days	8/17/65	Fair	28	67
I-IG 90-1 (33) 54 U-2 Superior-East	5.667	Strandberg & Assocs. & Glenn Mininger $41,538.40	Fencing	8/4/65	30 Cal. Days	10/13/65	--	--	41
I-IG 90-2 (25) 95 U-1 Missoula-West	7.754	Peter Kiewit Sons $3,196,581.58	G,CS,CBS,Dr,PMS, PCC,Sign & Strs.	11/23/64	500 Cal. Days	12/29/64	Completed 12/21/66		
I-IG 90-2 (25) 95 U-2 Missoula-West	7.754	Kober Const. Co. $49,468.55	Fencing	11/23/64	250 Cal. Days	6/1/64	--	--	99
I 90-2 (27) 103 U-1 Missoula-Urban	3.466	Zook Bros. Const. $2,326,091.83	G,GS,PCC & Strs.	5/26/65	400 Cal. Days	6/26/65	Winter Shutdown 12/21/66		99
I 90-2 (27) 103 U-2 Missoula-Urban	3.466	U. S. Steel Corp. $42,542.35	Fencing	5/26/65	30 Cal. Days	8/24/65	--	--	30
I 90-3 (12) 151 U-1 & F 205 (8) U-1 Drummond-E. & W. & Maxville-Drummond	6.686	Zook Bros. Const. $2,892,510.94	G,GS,PMS & Signs	9/3/64	500 Cal. Days	9/4/64	Completed 12/9/66		
ROW F 215 (10) Lolo-Missoula	---	Fred Strandberg Const. Co.,Inc. & Glenn Mininger $810.00	Fencing	9/27/66	30 Cal. Days	11/3/66	Completed 12/15/66		
F 215 (15) Lolo-Missoula	---	Waddell Const. Co. $247,717.66	346.0' S&C Struc.	4/27/66	220 Cal. Days	6/27/66	--	10	39
F 215 (16) U-1 Lolo-Missoula	7.488	Zook Bros. Const. $2,159,556.90	G,GS,PMB & Dr.	11/23/66	300 Cal. Days	12/1/66	Good	28	3
F 215 (16) U-2 Lolo-Missoula	---	Mahnomen Pile Driving $294,764.78	Structure	11/7/66	200 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT - 12/31/66

Division 11-30 - Missoula (Cont'd)

US-USG 224 (5) Reserve St.-W. of Missoula	---	Hightower & Lubrecht Const. Company $224,458.08	Structure	11/22/66	240 Cal. Days	Subj. to B.P.R. Conc.			
F 237 (24) Bonner-Ovando	2.624	Bud King Const. Co. $637,921.95	449.5' Str. Gr. Surf,PMS & Dr.	5/31/66	300 Cal. Days	7/13/66	Winter Shutdown 11/30/66		42
S 343 (9) Avon-Helmville	7.756	S. Birch, Inc. $431,287.29	G,GS,BST,Dr. & Widening Struc.	4/27/66	180 Cal. Days	5/24/66	--	13	77
SMP 3199-66 Granite, Lake, Mineral Missoula & Ravalli Counties	---	Maronick Const.Co. $180,496.00	Crush & Stockpile	8/18/66	180 Cal. Days	10/17/66	--	--	39

Division 12-30 - Kalispell

S 58 (6) Perma-Hot Springs	1.056	A&B Const. Co. $720,860.41	G,GS,RMS,Dr. & Strs.(778.25')	8/28/63	8/31/65	9/16/63	--	--	99
F 63 (11) St.Ignatius-Pablo	5.018	Schultz & Lindsay $778,789.15	G,GS,PMS & Dr.	4/27/66	250 Cal. Days	5/31/66	Completed 12/21/66		
F-FG 257 (18) Kalispell-W.Glacier	3.231	Zook Bros. Const. $1,112,096.50	G,GS,PMS,Dr.Sign, Lights & Brs.	8/4/65	350 Cal. Days	9/9/65	Winter Shutdown 11/8/66	--	95
S 404 (4) Kalispell-So. Loop	1.719	Kiely Const.Co. $228,136.18	G,GS,PMB & Dr.	7/1/66	120 Cal. Days	8/18/66	--	--	60
S 410 (4) NW of Troy-Yaak River-Rexford	6.565	Grant Const.Co. $377,528.99	Aggregate Surf. & PMS	7/1/65	160 Cal. Days	9/21/66	Winter Shutdown 12/23/66		25

DISTRICT TWO - BUTTE

Division 21-30 - Butte

LSI I 15-1 (1) 53 Pipe Organ-Dillon	---	Grabriel Hoyland $30,400.00	Safety Rest Area	4/27/66	90 Cal. Days	5/31/66	--	--	95
I 15-1 (20) 51 U-2 Pipe Organ-North	6.786	Hildreth & Hoyland $41,793.00	Fencing	12/29/64	200 Cal. Days	2/9/65	Completed 12/14/66		
I 15-1 (24) 17 U-1 Lima-Dell	2.560	Peter Kiewit Sons' $948,936.58	G,GS,PMS,Dr. & 108.0' PCB	9/27/66	200 Cal. Days	10/19/66	Fair	12	11
I 15-1 (24) 17 U-2 Lima-Dell	5.560	Grabriel Hoyland $29,835.30	Fencing	9/27/66	30 Cal. Days	10/20/66	--	--	4
I 90-4 (10) 229 U-2, I 90-5 (6) 231 U-2 & I 90-5 (7) 233 U-2 Homestake-E. & W. & Pipestone-Hot Springs-W.	12.048	Kober Const. Co. $56,628.50	Fencing	6/30/64	300 Cal. Days	8/7/64	Completed 12/16/66		

MONTHLY CONSTRUCTION REPORT - 12/31/66

Division 21-30 - Butte (Cont'd)

I-IG 90-4 (13) 209 U-1 Ramsay-E. & W.	6.953	Naranche & Konda $2,031,684.89	G,GS,PMS,Dr,Sign & Strs.	11/30/65	400 Cal. Days	3/14/66	Winter Shutdown 12/23/66		67
I-IG 90-4 (13) 209 U-2 Ramsay-E. & W.	6.953	Kober Const. Co. $43,388.40	Fencing	11/30/65	30 Cal. Days	3/14/66	Winter Shutdown 12/23/66		52
LSI I 90-5 (1) 233 Homestake Pass-East	---	R.L. Stratford & Co., Inc. $49,672.00	Dual Safety Rest Area	4/27/66	100 Cal. Days	6/30/66	--	--	97
I-IG 90-5 (5) 241 U-1, I 90-5 (8) 231 & F 69 (11) Whitehall-E. & W. & Homestake-E. & Whitehall-N.	9.627	Nilson-Smith Const. $2,837,392.42	G,GS,PMC,Signs, Dr. & U.P.	11/21/64	450 Cal. Days	1/4/65	Completed 12/16/66		
I-IG 90-5 (5) 241 U-2 & ROW I-IG 90-5 (4) 240 Whitehall-E. & W.	9.627	Kober Const. Co. $60,846.20	Fencing	11/12/65	250 Cal. Days	1/18/65	Completed 12/8/66		
S 167 (7) Cardwell-South	---	Cop Const. Co. $164,785.89	One 289.0' PCB	7/26/66	220 Cal. Days	8/17/66	--	--	26
U 249 (17) & F 214 (6) Broadwater to Helena via Euclid Avenue	2.466	Holland Const. Co. $630,182.65	G,GS,PMB,Sign & Dr.	10/25/66	250 Cal. Days	Not Started			

Division 22-30 - Bozeman

S 28 (9) McLeod-Big Timber	8.843	Maronick Const.Co. $221,042.74	Surf. & PMB	6/22/66	100 Cal. Days	7/30/66	Winter Shutdown 10/7/66	--	48
I 90-6 (16) 304 W. Bozeman Interchange	---	Lewis Const. Co. $27,888.00	Lighting	7/1/66	450 Cal. Days	7/12/66	Completed 12/6/66		
I 90-7 (19) 346 Springdale-West	4.029	Fred Strandberg $73,617.16	Median Rail	9/27/66	60 Cal. Days	Not Started			
S 182 (4) Manhattan-East	7.435	Maronick Const.Co. $788,318.70	G,GS,PMB,Dr. & Structures	10/25/66	250 Cal. Days	11/22/66	--	10	2
LSF 13-244 (1) U-2 Raynolds Pass-Ennis	---	Junior W. Tschache $24,548.05	Safety Rest Area	5/24/66	90 Cal. Days	10/17/66	--	--	12
ROW F 244 (9) Raynolds Pass-Ennis	7.513	Bohleen Const. $13,913.28	Fencing	1/11/66	90 Cal. Days	4/20/66	--	--	84
F 244 (10) Raynolds Pass-Ennis	7.513	Zook Bros.Const.Co. $157,734.08	G,GS,PMS & Dr.	1/11/66	280 Cal. Days	4/14/66	--	--	98
S 427 (3) Cameron-Southwest	0.246	Ralph Huckaba,Contr. $174,662.90	278.0' PCB,G & GS	6/22/66	225 Cal. Days	8/2/66	--	--	48
SMP 1699-66 Gallatin, Madison, Park & Sweet Grass Counties	---	Holland Const.Co. $103,275.00	Crush & Stockpile	7/26/66	120 Cal. Days	9/21/66	--	--	30

MONTHLY CONSTRUCTION REPORT - 12/31/66

DISTRICT THREE - GREAT FALLS
Division 31-30 - Great Falls

R-AD 10 (1) & R-AD 12(1) Malmstrom Air Force Base-N. Gate-Great Falls & Malmstrom Air Force Base-Main Gate-Great Falls	0.777 0.511	Montana Sand & Grav. $178,398.31	G,GS,PMS & Dr.	6/15/66	100 Cal. Days	7/25/66	--	--	88
I 15-4 (25) 218 U-1 & F 238 (10) Wolf Creek-North	2.699	F&S Contracting $1,843,885.51	G,GS,PMS,Dr,Signs & Strs.	10/30/64	350 Cal. Days	11/16/64	Winter Shutdown 11/5/66		98
I-IG 15-4 (26) 221 U-1 Craig-North & South	7.233	F&S Contracting $3,644,743.90	G,GS,PMS,Dr,Sign & Strs.	8/25/65	450 Cal. Days	9/7/65	--	24	84
I-IG 15-4 (26) 221 U-2 Craig-North & South	7.233	Bohleen Const. $44,596.00	Fencing	8/25/65	30 Cal. Days	10/8/65	--	--	85
I 15-4 (29) 227 Craig-North & South	---	Cop Const. Co. $909,261.58	Structures	8/25/65	7/31/67	11/15/65	Fair	9	59
I 15-5 (23) 234 U-1 Hardy Creek-South	4.502	Zook Bros.Const.Co. $3,765,841.73	G,GS,PMB,Sign & Dr.	6/22/66	400 Cal. Days	8/4/66	Fair	130	42
I 15-5 (23) 234 U-2 Hardy Creek-South	---	Riklin Const. Co. $259,682.86	183.0' & Dual 209.5' PCB	6/22/66	250 Cal. Days	7/29/66	Fair	5	30
I 15-5 (23) 234 U-3 Hardy Creek-South	4.502	Junior W. Tschache $43,406.10	Fencing	6/28/66	30 Cal. Days	8/30/66	Poor	1	14
I 15-5 (26) 271 U-1, I-IG 15-5(31)273 U-1, I-IG 315-5(3)272 U-1, & U 388 (8) Great Falls-W., Sun River-Emerson Jct.-Great Falls Spur & Sun River-10th Avenue	2.042 2.990 0.573	McLaughlin,Inc. & Nilson-Smith Const. $3,178,057.17	G,GS,CSB, Conc. Pav.,PMS,Dr,Signs & 3 Conc. U.P.'s (239.5',296.0' & 317.5')	1/22/65	500 Cal. Days	3/15/65	Winter Shutdown 11/3/66		86
I 15-5 (26) 271 U-2, I-IG 15-5(31)273 U-2, I-IG 315-5(3)272 U-3 Great Falls-W.,Sun River-Emerson Jct. & Great Falls Spur	2.042 2.990 0.573	U. S. Steel Corp. $92,431.41	Fencing	1/22/65	250 Cal. Days	6/2/65	--	--	22
I-IG 15-5 (27) 274 Great Falls-West	---	Sletten Const.Co. $399,132.97	Dual & P.'s(123.0', 366.0')Single U.P.(244.5')	10/28/64	7/31/66	3/22/65	--	--	99
I-IG 15-5 (28) 274 U-2 Sun River-Emerson Jct.	---	Sletten Const.Co. $514,839.02	Dual 474.0' Steel Bridge	2/25/65	10/31/66	6/1/65	Fair	29	67
I-IG 15-5 (33) 237 Hardy Creek-South	---	Sletten Const.Co. $897,808.05	Dual 739.17' Steel Structure	3/22/66	425 Cal. Days	4/18/66	Fair	16	24
I-IG 15-5 (34) 270 Central Ave.-Gt.Falls Conn.	0.159	Interstate Contrs. $178,932.22	663.9' Conn. & Gr, GS,PMB & Dr.	8/9/66	120 Cal. Days	8/23/66	Winter Shutdown 11/23/66	--	38

MONTHLY CONSTRUCTION REPORT - 12/31/66

Division 31-30 - Great Falls (Cont'd)

I-IG 15-7 (1) 328 Conrad-N. & S.	---	Well Drillers, Inc. $3,641.15	Water Well	9/27/66	90 Cal. Days	10/7/66	Completed 12/17/66		
F 64 (10) Great Falls-Armington	0.220	Zook Bros.Const.Co. $116,278.43	Repair of Slide	10/12/64	200 Cal. Days	11/5/64	--	--	71
S 183 (4) Raymesford-South	12.331	McLaughlin, Inc. $292,953.48	Surf. & PMB	7/1/66	100 Cal. Days	8/16/66	Winter Shutdown 11/3/66	--	96
U 224 (10) Central Ave.-W.-Gt.Falls	0.414	Nilson-Smith Const. $214,289.15	G,GS,PMB & Dr.	11/22/66	120 Cal. Days	Not Started			
F 235 (33) Geyser-East	---	Cave Const.,Inc. $55,551.88	Safety Rest Areas	9/3/65	150 Cal. Days	8/29/65	Suspended 8/19/66		99
F 236 (7) Dupuyer-Birch Creek	---	Gray Co. & Earl A. Gray $47,952.15	Safety Rest Areas	9/3/65	150 Cal. Days	10/25/65	Suspended 9/7/66		99
S 312 (5) Great Falls-North	5.877	Nilson-Smith Const. $629,092.02	G,GS,PMS & Dr.	9/27/66	150 Cal. Days	10/18/66	--	--	12

Division 32-30 - Havre

ER 57 (4) U-2, ER 57 (5) U-2 & S 193 (6) Valier-N. & W. & Valier-Cut Bank	0.658	Wickens Bros. $173,509.34	Apprs. & Dr.	7/27/65	250 Cal. Days	8/30/65	--	--	89
LSF 1-95 (1) Gildford-Havre-East	---	Baltrusch Const.Co. Inc. & Affiliates $47,093.65	Safety Rest Area	4/27/66	90 Cal. Days	5/25/66	--	--	96
F 190 (7) Birch Creek-Browning	5.926	Nilson-Smith Const. $588,179.40	G,GS,PMS & Dr.	7/27/65	280 Cal. Days	10/13/65	--	--	99
F 190 (8) Brich Creek-Browning	5.858	Hilde Const.Co.,Inc. $616,318.09	G,GS,PMB & Dr.	11/22/66	200 Cal. Days	Not Started			
S 193 (9) Valier-Cut Bank	9.444	Baltrusch Const.Co. & Affiliates $406,387.46	G,GS,PMB & Dr.	7/26/66	150 Cal. Days	9/20/66	--	--	28
F 220 (11) Cut Bank-E. & W.	7.369	Hilde Const.Co. $728,486.61	G,GS,PMB & Dr.	7/26/66	180 Cal. Days	9/1/66	Winter Shutdown 11/4/66		19
F 252 (19) U-1 Fort Benton-Havre	5.125	Baltrusch Const.Co. & Affiliates $352,125.63	G,GS,PMS & Dr.	9/28/65	270 Cal. Days	12/6/65	Winter Shutdown 10/29/66		86
S 430 (3) U-1 Chinook-Southwesterly	3.605	Wickens Bros. $270,143.55	G,GS,PMB & Dr.	10/25/66	220 Cal. Days	11/3/66	--	--	21
S 430 (3) U-2 Chinook-Southwesterly	---	W.P. Roscoe Co.	Two Structures $152,223.14	10/25/66	200 Cal. Days	11/28/66	Fair	5	4

MONTHLY CONSTRUCTION REPORT - 12/31/66

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

F 86 (32) Miles City-North Dakota Line	6.442	Richardson Const. Company, Inc. $479,049.68	G,GS,BSS,PMB & Dr.	10/25/66	250 Cal. Days	Not Started			
I 94-6 (10) 213 Glendive-E. & W.	0.381	Sletten Const. Co. $1,559,034.45	2,013' Struc.	5/24/66	450 Cal. Days	6/22/66	Good	8	27
S 128 (5) Wibaux-North	3.860	Meyer Const.Co. $285,359.03	G,GS,PMB & Dr.	6/22/66	180 Cal. Days	7/28/66	Winter Shutdown 11/18/66		39
F 157 (24) Miles City-Jordan	10.222	Northern Imprvmnt. $770,575.65	G,GS,PMB & Dr.	6/22/66	260 Cal. Days	8/30/66	--	--	22
F 245 (19) Glendive-Sidney	6.856	Gus M. Albert $704,007.13	G,GS,PMB,Dr. & 121.5' & 131.5' PCB	7/26/66	220 Cal. Days	8/18/66	Fair	6	30
F 246 (15) Circle-Glendive	9.016	Gus M. Albert $773,819.78	G,GS,PMS,Dr,Signs & Brs.(91.5')	7/27/65	300 Cal. Days	8/11/65	Completed 12/8/66		
F 246 (16) U-1 Circle-Glendive	0.240	Roy Scheffler,Inc. & Joe Mayo & Son $796,983.29	G,GS,PMS & Dr.	8/25/65	280 Cal. Days	12/10/65	Winter Shutdown 11/2/66	--	91
S 406 (3) SE of Fallon-Cabin Creek	7.156	Harry Norgaard Co. $279,167.18	G,GS & Dr.	10/26/65	250 Cal. Days	10/19/65	Winter Shutdown 11/16/66	--	98

Division 42-30 - Wolf Point

F 142(10) & S 335(8) Malta-Saco & Saco-Cole South	4.865 9.844	R.J.Sundling & Son & Wickens Bros. $873,117.75	G,GS,PMS & Dr.	2/15/66	220 Cal. Days	4/2/66	Winter Shutdown 11/20/66		71
F 142 (11) Malta-Saco	17.125	Nilson-Smith Const. $1,157,614.97	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	8/17/66	Winter Shutdown 11/5/66	--	45
LSF 1-155 (1) Glasgow-West	---	Jack Schye $66,730.80	Safety Rest Area	4/27/66	90 Cal. Days	5/16/66	Winter Shutdown 8/10/66		93
F 266(7) & S 15(13) Main St.-Scobey & Poplar-Flaxville	0.605 7.194	Sundling & Son,Inc. & R.J.Sundling $495,219.49	G,GS,PMS & Sign	11/30/65	180 Cal. Days	5/4/66	--	--	95
S 428 (3) U-1 Wagner-S. to Malta-E.	9.138	Holland Const.Co. $812,261.64	G,GS,PMB & Dr.	7/1/66	200 Cal. Days	7/27/66	Winter Shutdown 12/3/66		35

MONTHLY CONSTRUCTION REPORT - 12/31/66

Division 43-30 - Miles City

LSF 2-86 (1) Locate-East	---	Northern Imprvmnt. $89,513.92	Safety Rest Area	4/27/66	90 Cal. Days	6/3/66	Winter Shutdown 10/11/66		87
F 86 (27) Miles City-N.Dak. Line	11.927	Northern Imprvmnt. $982,149.31	G,GS,PMS & Dr.	10/26/65	300 Cal. Days	4/5/66	Winter Shutdown 11/18/66		78
I 94-3 (12) 76 U-1 Rosebud County Line-E.	7.158	Joe Mayo & Son,Inc. $1,066,218.29	G,GS,PMS,Sign,Dr. & S&C Struc.	4/27/66	300 Cal. Days	6/15/66	Poor	4	56
I 94-3 (12) 76 U-2 Rosebud County Line-E.	7.158	Hasse Cathodic, Ltd. $32,063.42	Fencing	4/27/66	30 Cal. Days	8/2/66	Fair	7	75
I-IG 94-3 (13) 83 U-1 Forsyth-West	7.007	Peter Kiewit Sons' $1,282,378.26	G,GS,PMB & Dr.	7/26/66	300 Cal. Days	8/23/66	--	--	39
I-IG 94-3 (13) 83 U-2 Forsyth-West	---	W.P. Roscoe Co. $308,563.80	143.0', 394.0' & 219.5' PCB's	7/26/66	275 Cal. Days	8/18/66	--	--	30
I-IG 94-3 (13) 83 U-3 Forsyth-West	7.007	Hasse Cathodic, Ltd. $34,539.85	Fencing	7/26/66	30 Cal. Days	10/4/66	--	--	45
S 362 (7) U-1 Lame Deer-Colstrip	8.131	Holland Const.Co. $155,012.05	Plant Mix Surf.	5/24/66	100 Cal. Days	8/2/66	Winter Shutdown 11/3/66		95

DISTRICT FIVE - BILLINGS

Division 51-30 - Billings

U 53 (15) & U 230 (11) Pompey's Pillar & Bldg.-E.	---	Yellowstone Elec. $38,603.07	Traf. Signals	1/11/66	150 Cal. Days	5/4/66	--	--	99
I-IG 90-8 (23) 447 U-2 W.Billings Interchange	3.602	Zook Bros. Const. $2,531,631.97	G,GS,PMS,Dr. & Structures	12/18/64	400 Cal. Days	1/22/65	Completed 12/2/66		
I 90-8 (26) 451 U-1 & I 94-1 (14) 0 U-1 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	Schultz & Lindsay $1,462,874.38	G,GS,PMS,Dr. & Sign	11/30/65	350 Cal. Days	12/15/65	--	--	76
I 90-8 (26) 451 U-2 Lockwood-Pinehill	0.082	Sletten Const. Co. $308,973.33	Structures	11/30/65	11/30/66	1/12/66	--	--	99
I 90-8 (26) 451 U-3 & I 94-1 (14) 0 U-2 Lockwood-Pinehill & Pinehill-Huntley	3.581 0.679	W.P. Roscoe Co. $73,577.26	Fencing	11/30/65	30 Cal. Days	3/30/66	--	2	76
I-IG 90-8 (27) 425 U-1 Park City-Laurel	7.968	Peter Kiewit Sons' $2,190,324.59	G,GS,PMS,Dr. & Signs	6/30/65	450 Cal. Days	9/14/65	--	--	85
I-IG 90-8 (27) 425 U-3 Park City-Laurel	7.968	Kober Const.Co. $67,000.70	Fencing	6/30/65	30 Cal. Days	8/9/65	--	--	98
I-IG 90-8 (28) 432 Park City-Laurel	---	Cop Const. Co. $412,649.46	Structures	8/25/65	5/31/67	9/28/65	--	--	99

MONTHLY CONSTRUCTION REPORT - 12/31/66

Division 52-30 - Billings (Cont'd)

I 94-1 (11) 1 U-1 Pinehill-Huntley	6.141	Peter Kiewit Sons' $2,271,232.38	G,GS,PMS,Sign,Dr, & Delineation	11/30/65	350 Cal. Days	3/21/66	--	--	68
I 94-1 (11) 1 U-2 Pinehill-Huntley	0.115	Sletten Const. Co. $515,009.65	Structures	11/30/65	6/30/67	1/5/66	--	6	75
I 94-1 (11) 1 U-3 Pinehill-Huntley	6.141	W.P. Roscoe Co. $35,706.20	Fencing	11/30/65	30 Cal. Days	2/28/66	--	--	85
I 94-1 (13) 7 U-1 & S 422 (4) Huntley-Ballantine	7.401	S. Birch, Inc. $1,744,966.83	G,GS,PMS,Dr. & Structures	9/27/66	300 Cal. Days	11/4/66	--	9	10
I 94-1 (13) 7 U-2 Huntley-Ballantine	6.542	Kober Const. Co. $34,949.00	Fencing	9/27/66	30 Cal. Days	11/18/66	--	--	8
LSI 94-2 (1) 63 Hysham-West	---	Empire Sand & Grav. $154,230.44	Safety Rest Area	4/27/66	100 Cal. Days	5/31/66	--	--	97
I 94-2 (11) 67 U-1 Hysham-East	9.900	S. Birch, Inc. $1,679,426.95	G,GS,PMS,Dr. & Structures	4/27/66	300 Cal. Days	6/27/66	--	--	45
I 94-2 (11) 67 U-2 Hysham-East	9.900	Hasse Cathodic,Ltd. $46,799.48	Fencing	4/27/66	30 Cal. Days	7/25/66	--	--	66
F 107 (15) & LSF 4-107 (1) Bridger-Laurel	---	Empire Sand & Grav. $86,394.52	Safety Rest Area	6/22/66	90 Cal. Days	7/7/66	--	--	65
S 154 (5) Columbus-Southeast	7.464	Maronick Const.Co. $482,862.55	G,GS,PMB & Dr.	6/22/66	200 Cal. Days	7/25/66	--	--	60
S 260 (8) Lodge Grass-St.Xavier	6.278	Holland Const.Co. $529,433.94	G,GS,PMS,Dr. & Structure	2/15/66	180 Cal. Days	4/11/66	--	--	71
S 367 (5) Custer-Myers Bridge-Hysham	0.825	Husman Bros.,Inc. $646,836.06	G,GS,PMS,Dr. & Strs. & Apprs.	9/27/66	300 Cal. Days	10/20/66	Fair	21	25

Division 52-30 - Lewistown

F 8 (15) White Sulphur Springs-Harlowton	6.513	R.J.Sundling & Son, Inc. & R.J.Sundling	G,GS,PMB & Dr.	10/25/66	280 Cal. Days	Not Started			
F 8 (16) White Sulphur Springs-Harlowton	4.784	Bob Clark & Son Fencing Company $3,572.40	Seeding	9/27/66	11/30/66	Not Started			
F 108 (10) Billings-Roundup	8.468	Holland Const.Co. $1,616,308.08	G,GS,PMS & Dr.	7/27/65	300 Cal. Days	8/17/65	Poor	4	97
F 115 (15) Harlowton-Ryegate	8.484	Hilde Const.Co. $705,555.41	G,GS,PMS & Dr.	9/28/65	300 Cal. Days	3/15/66	--	--	96
S 263 (3) Ryegate-North	4.711	Schultz & Lindsay $394,921.57	G,GS,PMS,Dr. & & Structure	8/18/66	180 Cal. Days	9/8/66	Winter Shutdown 11/22/66		30
S 399 (6) Melstone-Mosby	4.681	Francis M. Tindall $233,327.65	G,GS & Dr.	7/27/65	250 Cal. Days	9/8/65	Winter Shutdown 11/28/66	--	98
SMP 5499-66 Fergus, Judith Basin, Meagher & Wheatland Counties	---	Holland Const. Co. $83,580.00	Crush & Stockpile	7/26/66	120 Cal. Days	11/28/66	--	--	17

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

December 30, 1966

Project	Location	Length	Type Work	% Work Completed and Est. Completion Date	Percent Time Used	Contractor and Contract Amount
GNP 8-A6	2 miles north of West Glacier on International Park Road	10.9	New Grading, 3.5 miles, base, bit. surf. treat. Winter shutdown	89 July/67	105	Rocky Mountain Construction $542,272.00
FHP 51-2(1)	5 miles north from Otter - north 3.2 miles	3.2	Gr., base, bit. surf. treat. Completed November 10, 1966			R. J. Studer and Sons $191,289.00
FHP 57-1(1)	Begins approximately 10 miles easterly of Libby, Montana, and extends easterly 4.528 miles along the river bank	4.5	Gr., base, bit. plt. mix surf.	17 Oct/67	35	N. A. Nelson Construction Company $1,663,354.25
FHP 45-3(1) 45-2(1), ERFO 41(2)	SH 449, 33 miles southerly of Ennis easterly 23 miles to the Duck Creek Wye thence southerly on US 287 to West Yellowstone	7.4 (intermittent)	Grading, base, bit. paving, bridge Bid accepted October 27, 1966	1	1	Robert V. Burggraf Company $593,677.00
ERFO 43(1)	SH 499, begins 7 miles north of West Yellowstone and extends 16.4 miles northwesterly	16.4	Seeding and mulch Winter shutdown	43 May/67	17	Spragues', Inc. $30,565.00
ERFO 44(2)	US 2, Essex - Summit	12.2	Gr., base, bit. plt. mix. bridges Winter shutdown	78 July/67	87	Naranche & Konda Construction Company $1,711,109.80
ERFO 44(3)	US 2, Essex - Summit, 29 miles east and south of West Glacier	0.141	Bridge	28 Oct/67	25	E. F. Matelich Construction Company $555,876.00
R-AD 9(4), U 1	Montana Minuteman Missile Defense Access roads - Pondera and Toole Counties	94.5 (intermittent)	Gr., base, bridges Completed November 28, 1966	99 Nov/66	125	Francis Tindall $621,603.00
R-AD 9(4), U 2	Montana Minuteman Missile Defense Access roads - Pondera, Teton and Chouteau Counties	104.9 (intermittent)	Gr., base, bridges Completed November 21, 1966	99 Nov/66	110	Naranche & Konda Construction Company $808,332.30
R-AD 9(5)	Montana Minuteman Missile Defense Access roads - Wheatland County	7.4	Gr., base Completed November 30, 1966			Hilde Construction Company $58,173.90
1-C9	Going to the Sun Road, approximately 33 miles to the north and easterly of West Glacier, Montana	0.95	Gr., base, premix surfacing Contract not awarded	May/67		Apparent low bidder - Waddell Construction Company $247,641.50